



Midwest Generation, LLC  
Powerton Generating Station  
13082 E. Manito Road  
Pekin, Illinois 60087

October 18, 2024

Illinois Environmental Protection Agency  
Compliance Assurance Section  
Bureau of Water  
1021 North Grand Avenue East  
Springfield, Illinois 62702

RE: Midwest Generation LLC—Powerton Generating Station W1798010008  
CCR Permit No. 2024-CC-100030  
Special Condition 17 – Retrofit Construction Completion Report

To Whom It May Concern:

In accordance with Special Condition 17 of CCR Permit No. 2024-CC-100030 and 35 IAC 845.770(g), Midwest Generation (MWG) is hereby providing one original and two copies of the Retrofit Construction Completion Report for the Bypass Basin to the Illinois Environmental Protection Agency (Agency). The retrofit completion certification will be mailed to the Agency under a separate cover.

Please contact Jill Buckley at [jill.buckley@nrg.com](mailto:jill.buckley@nrg.com) with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Todd Mundorf".

Todd Mundorf  
Powerton Plant Manager

cc: Mark Liska – Illinois EPA (via e-mail)  
Darin LeCrone – Illinois EPA (via e-mail)  
Lauren Hunt – Illinois EPA (via e-mail)  
Joe Kotas – Powerton Station (via e-mail)  
Jill Buckley – Midwest Generation (via e-mail)

Attachments

**CONSTRUCTION ACCEPTANCE REPORT**

**BYPASS BASIN RETROFIT**

**POWERTON GENERATING STATION  
PEKIN, ILLINOIS**

**Prepared For:  
MIDWEST GENERATION, LLC**

**Prepared By:  
CIVIL & ENVIRONMENTAL CONSULTANTS, INC.  
NAPERVILLE, ILLINOIS**

**CEC Project 343-014**

**OCTOBER 2024**



**Civil & Environmental Consultants, Inc.**

Layer	Area (acres)	Layer Thickness (feet)	Total Volume (cy)	Testing Requirement		Number of Required Tests	Number of Completed Tests
<b>Structural Fill</b>	0.5	0.0-2.7	1,400	In-Situ Moisture Content (ASTM D2216)	1 per 500 cy	3	5
				Moisture Density Curve (ASTM D1557)	1 per 500 cy	3	5
				Atterberg Limits (ASTM D4318)	1 per 500 cy	0	0
				Grain Size Analysis (ASTM D422)	1 per 500 cy	3	5
				Soil Classification (ASTM D2487)	1 per 500 cy	3	5
				Density/Moisture (ASTM D6938)	4 per lift	16	16
				Thickness	4 per acre per lift	8	8
<b>Coarse Aggregate Bedding</b>	0.03	1	50	Grain Size Analysis (ASTM D422)	1 per 500 cy	1	1
				Thickness	4 per lift	4	4
<b>Protective Warning Layer and Road Surfacing</b>	0.5	0.5	400	Grain Size Analysis (ASTM D422)	1 per 500 cy	1	1
				Thickness	4 per lift	4	4
<b>Riprap Bedding</b>	0.45	0.5	375	Grain Size Analysis (ASTM D422)	1 per 500 cy	1	1
				Thickness	4 per lift	4	4
<b>Riprap Materials</b>	0.45	0.5	375	Grain Size Analysis (ASTM D422)	1 per 500 cy	1	1
				Thickness	4 per lift	4	4
<b>Sand Filter Layer</b>	1	0.5-1.0	975	Hydraulic Conductivity (ASTM D2434)	1 per 500 cy	2	2
				Grain Size Analysis (ASTM D422)	1 per 500 cy	2	2
				Thickness	4 per lift	8	8

## TABLE OF CONTENTS

<b>1.0</b>	<b>INTRODUCTION.....</b>	<b>3</b>
1.1	Background.....	3
1.2	Statement of Certification.....	3
<b>2.0</b>	<b>CONSTRUCTION DOCUMENTS AND PARTIES.....</b>	<b>5</b>
2.1	Construction and Reference Documents.....	5
2.2	Parties.....	5
<b>3.0</b>	<b>CCR REMOVAL AND LINER DECONTAMINATION .....</b>	<b>7</b>
<b>4.0</b>	<b>STRUCTURAL FILL PLACEMENT .....</b>	<b>8</b>
4.1	Soil Materials Qualification.....	8
4.2	Structural Fill Construction.....	9
4.3	Certification Survey .....	9
<b>5.0</b>	<b>GEOSYNTHETIC CLAY LINER .....</b>	<b>11</b>
5.1	GCL Material .....	11
5.2	Site Preparation.....	11
5.3	GCL Installation.....	11
<b>6.0</b>	<b>FLEXIBLE MEMBRANE LINER .....</b>	<b>13</b>
6.1	FML Material.....	13
6.2	FML Installation .....	13
6.3	Quality Control Testing .....	14
6.3.1	Resin Testing .....	14
6.3.2	Roll Testing.....	15
6.3.3	Field CQA Testing.....	15
6.3.4	Non-Destructive Seam Testing.....	16
6.3.5	Destructive Seam Testing .....	16
6.4	Defects and Repair Observations.....	16
<b>7.0</b>	<b>LEACHATE COLLECTION AND REMOVAL SYSTEM.....</b>	<b>18</b>
7.1	Installation Procedure .....	18
7.2	Certification Survey .....	19
<b>8.0</b>	<b>CONSTRUCTION CLARIFICATIONS.....</b>	<b>20</b>
8.1	Modification to Grades at Top of Ramp.....	20
8.2	Sump and Riser Pipe Reorientation .....	20
<b>9.0</b>	<b>CERTIFICATION.....</b>	<b>21</b>

## APPENDICES

Appendix A	Professional Engineer Certification
Appendix B	Existing Liner Decontamination and Integrity Verification
Appendix B-1	Analytical Test Results
Appendix B-2	Integrity Test Results
Appendix C	As-built Construction Drawings
Appendix D	Index Report
Appendix E	Daily Field Reports
Appendix F	Fill Materials
Appendix F-1	Pre-conformance Testing Results
Appendix F-2	Conformance Testing Results
Appendix G	Composite Liner Acceptance
Appendix G-1	Geosynthetic Clay Liner Certification
Appendix G-2	Geosynthetic Clay Liner Conformance Testing
Appendix G-3	HDPE Geomembrane Certification
Appendix G-4	HDPE Geomembrane Conformance Testing
Appendix G-5	Geocomposite Certification
Appendix G-6	Geocomposite Conformance Testing
Appendix H	Composite Liner Installation Forms and Testing Results
Appendix H-1	Subgrade Acceptance Form
Appendix H-2	Panel Deployment Log
Appendix H-3	Panel Seaming Log
Appendix H-4	Seam Testing Log
Appendix H-5	Extrusion Welder Seams and Repair Log
Appendix H-6	Load Cell Calibration Certificate and Trial Weld Results
Appendix H-7	Field Destructive Test Log
Appendix H-8	Destructive Sample Laboratory Results
Appendix H-9	Geosynthetic Clay Liner Panel Layout
Appendix H-10	HDPE Panel Layout

## **1.0 INTRODUCTION**

On behalf of Midwest Generation, LLC (MWG), Civil & Environmental Consultants, Inc. (CEC) has prepared this report and the accompanying drawings as documentation of the Bypass Basin Retrofit at the Powerton Generating Station located in Pekin, Tazewell County, Illinois (site).

### **1.1 BACKGROUND**

The Bypass Basin is an existing non-hazardous coal combustion residuals (CCR) waste disposal facility. The site, which is owned and operated by MWG, was issued a Coal Combustion Residual Surface Impoundment Permit No. 2024-CC-100030 on July 3, 2024, to retrofit the Bypass Basin.

At the time of construction, the Bypass Basin was out of service. The purpose of this project was to retrofit the Bypass Basin in accordance with the Illinois Pollution Control Board's CCR Rule (Title 35 of the Illinois Administrative Code Part 845) and with the United States Environmental Protection Agency's CCR Rule (Title 40 of the Code of Federal Regulations Part 257 Subpart D).

The Bypass Basin was retrofitted by removing all CCR and CCR-mixed materials stored in the basin and decontaminating the basin's existing geomembrane liner and appurtenant structures, which remain in place. Following removal of CCR and CCR-mixed material and decontamination of the basin facilities remaining in-place, the retrofit included installation of a new composite liner system and new leachate collection and removal system (LCRS) within the Bypass Basin over the basin's existing decontaminated and leak-tested geomembrane liner.

This report includes a detailed description of the work performed and supporting appendices consisting of photographs taken during various stages of the construction, copies of material testing results, field documentation records, daily field reports, and record drawings.

### **1.2 STATEMENT OF CERTIFICATION**

Retrofit of the Bypass Basin commenced on August 9, 2024 and was substantially completed on October 4, 2024. Not including the CCR and CCR-mixed removal and basin decontamination, CEC observed the retrofit construction on a full-time basis. Removal of CCR and CCR-mixed material from the basin and decontamination of the basin facilities remaining in-place were conducted by MWG prior to the start of the retrofit project.

Following removal of CCR and CCR-mixed material from the basin and decontamination of the basin facilities remaining in-place, a composite liner system and LCRS was installed within the Bypass Basin over the basin's existing decontaminated and leak-tested geomembrane liner.

Retrofit of the approximately 1.0-acre Bypass Basin included the following components, presented in chronological sequence:

- Removal of CCR and CCR-mixed material from the basin;
- Decontamination of the basin facilities remaining in-place;
- Leak-testing and repair of existing geomembrane liner;
- Installation of composite liner system consisting of geosynthetic clay liner (GCL) and 60 mil textured high-density polyethylene (HDPE) geomembrane liner; and
- Leachate collection and removal system.

An index report is included with this report and can be found in Appendix D. This report serves as certification that the approximate 1-acre retrofit project was completed in accordance with the requirements of Illinois Environmental Protection Agency Coal Combustion Residual Surface Impoundment Permit No. 2024-CC-100030.

## 2.0 CONSTRUCTION DOCUMENTS AND PARTIES

The construction quality assurance (CQA), design, and regulatory documents, as well as the parties associated with the construction of the final cover are listed below.

### 2.1 CONSTRUCTION AND REFERENCE DOCUMENTS

The retrofit CQA, design, and regulatory documents are identified as follows:

- Illinois Environmental Protection Agency Coal Combustion Residual Surface Impoundment Permit No. 2024-CC-100030.
- Bypass Basin Retrofit Construction Plans, Sargent & Lundy, August 30, 2024.
- Specification P-1400 Earthwork for Bypass Basin Retrofit, Sargent & Lundy, July 12, 2024.
- Specification P-1401 Construction Quality Assurance for Bypass Basin Retrofit, Sargent & Lundy, July 12, 2024.
- Specification P-1402 Geosynthetic Materials for Bypass Basin Retrofit, Sargent & Lundy, July 12, 2024.
- Geosynthetic Research Institute (GRI) GM13 Standard Specification – Test Methods, Test Properties and Testing Frequency for High Density Polyethylene (HDPE) Smooth and Textured Geomembranes, Revision 18, April 5, 2024.
- Geosynthetic Research Institute (GRI) GM19a Standard Specification – Seam Strength and Related Properties of Thermally Bonded Homogeneous Polyolefin Geomembrane/Barriers, Revision 10, March 18, 2021.

### 2.2 PARTIES

The following parties were involved in the retrofit of the Bypass Basin:

- Midwest Generation, LLC (MWG) – Owner/Operator.
- Sargent & Lundy, LLC (S&L) - Design Engineer.
- Civil & Environmental Consultants, Inc. (CEC) - CQA Consultant.
- Bluff City Materials, Inc. (BCM) - Retrofit Contractor.
- Clean Air and Water Systems (CAAWS) - Liner Installation Subcontractor.
- Wang Engineering (WEI) - Soils Testing Laboratory.
- NASHnal Soil Testing (NST) - Soils Testing Laboratory.
- Construction Field Services (CFS) - Soils Testing Laboratory.
- TRI Environmental Inc. (TRI) - Geosynthetics Testing Laboratory.
- Geotechnics, Inc. - Geosynthetics Testing Laboratory.



A signed statement by the construction quality assurance officer, Mr. Maurice Dean Jones, Jr., P.E., is included in Appendix A. This statement designates the CQA officers-in-absentia. This report also includes:

- Existing liner decontamination and integrity verifications completed by S&L prior to start of the retrofit construction in Appendix B.
- As-built construction plans documenting the final construction of the retrofit project are provided as Appendix C.
- Index and acceptance reports documenting approval of contractor deliverables and testing results for the composite liner system and leachate collection and removal system in Appendix D.

### **3.0 CCR REMOVAL AND LINER DECONTAMINATION**

Prior to the commencement of the Bypass Basin Retrofit, MWG had the CCR and CCR-mixed materials removed from the basin; the facilities remaining in-place decontaminated; and existing HDPE liner leak-tested and repaired. The purpose of removing the CCR and mixed CCR materials; decontamination of the facilities remaining in-place; and existing HDPE liner leak-testing and repair was to demonstrate that, following the material removal and the decontamination work described, the existing HDPE geomembrane liner in the Bypass Basin is not contaminated with CCR constituents and remains competent for re-use as a supplemental liner in the retrofitted basin.

Documentation of the CCR and CCR-mixed material removal, decontamination, and liner testing was provided in two reports prepared by S&L. The S&L reports documenting the work are provided in Appendix B with reports B-1: Analytical Test Results for Existing Bypass Basin Liner and B-2: Integrity Test Results for Existing Bypass Basin Liner.

## 4.0 STRUCTURAL FILL PLACEMENT

The structural fill is a compacted soil layer consisting of a poorly graded sand. The structural fill layer required a varied thickness to achieve the design grades provided by S&L. This section discusses the following CQA requirements for the structural fill:

- Material qualification for acceptance;
- Construction procedures and testing; and
- Final grading and thickness confirmation of the structural fill.

Photographs documenting installation of the structural fill are included with the daily field reports in Appendix E.

### 4.1 SOIL MATERIALS QUALIFICATION

Prior to delivery to the site, the earthwork contractor submitted test results of the material to be utilized as structural fill. The earthwork contractor chose to use a granular material for the structural fill. The requirements and testing frequency are provided in Table 1 below. In accordance with the CQA plan, the structural fill was to be rounded and not crushed, with less than 2% organic or other deleterious materials, have a maximum particle size less than 1 inch, and not have a silt content of greater than 12%. A summary of the laboratory test data is provided in Appendix F-1.

**Table 1: Structural Fill Prequalification Testing**

<b>Property, Test Method</b>	<b>Sampling Frequency</b>	<b>Number of Required Tests</b>	<b>Number of Passing Tests</b>
Sieve Analysis (ASTM C136)	2 Per Source	2	2
Classification of Material (ASTM D2487)	2 Per Source	2	2
Organic Content (ASTM D2974)	2 Per Source	2	2
Atterberg Limits (ASTM D4318)	2 Per Source	N/A	N/A

Atterberg limits were not required due to the earthwork contractor using a granular material.

## 4.2 STRUCTURAL FILL CONSTRUCTION

The structural fill was placed in four lifts approximately 8 inches thick in the loose condition using a John Deere 333G skid steer mounted with a dozer blade. The first lift measured approximately 10 inches due to the constraint of at least 10 inches of earthen material above the existing liner beneath any vehicles. Each lift was compacted using a Bomag BW 211D smooth drum roller making two passes per lift of structural fill. Each lift was moisture conditioned to achieve adequate compaction. Lift thickness was controlled by the skid steer operator using a Topcon global positioning system mounted on the blade, BCM's project engineer with global positioning system rover pole, and visually monitored and checked by CEC.

Following placement and compaction of each lift, in-place moisture and density tests, consisting of a nuclear density gauge and sand cone, were performed to determine placement acceptance in accordance with the CQA plan. The structural fill used in these areas were free of debris, organic, and other deleterious material.

In-place moisture-density tests were performed by the CQA consultant as the compacted soil layers were placed and compacted. Moisture-density tests were taken using a Troxler Model 3440 nuclear density gauge in accordance with ASTM International (ASTM) D-6938 at a minimum frequency of four tests per lift. The gauge was standardized daily using the standard block supplied by the manufacturer. The standard moisture and density counts were compared to the average of the previous four daily counts to ensure conformance with the manufacturer's specifications. Moisture-density tests were also taken using the sand cone method ASTM D-1556. Sand cone tests were taken at a frequency of one per ten nuclear density tests or at least one per day.

The number of nuclear moisture-density tests performed during structural fill construction was sixteen tests (sixteen tests required) and the number of sand-cone tests performed was four tests (four tests required). Moisture-density test results are included with the daily field reports in Appendix E.

Five samples (three required) were collected from the structural fill after placement. Laboratory results for the structural fill samples are provided in Appendix F-2.

## 4.3 CERTIFICATION SURVEY

The structural fill was placed as described above until design grades were met or exceeded. After the final grades were achieved, the surface of this layer was rolled with a smooth drum roller to seal the surface in preparation for the GCL, HDPE geomembrane liner, drainage geocomposite, and other fill materials. Final as-built elevations were surveyed by BCM and recorded on a minimum 50-foot grid and at changes in slope to verify structural fill final grades and required

thicknesses. As-built elevations and summary tables are presented on the as-built drawings in Appendix C.

## **5.0 GEOSYNTHETIC CLAY LINER**

The GCL overlies the structural fill and is composed of a base and cover geotextile encapsulating a layer of sodium bentonite clay. The GCL was manufactured by CETCO, a Minerals Technologies company, and installed by CAAWS. This section describes the following GCL CQA requirements:

- GCL materials;
- Structural fill surface preparation; and
- GCL installation and seaming.

### **5.1 GCL MATERIAL**

The GCL was delivered in factory-rolled sections, with each roll having dimensions of 14.5 feet in width and approximately 150 feet in length. The GCL rolls were staged in a prepared area. The CQA consultant viewed each roll for visible damage or defects.

Prior to delivery, CETCO supplied quality control certifications of the material for each roll. Testing results are provided in Appendix G-1. Third-party conformance testing was required, and testing results are provided in Appendix G-2. The quality control certifications were in accordance with the CQA plan.

### **5.2 SITE PREPARATION**

Prior to the placement of the GCL, representatives of the liner installer (CAAWS) and the CQA officer performed a viewing of the structural fill surface for soil clods, stones, and/or protrusions that would impair the integrity of the GCL. Areas that were deemed unsuitable were addressed by the earthwork contractor prior to GCL placement. Upon completion of the visual inspection, a subgrade acceptance form was completed stating that the subgrade was suitable to the installer's representative for GCL and geomembrane placement. Copies of the signed subgrade acceptance form are provided in Appendix H-1.

### **5.3 GCL INSTALLATION**

The GCL rolls were deployed by attaching the roll to a spreader bar rigged to an excavator with a skid steer fitted with a winch that would pull the rolls toward the winch. Equipment was operated from outside the basin to reduce disturbance to the structural fill. The panels were deployed to minimize the number of seams required. Individual panels were deployed as close as possible to their installation position to minimize having to drag them into place. As it was deployed, each panel was assigned a unique field identification number by CAAWS. The GCL panel layout diagram showing the extent of panels is provided in Appendix H-9.

Adjacent GCL panels were overlapped approximately 6 inches on the longitudinal seams and 24 inches on end seams. After the panels were placed, the edge of upper panel was pulled back, and dry granular bentonite was poured in a continuous manner along the overlap. The overlapping GCL panels were then heat bonded. Granular bentonite was installed at the point of intersection of the existing structures such as concrete structures and marker posts. At each of the intersections, the GCL was installed higher on the structure than the existing geomembrane liner.

After seaming was complete, CAAWS and CEC conducted a walkdown to visually check areas of the GCL. No defects, holes, tears, and signs of damage during installation were observed. GCL was installed into the anchor trench at the top of the slopes.

## **6.0 FLEXIBLE MEMBRANE LINER**

The flexible membrane liner (FML) overlies the GCL and is composed of a 60 mil HDPE textured geomembrane. The FML was manufactured by SKAPS Industries (SKAPS) and installed by CAAWS. This section describes the following FML CQA requirements:

- FML materials;
- FML installation and seaming;
- Quality control testing; and
- Defects and repair observations.

Photographs documenting installation of the geomembrane are included with the daily field reports in Appendix E.

### **6.1 FML MATERIAL**

The 60 mil HDPE textured geomembrane was delivered in factory-rolled sections, with each roll having dimensions of approximately 24 feet in width and approximately 560 feet in length. The geomembrane rolls were staged in a prepared area. The CQA consultant viewed each roll for visible damage or defects.

Prior to delivery, SKAPS supplied quality control certifications of the material for each roll. Testing results are provided in Appendix G-3. Third-party conformance testing was required, and testing results are provided in Appendix G-4. The quality control certifications were in accordance with the CQA plan.

### **6.2 FML INSTALLATION**

The geomembrane rolls were deployed by attaching the roll to a spreader bar rigged to an excavator, and a skid steep fitted with a winch that would pull the rolls toward the winch. The panels were deployed to minimize the number of seams required. Individual panels were deployed as close as possible to their installation position to minimize having to drag them into place. As it was deployed, each panel was assigned a unique field identification number by CAAWS.

Panels were examined for damage and manufacturing imperfections after placement and prior to seaming. Observed defects were marked by the CQA consultant and repaired by CAAWS. Panel deployment logs, summarizing information for each panel deployed in each area are presented in Appendix H-2. The geomembrane panel layout diagram showing the extent of liner panels and repair and destruct test sample locations for each area is included in the as-built drawings set, provided in Appendix H-10.



The panel layout was placed in such a way that the upper panel is overlapped above the lower panel prior to seaming. The upper panel for each seam is the first panel listed on Appendix H-3 Panel Seaming Log in the application. For example, “10/1” identifies Panel 10 as the upper panel and Panel 1 as the lower panel for that seam.

Adjacent geomembrane panels were overlapped approximately 6 inches to accommodate proper seaming. Double fusion seams were performed between two geomembrane panels, while extrusion weld seams were performed on repairs and pipe penetrations. Unbound edges of the geomembrane panels were temporarily loaded with sandbags to protect the geomembrane panels from wind uplift until seaming of the edges could be performed.

The 60 mil textured HDPE geomembrane panels were manufactured with approximately 6 inches of non-textured (smooth) on the edges along the entire length of each roll. Therefore, the majority of the welds were performed between two smooth geomembrane panel edges.

At the concrete inlet and outlet structures, the FML was battened to both concrete structure. Holes were initially drilled into the concrete structure 6 inches on center in a line. An expansion bolt was placed within the drilled holes. A neoprene sponge, the GCL, and the HDPE liner were then placed over the bolt maintaining the layers in that order. A stainless-steel strip was then placed over the liners and bolts. The stainless steel strip was secured using a washer and nut which were placed over the steel strip and tightened. Finally, a silicone caulk was applied at the highest point along where the FML meets the concrete structure.

### **6.3 QUALITY CONTROL TESTING**

Quality control testing of the FML was completed in accordance with the CQA plan and GRI-GM19a “Seam Strength and Related Properties of Thermally Bonded Homogeneous Polyolefin Geomembrane Barriers”, as appropriate. Field forms documenting the deployment and characteristics of the FML and field-testing results are included in Appendix H and summarized in the following sections.

#### **6.3.1 Resin Testing**

SKAPS performed quality control testing on the resin used to manufacture both the 60 mil geomembrane materials and the welding rod products. Each resin batch was tested, at minimum, for density and melt flow index. The reported test results were reviewed by the CQA consultant and confirmed to pass the manufacturer’s minimum requirements in accordance with the CQA Plan and GRI-GM13 criteria. The manufacturer test results are included in Appendix G-3.

### 6.3.2 Roll Testing

The geomembrane rolls supplied for this project were tested and certified at the manufacturing facility. Conformance testing results of each roll exceeded the manufacturer's minimum requirements in accordance with the CQA. Third-party conformance testing was required and are included in Appendix G-4.

### 6.3.3 Field CQA Testing

Prior to field seaming, trial weld samples were prepared and tested in the field using a field tensiometer to qualify welders for daily seaming activities. Trial weld samples were made from excess liner and prepared using the same procedures and under the conditions anticipated during field welding. Five 1-inch-wide samples were tested for peel and five samples were tested for shear. The CQA consultant observed the trial weld preparation and testing of the test strips. The minimum strength criterion required during peel and shear testing for both extrusion welds and fusion welds is as shown in Table 2 below.

**Table 2: Minimum Peel and Shear Values (pounds per inch)**

	FUSION	EXTRUSION
<b>CQA Plan Requirements:</b>		
MINIMUM PEEL	91	78
MINIMUM SHEAR	120	120

This process was performed at the beginning and middle of each day, after seaming activities ceased for more than one hour, and after equipment shutdowns. The time between trial weld samples throughout a full working day was kept to a maximum of five hours. Once the trial weld specimens had passed the criteria, the equipment and operator were allowed to proceed with FML welding activities. All trial weld samples passed the CQA plan criteria. The field load cell calibration certificate and the trial weld logs are provided in Appendix H-6.

Production seaming was performed using a dual-track hot wedge welder, which creates an air channel between the two fusion tracks, allowing for the seams to be non-destructively pressure tested. Repairs, patching, and tie-ins to adjacent cell liners were performed with extrusion welders.

The various procedures associated with both fusion-seaming and extrusion-seaming operations were observed by the CQA consultant. These observations included seam preparation, weather conditions, general seaming procedures, overlap of geomembrane panels, and temporary bonding procedures. Seams were inspected along their entire length for quality and seam completion with imperfections marked by the CQA consultant and subsequently repaired by CAAWS. Panel seaming logs are presented in Appendix H-3.

### 6.3.4 Non-Destructive Seam Testing

Non-destructive testing methods of geomembrane liner seams consisted of air channel pressure testing for double wedge fusion seams and vacuum testing for extrusion weld seams. Seams and repairs failing non-destructive testing were repaired and retested until passing results were obtained.

Air channel testing consisted of pressurizing the channels between the double wedge seams to a pressure of 27 to 30 pounds per square inch and held at this pressure for a minimum of five minutes. A passing test yielded a maximum drop in pressure of 3 pounds per square inch over the five-minute period.

Vacuum testing of extrusion seams were performed by applying a soapy solution to the seam and placing a vacuum box with a foam seal over the repair. A minimum 5-pounds-per-square-inch vacuum was applied for a minimum of ten seconds and the weld was observed for leaks that would appear as multiplying soap bubbles. Areas with weld defects were marked, repaired, and retested.

Results of non-destructive testing of double wedge fusion seams are presented in Appendix H-4 and in Appendix H-5 for extrusion seams.

### 6.3.5 Destructive Seam Testing

Destructive geomembrane seam samples were obtained at a minimum frequency of one per 500 linear feet of seam per welder. Destructive samples were obtained and labeled numerically, with three samples taken from each destructive test location. One sample section was tested on-site by CAAWS, a second sample was sent to TRI for third-party testing, and a third sample was untested and kept for records. Destructive sample locations were repaired by welding a piece of geomembrane over the cut section with an extrusion welder. A summary log of destructive samples is presented in Appendix H-7. All destruct seam test samples passed the GRI-GM19a criteria. In total of eight destruct seam test tests were collected for on-site and off-site third-party testing consisting of over 3,500 lineal feet of liner seaming. Results of destructive sample third-party testing is provided as Appendix H-8.

## 6.4 DEFECTS AND REPAIR OBSERVATIONS

Geomembrane panels were initially monitored for damage prior to deployment. Additionally, the CQA consultant observed the geomembrane panels and seams on a continuous basis throughout the installation process of each subsequent layer of the final cover.

Each repair was documented by the CQA consultant and repaired by CAAWS by welding a patch over the damaged area with an extrusion welder. Each patch exceeded the damaged areas by a minimum of 3 inches. Extrusion welds used for repairs were non-destructively tested using the vacuum test.

## 7.0 LEACHATE COLLECTION AND REMOVAL SYSTEM

This section describes the CQA requirements for the LCRS. Photographs documenting installation of the LCRS are included with the daily field reports in Appendix E. The LCRS was installed after completion of the geomembrane liner during the period of August 26 to September 12. The LCRS consists of:

- A 6-inch diameter perforated HDPE pipe with coarse aggregate bedding;
- A 12-inch diameter HDPE sump and riser pipe;
- A drainage geocomposite;
- A sand filter layer and a protective warning layer on the floor of the basin; and
- A sand filter layer, riprap bedding layer, and a riprap slope protection layer along the slopes.

### 7.1 INSTALLATION PROCEDURE

The FML was first installed within the center trench of the basin's floor. A non-woven geotextile was placed within the trench, and then the coarse aggregate bedding material was placed over the geotextile. The 6-inch diameter perforated leachate collection pipe was placed within the trench. Photos of the installation are included with the daily field reports in Appendix E. After the leachate collection pipe was in position, the 12-inch sump and riser pipe were placed at the south end of the basin within the sump area. Locations of both leachate collection pipes can be found in the as-built survey data in Appendix C.

Once the FML was completely installed with testing having been passed, the drainage geocomposite was installed over the FML. The CQA plan did not provide laboratory testing requirements for the drainage geocomposite but overlaps and observations of the seaming was observed by the CQA consultant. The drainage geocomposite was placed within the anchor trench with the anchor trench backfilled shortly thereafter. Compaction results were taken and are included in the daily field reports in Appendix E.

The basin's floor sand filter layer was placed in one lift approximately 13 inches thick in the loose condition using a John Deere 333G skid steer mounted with a dozer blade. Observations of thickness were performed by the CQA consultant with two samples collected with the fill material testing results within Appendix F-2. Following the placement of the basin's sand filter layer, the protective warning layer and access ramp's road surface was installed with the same equipment. Thickness was verified and a sample was collected for testing.

The basin's side slope was then backfilled with 6-inch layers of sand filter, riprap bedding, and riprap. This material was installed with a John Deere 350G excavator. Samples were taken of the riprap bedding and riprap and testing results can be found within Appendix F-2.

## **7.2 CERTIFICATION SURVEY**

The coarse aggregate bedding, sand filter, protective warning layer, riprap bedding, and riprap were placed as described above until designed final grades were met or exceeded. After the final grades were achieved, the final as-built elevations were surveyed and recorded on a minimum 50-foot grid and at changes in slope to verify the final grades and required minimum thicknesses were achieved. As-built elevations and summary tables are presented on the as-built drawings in Appendix C.

## **8.0 CONSTRUCTION CLARIFICATIONS**

The following construction clarifications were required during retrofit of the Bypass Basin. A description of design modifications and the documentation of the subsequent reconstruction is provided in the following section.

### **8.1 MODIFICATION TO GRADES AT TOP OF RAMP**

To meet the design specification requiring 12 inches of sand cushion over the existing liner, the final grades near the top ramp had to be modified. Modifications to the final surface were designed and incorporated in the field by BCM at the time of construction to maintain the required sand cushion thickness. This modification did not affect the construction of the retrofit.

### **8.2 SUMP AND RISER PIPE REORIENTATION**

The 12-inch-diameter sump and riser pipe were pre-welded by the manufacturer in accordance with dimensions shown on the construction plans. During installation of the sump and riser pipe it was determined the existing basin slope was shown incorrectly in the construction drawings. S&L and BCM made a field modification for the sump and riser pipe to be rotated allowing the sump and riser pipe to rest on the basin side slope. This modification did not affect the construction of the drainage layers or operation of the sump.

## 9.0 CERTIFICATION

Civil & Environmental Consultants, Inc. has prepared this construction acceptance report to document the Powerton Station Bypass Basin Retrofit. The construction occurred in conformance with the CQA plan and applicable local, state, or federal regulations, with no exceptions noted. The report includes pertinent quality assurance/quality control test data, record drawings of the construction, construction photographs and a narrative detailing construction methods used, problems encountered during the work, and the solutions implemented. CQA for this work was conducted under the supervision of a registered professional engineer knowledgeable in CCR impoundment design, construction, and operations.

The following specific certifications are included per Specification P-1401 Construction Quality Assurance for Bypass Basin Retrofit, Section 014632, Paragraph 104.2b3.1.5, which are required by Title 35 of the Illinois Administrative Code 845.290(b)(3):

- The pipe bedding material contains no undesirable objects.
- The anchor trench and backfill were constructed to prevent damage to the geosynthetic materials.
- Tears, rips, punctures, and other damage to geosynthetic materials during installation were repaired.
- Geomembrane seams were properly constructed and tested in accordance with the manufacturer's specifications.
- Filter material consisting of uniform granular fill, to avoid clogging, was used in construction.
- Filter material, as placed, possesses structural strength adequate to support the maximum loads imposed by the overlying materials and equipment used at the facility.



“I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document and all attachments and that, based on my inquiry of those individuals immediately responsible for obtaining the information, I believe that the information is true, accurate and complete. I am aware that there are significant penalties, both civil and criminal, for submitting false information including possible fines and imprisonment.”

Engineer Name	Maurice Dean Jones, Jr., P.E.
PE Registration Number	062.051317
PE License Expiration	November 30, 2025
State of Registration	Illinois
Date of Report Certification	October 18, 2024

  
Engineer Signature

Oct. 18, 2024  
Date

Engineer's Seal:



---

**APPENDIX A**

**PROFESSIONAL ENGINEER CERTIFICATION**

---

## STATEMENT FROM QUALITY ASSURANCE OFFICER


**FROM:** Mr. Maurice Dean Jones Jr., P.E.  
Construction Quality Assurance Officer

**DATE:** October 18, 2024

**RE:** Powerton Generating Station - 2024 Bypass Basin Retrofit  
Construction Quality Assurance Certification Report  
Designation of CQA Officers-in-Absentia

I, Maurice Dean Jones Jr., P.E., was unable to be present to perform inspections, testing and other activities as detailed in the construction quality assurance (CQA) program. I supervised and established inspection procedures at the initiation of specified critical activities, and during those activities and as frequently as required thereafter based on my professional judgement. The designated CQA officer-in-absentia prepared the daily CQA inspection reports which I reviewed on a daily basis.

I hereby designate Derek Dorsz and, in his absence Alec Bush, as the CQA officers-in-absentia on the days noted in the attached daily CQA inspection reports. Both Mr. Dorsz and Mr. Bush exercised professional judgement in carrying out the duties of the CQA officer. I assume full personal responsibility for inspections performed and reports prepared by the designated CQA officers-in-absentia during my absence.

  
Maurice Dean Jones Jr., P.E.  
Construction Quality Assurance Officer

---

**APPENDIX B**

**EXISTING LINER DECONTAMINATION  
AND INTEGRITY VERIFICATION**

---

---

**APPENDIX B-1**

**ANALYTICAL TEST RESULTS**

---

**Thomas Dehlin, P.E.**

Manager / Consultant (Licensed in IL, KY, and WY)

(312) 269-6373

[tdehlin@sargentlundy.com](mailto:tdehlin@sargentlundy.com)



Letter No. 12661-181-SL-IEPA-0004

May 7, 2024

Project No. File No. 12661-181

**Re: Analytical Test Results for Existing Bypass Basin Liner**

Mr. Mark Liska

Illinois EPA, Bureau of Water

1021 North Grand Avenue East

Springfield, IL 62702

*Electronic copy submitted via email to [Mark.Liska@Illinois.gov](mailto:Mark.Liska@Illinois.gov)*

Dear Mr. Liska:

On behalf of Midwest Generation, LLC (MWG), Sargent & Lundy is submitting the enclosed analytical test results demonstrating that, following the material removal and decontamination work described herein, the existing high-density polyethylene (HDPE) geomembrane liner in the Bypass Basin at the Powerton Generating Station ("Powerton" or the "Station") is not contaminated with coal combustion residual (CCR) constituents. In accordance with 35 Ill. Adm. Code 845.770(a)(4), these analytical test results are being submitted in support of MWG's request to re-use the Bypass Basin's existing geomembrane liner as a supplemental liner under the new composite liner system to be installed when the basin is retrofitted. Pursuant to 35 Ill. Adm. Code 845.770(a)(4), MWG will submit the following information under separate cover after the data becomes available:

1. Visual evidence that the existing geomembrane liner no longer contains CCR constituents.
2. Visual evidence that the existing geomembrane liner is competent.
3. Electrical leak location survey test results demonstrating that the existing geomembrane liner is competent.

The following sections describe relevant background information on the Bypass Basin Retrofit Project, material removal and liner decontamination procedures, and liner sample collection, testing procedures, and testing results.

**BACKGROUND**

Powerton's Bypass Basin is an existing CCR surface impoundment that was used by the Station as a settling pond when the Station's primary settling pond, the Ash Surge Basin, was being cleaned. When in service, the Bypass Basin received bottom ash transport water discharged from the Station's dewatering bins (which initially treat the Station's CCR sludge water by initial sedimentation of solids) and other process waste streams related to electric power-generating operations. In 2010, the Bypass Basin's original liner was replaced with a 60-mil HDPE geomembrane liner. To facilitate periodic removal of ash in accordance with historical cleaning practices, and to protect the liner during cleaning, the HDPE

geomembrane liner was covered with a non-woven geotextile, a 12-inch-thick sand cushion layer, and a 6-inch-thick gravel warning layer. In early October 2020, the Station took the Bypass Basin out of service to clean the basin, and the basin has not been used since.

On July 18, 2022, MWG submitted a construction permit application to the Illinois Environmental Protection Agency (Illinois EPA or “Agency”) to retrofit the Bypass Basin with a new composite liner system and a new leachate collection and removal system. Under MWG’s proposed retrofit design, both new systems would be installed over the basin’s existing HDPE geomembrane liner, which would be re-used as a supplemental liner in the retrofitted basin. Under the Illinois Pollution Control Board’s “Standards for the Disposal of Coal Combustion Residuals in Surface Impoundments” (“Illinois CCR Rule”), an “existing competent geomembrane liner” may be re-used as “a supplemental liner by submitting visual inspection, and analytical testing results to demonstrate that the existing liner is not contaminated with CCR constituents.” 35 Ill. Adm. Code 845.770(a)(4).

On March 5, 2024, MWG submitted an amended written retrofit plan to the Agency to communicate changes to MWG’s planned sequencing and schedule for the Bypass Basin Retrofit Project, which were based on input that Illinois EPA provided MWG during an in-person meeting on February 27, 2024. Per the amended retrofit plan, MWG will retrofit the Bypass Basin in two phases. Phase 1 includes the following activities, which are necessary for MWG to submit the visual inspection and analytical test data Illinois EPA requires to approve re-using the Bypass Basin’s existing geomembrane liner under 35 Ill. Adm. Code 845.770(a)(4):

1. Remove the gravel, sand, and geotextile that were placed over the existing geomembrane liner.
2. Decontaminate the basin’s existing geomembrane liner.
3. Visually inspect the geomembrane liner for CCR and for damage (*i.e.*, tears, holes, *etc.*) and repair any observed damage.
4. Submit samples of the basin’s existing geomembrane liner to a certified laboratory for analytical testing to confirm the liner is not contaminated with CCR constituents.
5. Perform an electrical leak location survey to verify the basin’s existing geomembrane liner is competent and repair any identified damage.
6. Submit the visual inspection, laboratory test, and electrical leak location survey results to Illinois EPA for review.

As discussed in the following sections, items 1 through 4 have been completed or are nearly completed. Items 5 and 6 are expected to be completed this month.

## LINER CLEANING

On March 11, 2024, the Station started carefully removing the gravel warning and sand cushion layers over the Bypass Basin’s existing geomembrane liner. The gravel and sand materials were removed via hydro-excavation, starting at the ends of the basin and working towards the middle of the basin. To prevent damage to the existing liner, the vacuum truck removing the gravel, sand, and washwater was positioned on top of the basin’s embankments. To date, almost all of the gravel, sand, and non-woven geotextile layers over the existing geomembrane liner have been removed; only the surfacing over the access ramp into the Bypass Basin remains to be removed, which is expected to be completed within the

next two weeks. After all gravel, sand, and non-woven geotextile layers over the basin's ramp have been removed, the Station will pressure wash the geomembrane liner.

## LINER SAMPLING

On April 12, 2024, Station personnel collected three samples of the Bypass Basin's existing geomembrane liner that had been cleaned. As shown on the enclosed map, one sample was taken from the basin's west sideslope, and two samples were taken from the basin floor: one near the outlet structure and one near the inlet structure. Each sample was approximately 18-inches square, and each sample location was patched with 60-mil HDPE geomembrane fusion-welded to the existing geomembrane liner. The enclosed photographs show the three sample locations and the patches that were installed over these locations.

The three sample locations were selected to obtain representative samples of the entire existing geomembrane liner. These three locations collectively represent the range of ash loads typically present in a settling pond like the Bypass Basin. Larger ash particles tend to settle out closer to the inlet structure, while finer ash particles tend to settle out closer to the outlet structure. Meanwhile, the geomembrane liner along the Bypass Basin's sideslopes is exposed, while the liner was covered with a non-woven geotextile along the basin floor. Therefore, a liner sample was collected near the basin's inlet, near the basin's outlet, and along one of the basin's sideslopes.

On April 15, 2024, the Station shipped the three geomembrane liner samples to Eurofins Chicago's laboratory for analysis. Eurofins Chicago is an accredited laboratory in the State of Illinois under the National Environmental Laboratory Accreditation Program (NELAP). The laboratory received the samples on April 16, 2024.

## ANALYTICAL TESTING PROCEDURES

To verify the geomembrane liner samples were not contaminated, each sample was analyzed for the eight metals with toxicity characteristics under the Resource Conservation and Recovery Act (RCRA), seven of which are constituents of concern to be analyzed during groundwater monitoring under the Illinois CCR Rule: arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. 35 Ill. Adm. Code 845.600(a)(1). The analytical methods used to determine whether the liner samples contained these metals were selected and performed in accordance with U.S. EPA's SW-846, *Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods*. First, the Toxicity Characteristic Leaching Procedure (SW-846 Test Method 1311) was used to obtain an extraction fluid simulating leachate that could be released from the Bypass Basin's existing geomembrane liner. Then, to determine the concentrations of the noted metals except for mercury, the extraction fluid was prepared for analysis using Method 3010A (acid digestion) and subsequently analyzed using Method 6010D (inductively coupled plasma–optical emission spectrometry). To determine the concentration of mercury present on the samples, the extraction fluid specimen was prepared and analyzed in accordance with Method 7470A (cold-vapor atomic absorption).



**ANALYTICAL TESTING RESULTS**

Table 1 summarizes the analytical test results on the three samples from the Bypass Basin’s existing HDPE geomembrane liner for arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. The complete analytical data package from which these test results were obtained is enclosed. Table 1 also compares the analytical test results to the default groundwater protection standards (GWPS) specified by 35 Ill. Adm. Code 845.600(a)(1), which are the Class I (drinking water) standards for groundwater under 35 Ill. Adm. Code 620.410. As shown in the table, there were only five total instances where an analyte was found above its method detection limit (MDL): barium (SP-3 only), cadmium (SP-1 only), and selenium (all three samples). However, it is important to note that the concentrations of all eight metals were determined to be less than the maximum concentrations permitted under Illinois Class I (drinking water) standards for groundwater for all three liner samples.

**Table 1. Comparison Between Analytical Test Results for Bypass Basin Liner Samples and Default Illinois CCR Rule Groundwater Protection Standards.<sup>(1)</sup>**

Analyte	SW-846 Method	MDL	RL	Liner Sample ID No.			IL Class I GWPS <sup>(2)</sup>
				SP-1	SP-2	SP-3	
Arsenic	6010D	0.010	0.050	<0.010	<0.010	<0.010	0.010
Barium	6010D	0.050	0.50	<0.050	<0.050	0.061 J	2.0
Cadmium	6010D	0.0020	0.0050	0.0036 J	<0.0020	<0.0020	0.005
Chromium	6010D	0.010	0.025	<0.010	<0.010	<0.010	0.1
Lead	6010D	0.0075	0.050	<0.0075	<0.0075	<0.0075	0.0075
Selenium	6010D	0.020	0.050	0.024 J B *+	0.024 J B *+	0.021 J B *+	0.05
Silver	6010D	0.010	0.025	<0.010 *+	<0.010 *+	<0.010 *+	0.05
Mercury	7470A	--	0.00020	<0.00020	<0.00020	<0.00020	0.002
<b>Notes:</b>							
(1) All units are mg/L.							
(2) 35 Ill. Adm. Code 845.600(a)(1).							
<b>Qualifiers:</b>							
*+ LCS and/or LCSD is outside acceptance limits, high biased.							
B Compound was found in the blank and sample.							
J Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value.							
<b>Acronyms &amp; Abbreviations:</b>							
LCS Laboratory Control Sample							
LCSD Laboratory Control Sample Duplicate							
MDL Method Detection Limit							
RL Reporting Limit							

Mr. Mark Liska  
Re: Analytical Test Results for  
Existing Bypass Basin Liner

Page 5 of 6  
May 7, 2024

## CONCLUSIONS & NEXT STEPS

Based on the analytical test results, the procedures used by the Station to clean the basin's existing liner have successfully removed CCR and CCR-contaminated sediments from the liner. Per Table 1, the concentrations of arsenic, barium, cadmium, chromium, lead, selenium, silver, and mercury in all three samples were determined to be less than the maximum concentrations permitted under Illinois Class I (drinking water) standards for groundwater. Moreover, HDPE geomembranes are known to have high chemical resistance to heavy metals, with one study demonstrating that only negligible permeation of heavy metal ions in concentrated acid solutions was observed in HDPE geomembranes after four years of testing. This study concluded that HDPE geomembranes are "virtually ideal barriers for heavy metals."<sup>1</sup> Thus, leaving the Bypass Basin's existing HDPE geomembrane liner in-place as a supplemental liner under the new composite liner system in the retrofitted basin will not pose a threat to groundwater, and by extension, human health or the environment.

After the Station finishes cleaning and decontaminating the Bypass Basin's existing liner, a contractor will perform an electrical leak location survey to confirm the liner is competent. After the survey has been performed, MWG will submit the survey results and photographs of the decontaminated liner. Collectively, this forthcoming data and the data enclosed with this letter will demonstrate the Bypass Basin's existing HDPE geomembrane liner no longer contains CCR or CCR-contaminated sediments and is competent.

Following the Agency's review of the enclosed analytical test results and forthcoming data on the liner's competency, we kindly request Illinois EPA provide written approval for re-using the Bypass Basin's existing HDPE geomembrane liner as a supplemental liner in the retrofit construction. In the meantime, please do not hesitate to contact me directly at (312) 269-6373 or via email at [tdehlin@sargentlundy.com](mailto:tdehlin@sargentlundy.com) if you have any questions on the enclosed analytical test results.

We appreciate Illinois EPA's feedback and support on the Bypass Basin Retrofit Project, and we look forward to continuing to work with the Agency on this matter.

Best regards,



Thomas Dehlin, P.E.  
Manager / Consultant

---

<sup>1</sup> Sangam, H.P. and Rowe, R. K. "Migration of dilute aqueous organic pollutants through HDPE geomembranes." *Geotextiles and Geomembranes*. 19. (2001.) pp. 329–357.

Mr. Mark Liska  
Re: Analytical Test Results for  
Existing Bypass Basin Liner

Page 6 of 6  
May 7, 2024

Enclosures:

1. Analytical Test Results
2. Sample Locations
3. Sample Photographs

Copies Furnished (via Email):

1. Lauren Hunt, Illinois EPA
2. Darin LeCrone, Illinois EPA
3. [EPA.CCR.Part845.Coordinator@Illinois.gov](mailto:EPA.CCR.Part845.Coordinator@Illinois.gov)
4. Sharene Shealey, MWG
5. Jill Buckley, MWG
6. Todd Mundorf, MWG

 **ANALYTICAL REPORT****PREPARED FOR**

Attn: Joseph Kotas  
Midwest Generation EME LLC  
13082 E Manito Road  
Pekin, Illinois 61554

Generated 5/3/2024 9:14:06 AM Revision 1

**JOB DESCRIPTION**

Bypass Basin

**JOB NUMBER**

500-249025-1

# Eurofins Chicago

## Job Notes

This report may not be reproduced except in full, and with written approval from the laboratory. The results relate only to the samples tested. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Chicago Project Manager.

## Authorization



Generated  
5/3/2024 9:14:06 AM  
Revision 1

Authorized for release by  
Diana Mockler, Project Manager I  
[Diana.Mockler@et.eurofinsus.com](mailto:Diana.Mockler@et.eurofinsus.com)  
(219)252-7570



# Table of Contents

Cover Page . . . . .	1
Table of Contents . . . . .	3
Case Narrative . . . . .	4
Method Summary . . . . .	5
Sample Summary . . . . .	6
Client Sample Results . . . . .	7
Definitions . . . . .	10
QC Sample Results . . . . .	11
Chronicle . . . . .	12
Certification Summary . . . . .	13
Chain of Custody . . . . .	14
Receipt Checklists . . . . .	16

# Case Narrative

Client: Midwest Generation EME LLC  
Project: Bypass Basin

Job ID: 500-249025-1

**Job ID: 500-249025-1**

**Eurofins Chicago**

## Job Narrative 500-249025-1

### Revision

The report being provided is a revision of the original report sent on 4/26/2024. The report (revision 1) is being revised due to: Client requesting results for metals by 6010 be reported between the RL and the MDL.

### Receipt

The samples were received on 4/16/2024 9:45 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperatures of the 2 coolers at receipt time were 2.0° C and 5.4° C.

### Metals

Method 6010D: The laboratory control sample (LCS) for prep batch 764583 recovered outside control limits for the following analytes: Ag and Se. These analytes were biased high in the LCS and were below the reporting limit in the associated samples; therefore, the data have been reported.

Method 6010D: The leachate blank for preparation batch 500-764205 and 500-764583 and analytical batch 500-764833 contained Selenium above the method detection limit. This target analyte concentration was less than the reporting limit (RL) in the method blank; therefore, re-extraction and/or re-analysis of samples was not performed.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Eurofins Chicago

# Method Summary

Client: Midwest Generation EME LLC  
Project/Site: Bypass Basin

Job ID: 500-249025-1

Method	Method Description	Protocol	Laboratory
6010D	Metals (ICP)	SW846	EET CHI
7470A	Mercury	SW846	EET CHI
1311	TCLP Extraction	SW846	EET CHI
1311	Toxicity Characteristic Leaching Procedure	SW846	EET CHI
3010A	Preparation, Total Metals	SW846	EET CHI
7470A	Preparation, Mercury	SW846	EET CHI

**Protocol References:**

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

**Laboratory References:**

EET CHI = Eurofins Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200





# Sample Summary

Client: Midwest Generation EME LLC  
Project/Site: Bypass Basin

Job ID: 500-249025-1

---

<u>Lab Sample ID</u>	<u>Client Sample ID</u>	<u>Matrix</u>	<u>Collected</u>	<u>Received</u>
500-249025-1	SP-1	Solid	04/12/24 10:00	04/16/24 09:45
500-249025-2	SP-2	Solid	04/12/24 10:12	04/16/24 09:45
500-249025-3	SP-3	Solid	04/12/24 10:35	04/16/24 09:45

1

2

3

4

5

6

7

8

9

10

11

12

# Client Sample Results

Client: Midwest Generation EME LLC  
 Project/Site: Bypass Basin

Job ID: 500-249025-1

**Client Sample ID: SP-1**

**Lab Sample ID: 500-249025-1**

Date Collected: 04/12/24 10:00

Matrix: Solid

Date Received: 04/16/24 09:45

**Method: SW846 6010D - Metals (ICP) - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.010		0.050	0.010	mg/L		04/23/24 16:24	04/24/24 19:04	1
Barium	<0.050		0.50	0.050	mg/L		04/23/24 16:24	04/24/24 19:04	1
<b>Cadmium</b>	<b>0.0036</b>	<b>J</b>	0.0050	0.0020	mg/L		04/23/24 16:24	04/24/24 19:04	1
Chromium	<0.010		0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:04	1
Lead	<0.0075		0.050	0.0075	mg/L		04/23/24 16:24	04/24/24 19:04	1
<b>Selenium</b>	<b>0.024</b>	<b>J B *+</b>	0.050	0.020	mg/L		04/23/24 16:24	04/24/24 19:04	1
Silver	<0.010	*+	0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:04	1

**Method: SW846 7470A - Mercury - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Mercury	<0.00020		0.00020		mg/L		04/25/24 11:45	04/26/24 09:52	1

# Client Sample Results

Client: Midwest Generation EME LLC  
 Project/Site: Bypass Basin

Job ID: 500-249025-1

**Client Sample ID: SP-2**

**Lab Sample ID: 500-249025-2**

Date Collected: 04/12/24 10:12

Matrix: Solid

Date Received: 04/16/24 09:45

**Method: SW846 6010D - Metals (ICP) - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.010		0.050	0.010	mg/L		04/23/24 16:24	04/24/24 19:07	1
Barium	<0.050		0.50	0.050	mg/L		04/23/24 16:24	04/24/24 19:07	1
Cadmium	<0.0020		0.0050	0.0020	mg/L		04/23/24 16:24	04/24/24 19:07	1
Chromium	<0.010		0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:07	1
Lead	<0.0075		0.050	0.0075	mg/L		04/23/24 16:24	04/24/24 19:07	1
<b>Selenium</b>	<b>0.024</b>	<b>J B *+</b>	0.050	0.020	mg/L		04/23/24 16:24	04/24/24 19:07	1
Silver	<0.010	*+	0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:07	1

**Method: SW846 7470A - Mercury - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Mercury	<0.00020		0.00020		mg/L		04/25/24 11:45	04/26/24 09:54	1



# Client Sample Results

Client: Midwest Generation EME LLC  
 Project/Site: Bypass Basin

Job ID: 500-249025-1

**Client Sample ID: SP-3**

**Lab Sample ID: 500-249025-3**

Date Collected: 04/12/24 10:35

Matrix: Solid

Date Received: 04/16/24 09:45

**Method: SW846 6010D - Metals (ICP) - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.010		0.050	0.010	mg/L		04/23/24 16:24	04/24/24 19:18	1
<b>Barium</b>	<b>0.061</b>	<b>J</b>	0.50	0.050	mg/L		04/23/24 16:24	04/24/24 19:18	1
Cadmium	<0.0020		0.0050	0.0020	mg/L		04/23/24 16:24	04/24/24 19:18	1
Chromium	<0.010		0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:18	1
Lead	<0.0075		0.050	0.0075	mg/L		04/23/24 16:24	04/24/24 19:18	1
<b>Selenium</b>	<b>0.021</b>	<b>J B *+</b>	0.050	0.020	mg/L		04/23/24 16:24	04/24/24 19:18	1
Silver	<0.010	*+	0.025	0.010	mg/L		04/23/24 16:24	04/24/24 19:18	1

**Method: SW846 7470A - Mercury - TCLP**

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Mercury	<0.00020		0.00020		mg/L		04/25/24 11:45	04/26/24 10:01	1



# Definitions/Glossary

Client: Midwest Generation EME LLC  
Project/Site: Bypass Basin

Job ID: 500-249025-1

## Qualifiers

### Metals

Qualifier	Qualifier Description
*+	LCS and/or LCSD is outside acceptance limits, high biased.
B	Compound was found in the blank and sample.
J	Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value.

## Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
α	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

# QC Sample Results

Client: Midwest Generation EME LLC  
 Project/Site: Bypass Basin

Job ID: 500-249025-1

## Method: 6010D - Metals (ICP)

**Lab Sample ID: LCS 500-764583/2-A**  
**Matrix: Solid**  
**Analysis Batch: 764833**

**Client Sample ID: Lab Control Sample**  
**Prep Type: Total/NA**  
**Prep Batch: 764583**

Analyte	Spike Added	LCS		Unit	D	%Rec	%Rec Limits
		Result	Qualifier				
Arsenic	0.100	0.102		mg/L		102	80 - 120
Barium	0.500	0.485	J	mg/L		97	80 - 120
Cadmium	0.0500	0.0578		mg/L		116	80 - 120
Chromium	0.200	0.197		mg/L		98	80 - 120
Lead	0.100	0.0881		mg/L		88	80 - 120
Selenium	0.100	0.125	*+	mg/L		125	80 - 120
Silver	0.0500	0.0618	*+	mg/L		124	80 - 120

**Lab Sample ID: LB 500-764205/1-C**  
**Matrix: Solid**  
**Analysis Batch: 764833**

**Client Sample ID: Method Blank**  
**Prep Type: TCLP**  
**Prep Batch: 764583**

Analyte	LB		RL	MDL	Unit	D	Prepared		Analyzed		Dil Fac
	Result	Qualifier					Prepared	Analyzed			
Arsenic	<0.010		0.050	0.010	mg/L		04/23/24 16:24	04/24/24 18:34			1
Barium	<0.050		0.50	0.050	mg/L		04/23/24 16:24	04/24/24 18:34			1
Cadmium	<0.0020		0.0050	0.0020	mg/L		04/23/24 16:24	04/24/24 18:34			1
Chromium	<0.010		0.025	0.010	mg/L		04/23/24 16:24	04/24/24 18:34			1
Lead	<0.0075		0.050	0.0075	mg/L		04/23/24 16:24	04/24/24 18:34			1
Selenium	0.0216	J	0.050	0.020	mg/L		04/23/24 16:24	04/24/24 18:34			1
Silver	<0.010		0.025	0.010	mg/L		04/23/24 16:24	04/24/24 18:34			1

## Method: 7470A - Mercury

**Lab Sample ID: MB 500-764931/12-A**  
**Matrix: Solid**  
**Analysis Batch: 765155**

**Client Sample ID: Method Blank**  
**Prep Type: Total/NA**  
**Prep Batch: 764931**

Analyte	MB		RL	MDL	Unit	D	Prepared		Analyzed		Dil Fac
	Result	Qualifier					Prepared	Analyzed			
Mercury	<0.00020		0.00020		mg/L		04/25/24 11:45	04/26/24 09:29			1

**Lab Sample ID: LCS 500-764931/14-A**  
**Matrix: Solid**  
**Analysis Batch: 765155**

**Client Sample ID: Lab Control Sample**  
**Prep Type: Total/NA**  
**Prep Batch: 764931**

Analyte	Spike Added	LCS		Unit	D	%Rec	%Rec Limits
		Result	Qualifier				
Mercury	0.00201	0.00199		mg/L		99	80 - 120

# Lab Chronicle

Client: Midwest Generation EME LLC  
 Project/Site: Bypass Basin

Job ID: 500-249025-1

## Client Sample ID: SP-1

Date Collected: 04/12/24 10:00

Date Received: 04/16/24 09:45

## Lab Sample ID: 500-249025-1

Matrix: Solid

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Analyst	Lab	Prepared or Analyzed
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	3010A			764583	MC	EET CHI	04/23/24 16:24 - 04/23/24 22:24 <sup>1</sup>
TCLP	Analysis	6010D		1	764833	SJ	EET CHI	04/24/24 19:04
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	7470A			764931	MJG	EET CHI	04/25/24 11:45 - 04/25/24 13:45 <sup>1</sup>
TCLP	Analysis	7470A		1	765155	MJG	EET CHI	04/26/24 09:52

## Client Sample ID: SP-2

Date Collected: 04/12/24 10:12

Date Received: 04/16/24 09:45

## Lab Sample ID: 500-249025-2

Matrix: Solid

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Analyst	Lab	Prepared or Analyzed
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	3010A			764583	MC	EET CHI	04/23/24 16:24 - 04/23/24 22:24 <sup>1</sup>
TCLP	Analysis	6010D		1	764833	SJ	EET CHI	04/24/24 19:07
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	7470A			764931	MJG	EET CHI	04/25/24 11:45 - 04/25/24 13:45 <sup>1</sup>
TCLP	Analysis	7470A		1	765155	MJG	EET CHI	04/26/24 09:54

## Client Sample ID: SP-3

Date Collected: 04/12/24 10:35

Date Received: 04/16/24 09:45

## Lab Sample ID: 500-249025-3

Matrix: Solid

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Analyst	Lab	Prepared or Analyzed
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	3010A			764583	MC	EET CHI	04/23/24 16:24 - 04/23/24 22:24 <sup>1</sup>
TCLP	Analysis	6010D		1	764833	SJ	EET CHI	04/24/24 19:18
TCLP	Leach	1311			764205		EET CHI	04/22/24 12:13 - 04/23/24 06:00 <sup>1</sup>
TCLP	Prep	7470A			764931	MJG	EET CHI	04/25/24 11:45 - 04/25/24 13:45 <sup>1</sup>
TCLP	Analysis	7470A		1	765155	MJG	EET CHI	04/26/24 10:01

<sup>1</sup> This procedure uses a method stipulated length of time for the process. Both start and end times are displayed.

### Laboratory References:

EET CHI = Eurofins Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

# Accreditation/Certification Summary

Client: Midwest Generation EME LLC  
Project/Site: Bypass Basin

Job ID: 500-249025-1

## Laboratory: Eurofins Chicago

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Illinois	NELAP	IL00035	04-29-24

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12





# Chain of Custody Record

Client Contact		Project Manager : Joseph Kotas				Site Contact: J. Kotas				Date: 4/15/24				COC No				
Midwest Generation- Powerton Generating Station		Tel/Fax:				Lab Contact:				Carrier: UPS <i>NDA</i>				1 of 1 COCs				
13082 E Manito Road		Analysis Turnaround Time				Filtered Sample <i>SW-846 Method 1311 CACPA 8 Metals</i>				Job No				500-249025				
Pekin, IL 61554		Calendar (C) or Work Days (W)								SDG No								
(8159016549 Phone		TAT if different from Below																
(xxx) xxx-xxxx FAX		<input type="checkbox"/> 2 weeks																
Project Name Liner		<input type="checkbox"/> 1 week																
Site Bypass Basin		<input type="checkbox"/> 2 days																
P O #		<input type="checkbox"/> 1 day																
Sample Identification		Sample Date	Sample Time	Sample Type	Matrix	# of Cont.	Sample Specific Notes											
3 SP-3		4/12/2024	10 35 AM	Solid	SOLID	1	✓											
Preservation Used: 1= Ice, 2= HCl; 3= H2SO4; 4=HNO3; 5=NaOH; 6= Other																		
Possible Hazard Identification						Sample Disposal ( A fee may be assessed if samples are retained longer than 1 month)												
<input type="checkbox"/> Non-Hazard <input type="checkbox"/> Flammable <input type="checkbox"/> Skin Irritant <input type="checkbox"/> Poison B <input type="checkbox"/> Unknown						<input type="checkbox"/> Return To Client <input checked="" type="checkbox"/> Disposal By Lab <input type="checkbox"/> Archive For _____ Months												
Special Instructions/QC Requirements & Comments:																		
Relinquished by: <i>J. Kotas</i>		Company: <i>MWGEN</i>		Date/Time: <i>4/15/24 4:00pm</i>		Received by: <i>Ramona</i>		Company: <i>EETA</i>		Date/Time: <i>5/16/24 0945</i>		<i>24 → 20</i>						
Relinquished by:		Company:		Date/Time:		Received by:		Company:		Date/Time:								
Relinquished by:		Company:		Date/Time:		Received by:		Company:		Date/Time:								



# Login Sample Receipt Checklist

Client: Midwest Generation EME LLC

Job Number: 500-249025-1

**Login Number: 249025**

**List Number: 1**

**Creator: Schmidt, Kara**

**List Source: Eurofins Chicago**

Question	Answer	Comment
Radioactivity wasn't checked or is </= background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	5.4,2.0
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <6mm (1/4").	N/A	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	




# Bypass Basin Liner Sample Locations

for Decontamination Analysis

## Legend


● Liner Sample Location

 Bypass Basin Inlet Structure

SP-3

SP-2

SP-1

 Bypass Basin Outlet Structure



**SAMPLE SP-1**



**SAMPLE SP-2**



**SAMPLE SP-3**



---

**APPENDIX B-2**

**INTEGRITY TEST RESULTS**

---



**Thomas Dehlin, P.E.**

Manager / Consultant (Licensed in IL, KY, and WY)  
(312) 269-6373  
[tdehlin@sargentlundy.com](mailto:tdehlin@sargentlundy.com)



Letter No. 12661-181-SL-IEPA-0005  
June 17, 2024  
Project No. File No. 12661-181

**Re: Integrity Test Results for Existing Bypass Basin Liner**

Mr. Mark Liska  
Illinois EPA, Bureau of Water  
1021 North Grand Avenue East  
Springfield, IL 62702

*Electronic copy submitted via email to [Mark.Liska@Illinois.gov](mailto:Mark.Liska@Illinois.gov)*

Dear Mr. Liska:

On behalf of Midwest Generation, LLC (MWG), Sargent & Lundy is submitting the enclosed electrical leak location survey results and photographs demonstrating that (1) the existing high-density polyethylene (HDPE) geomembrane liner in the Bypass Basin at the Powerton Generating Station (“Powerton” or the “Station”) is competent and (2) the basin no longer contains CCR or CCR-contaminated sediments. In accordance with 35 Ill. Adm. Code 845.770(a)(4), these analytical test results and photographs are being submitted in support of MWG’s request to re-use the Bypass Basin’s existing geomembrane liner as a supplemental liner under the new composite liner system to be installed when the basin is retrofitted.

The following sections describe relevant background information on the Bypass Basin Retrofit Project, the electrical leak location survey performed on the basin’s existing geomembrane liner, repairs made to the liner, and photographs of the empty and decontaminated basin.

**BACKGROUND**

Powerton’s Bypass Basin is an existing CCR surface impoundment that was used by the Station as a settling pond when the Station’s primary settling pond, the Ash Surge Basin, was being cleaned. When in service, the Bypass Basin received bottom ash transport water discharged from the Station’s dewatering bins (which initially treat the Station’s CCR sluice water by initial sedimentation of solids) and other process waste streams related to electric power-generating operations. In 2010, the Bypass Basin’s original liner was replaced with a 60-mil HDPE geomembrane liner. To facilitate periodic removal of ash in accordance with historical cleaning practices, and to protect the liner during cleaning, the HDPE geomembrane liner along the basin floor was covered, from bottom to top, with a non-woven geotextile, a 12-inch-thick sand cushion layer, and a 6-inch-thick gravel warning layer. In early October 2020, the Station took the Bypass Basin out of service to clean the basin, and the basin has not been used since.

On July 18, 2022, MWG submitted a construction permit application to the Illinois Environmental Protection Agency (Illinois EPA or “Agency”) to retrofit the Bypass Basin with a new composite liner

system and a new leachate collection and removal system. Under MWG's proposed retrofit design, both new systems would be installed over the basin's existing HDPE geomembrane liner, which would be re-used as a supplemental liner in the retrofitted basin. Under the Illinois Pollution Control Board's "Standards for the Disposal of Coal Combustion Residuals in Surface Impoundments" ("Illinois CCR Rule"), an "existing competent geomembrane liner" may be re-used as "a supplemental liner by submitting visual inspection, and analytical testing results to demonstrate that the existing liner is not contaminated with CCR constituents." 35 Ill. Adm. Code 845.770(a)(4).

On March 5, 2024, MWG submitted an amended written retrofit plan to the Agency to communicate changes to MWG's planned sequencing and schedule for the Bypass Basin Retrofit Project, which were based on input provided by Illinois EPA on February 27, 2024. Per the amended retrofit plan, MWG will retrofit the Bypass Basin in two phases. Phase 1 includes the following activities, which are necessary for MWG to submit the visual inspection and analytical test data Illinois EPA requires to approve re-using the Bypass Basin's existing geomembrane liner under 35 Ill. Adm. Code 845.770(a)(4):

1. Remove the gravel, sand, and geotextile that were placed over the existing geomembrane liner.
2. Decontaminate the basin's existing geomembrane liner.
3. Visually inspect the geomembrane liner for CCR and for damage (*i.e.*, tears, holes, *etc.*) and repair any observed damage.
4. Submit samples of the basin's existing geomembrane liner to a certified laboratory for analytical testing to confirm the liner is not contaminated with CCR constituents.
5. Perform an electrical leak location survey to verify the basin's existing geomembrane liner is competent and repair any identified damage.
6. Submit the visual inspection, laboratory test, and electrical leak location survey results to Illinois EPA for review.

Items 1 through 4 were completed earlier this year as described in Letter No. 12661-181-SL-IEPA-0004 submitted to Illinois EPA on May 7, 2024. Since that previous correspondence, Items 5 and 6 have been completed and are detailed in the following sections.

## **ELECTRICAL LEAK LOCATION SURVEY**

After the Station finished cleaning, decontaminating, visually inspecting, and repairing, as necessary, the Bypass Basin's existing liner, an electrical leak location survey was performed. Weaver Consultants Group ("Weaver") conducted the survey on May 23, 2024. The survey was performed in accordance with ASTM D7002, "Standard Practice for Electrical Leak Location on Exposed Geomembranes Using the Water Puddle Method." Weaver's survey methodology and results are included in the report ("Weaver Report") enclosed herewith.

As detailed in the Weaver Report, Weaver identified three locations in the Bypass Basin's geomembrane liner. Location 1 was near the seam between geomembrane liner panels P2 and P12. Locations 2 and 3 were at the bases of the pipe boots installed over the marker posts in geomembrane liner panels P36 and P18, respectively. These locations are identified on Figure 1 of the Weaver's Report, and photographs of the aberrations are shown in Appendix A of the report.

As noted in their report, Weaver did not visually observe any other aberrations in the Bypass Basin's geomembrane liner. It should be noted that the miniscule nature of the three aberrations identified by the survey demonstrates the method's sensitivity and effectiveness at identifying the smallest anomalies in a geomembrane liner. Accordingly, this electrical leak location survey provides assurance that the Bypass Basin's existing geomembrane liner is competent.

## LINER REPAIRS

After the survey was completed, Clean Air and Water (CAAW) Systems repaired the three locations identified by Weaver.<sup>1</sup> Figures 1, 2, and 3 show the repairs juxtaposed with the photographs that Weaver took during the survey. As shown in Figure 1, an HDPE geomembrane patch was placed over Location 1 near the seam between panels P2 and P12; the patch was extrusion-welded to the base sheets on both sides of the seam. Per Figure 2, additional extrudate was placed around the base of the marker post in panel P36, effectively covering the original weld at Location 2. Per Figure 3, Location 3 at the marker post in panel P18 was repaired in the same manner. At each location, CAAW Systems subsequently tested the integrity of the extrusion weld in accordance with ASTM D5641, "Standard Practice for Geomembrane Seam Evaluation by Vacuum Chamber." None of the locations exhibited leakage during the vacuum chamber test. Therefore, the repairs made at the three locations identified by Weaver are competent.

**Figure 1. Repair of Location 1 Near Seam Between Liner Panels P2 and P12.**

*(a) Weaver Photograph (#5)  
of Location 1*



*(b) HDPE Geomembrane Patch  
Welded Over Location 1*



---

<sup>1</sup> Clean Air and Water Systems is an experienced supplier and installer of geosynthetic containment systems and is the company that installed the Bypass Basin's liner in 2010.

**Figure 2. Repair of Location 2 at Base of Marker Post in Liner Panel P36.**

*(a) Weaver Photograph (#6)  
of Location 2*



*(b) Additional Extrudate Placed  
Around Marker Post*



**Figure 3. Repair of Location 3 at Base of Marker Post in Liner Panel P18.**

*(a) Weaver Photograph (#7)  
of Location 3*



*(b) Additional Extrudate Placed  
Around Marker Post*



## CONCLUSIONS & NEXT STEPS

Collectively, the analytical test results and photographs submitted with this letter and Letter No. 12661-181-SL-IEPA-0004 on May 7, 2024, demonstrate that (1) the Bypass Basin's existing HDPE geomembrane liner is competent and (2) the basin no longer contains CCR or CCR-contaminated sediments. Per the analytical test results documented in Letter No. 12661-181-SL-IEPA-0004, the procedures used by the Station to clean the basin's existing liner successfully removed CCR and CCR-contaminated sediments from the liner. Photographs of the cleaned and decontaminated basin are provided in Figures 4 through 7 below. Based on the electrical leak location survey results and the repairs made to the three locations identified by Weaver, the Bypass Basin's existing HDPE geomembrane liner is competent. Therefore, the basin's existing liner is suitable for re-use as a supplemental liner under the retrofitted basin's new composite liner system in accordance with 35 Ill. Adm. Code 845.770(a)(4).

**Figure 4. Cleaned and Decontaminated Bypass Basin (Looking Southwest).**



**Figure 5. Cleaned and Decontaminated Bypass Basin (Looking Southwest).**



**Figure 6. Cleaned and Decontaminated Bypass Basin (Looking West).**



**Figure 7. Cleaned and Decontaminated Bypass Basin (Looking Northwest).**



Following the Agency's review of the enclosed electrical leak location survey test results, the documented liner repairs, and the photographs above, we kindly request Illinois EPA provide written approval for re-using the Bypass Basin's existing HDPE geomembrane liner as a supplemental liner in the retrofit construction. Please do not hesitate to contact me directly at (312) 269-6373 or via email at [tdehlin@sargentlundy.com](mailto:tdehlin@sargentlundy.com) if you have any questions on the enclosed survey results.

We appreciate Illinois EPA's feedback and support on the Bypass Basin Retrofit Project, and we look forward to continuing to work with the Agency on this matter.

Best regards,

Thomas Dehlin, P.E.  
Manager / Consultant

Mr. Mark Liska  
Re: Integrity Test Results for  
Existing Bypass Basin Liner

Page 8 of 8  
June 17, 2024

Enclosure:

1. "Leak Location Survey for the Bypass Basin liner at the Powerton Generating Station located in Pekin, IL." by Weaver Consultants Group (June 5, 2024)

Copies Furnished (via Email):

1. Lauren Hunt, Illinois EPA
2. Darin LeCrone, Illinois EPA
3. [EPA.CCR.Part845.Coordinator@Illinois.gov](mailto:EPA.CCR.Part845.Coordinator@Illinois.gov)
4. Sharene Shealey, MWG
5. Jill Buckley, MWG
6. Joe Kotas, MWG
7. Todd Mundorf, MWG





June 5, 2024

Mr. Matt Sondrol  
Clean Air and Water Systems  
123 Elm Street  
Dousman, WI 53118

RE: Leak Location Survey for the Bypass Basin liner at the Powerton Generating Station located in Pekin, IL.

Dear Mr. Sondrol,

This correspondence provides the description and results of the electrical leak location survey (LLS) performed over the existing geomembrane in the Bypass Basin at the Powerton Generating Station located in Pekin, IL. The survey was performed by Mr. Jeff Blum and Ms. Elaine Girbach of Weaver Consultants Group on May 23<sup>rd</sup>, 2024.

### **Background**

The Bypass Basin consists of an existing white 60-mil HDPE geomembrane liner installed above a subgrade. The pond also consists of several pipe penetrations with geomembrane boots. The liner survey area was approximately 0.8 acre. Photographs of the survey and findings are included.

### **Methodology**

The electrical leak location survey (LLS) test procedure is based on ASTM International Standard D7002, Standard Practices for Electrical Leak Location on Exposed Geomembranes Using the Water Puddle Method.

An electric potential is applied across the geomembrane with a low voltage direct current source that is introduced to the water sprayed above the geomembrane and a current return electrode placed in the subbase below the geomembrane. Since the polyethylene geomembrane is an electrical insulator, a leak must be present to allow the electrical current to flow from the current source through the geomembrane to the current return electrode.

The water puddle device contains and pushes a puddle of water on top of the exposed geomembrane and creates a conduit for current to flow through leaks. High potential gradients of a characteristic pattern identify the location of electrical conductivity, which are typically found as holes in the geomembrane. Voltage changes when a current is detected and a leak is converted to an audible signal at the meter.

### **Leak Detection Sensitivity**

A test of the leak detection sensitivity was performed and documented as part of the leak location survey. The test was conducted at the beginning of the survey and periodically throughout the survey to quantify sensitivity and verify equipment functionality. The sensitivity test was performed using an “artificial hole” using a cut end of an insulated 18 AWG wire in accordance with ASTM D7002. The artificial leak was connected to the same soil subbase that lies directly below the geomembrane to provide a current path.

The sensitivity test was conducted using the same speed of the water puddle or lance that was used for the actual survey.

### **Production Survey / Observation**


The pond consisted of an exposed geomembrane liner with eight (8) pipe penetrations. A geomembrane pipe penetration boot was installed around each pipe penetration. Additionally, the pond had two concrete structures that the geomembrane liner was connected to using stainless steel batten strips. The geomembrane at the location of batten strips could not be tested for leaks due to the conductive nature of the concrete and stainless-steel batten strips.

Weaver Consultants performed the LLS over an approximate area of 0.8 acres of exposed geomembrane. The water puddle method was utilized over the entire project area which consisted of the floor and slopes.

During the course of the survey the weather conditions consisted of sunny skies, moderate winds, and temperatures in the 90’s.

Three (3) locations were found to produce elevated readings indicative of the presence of a leak or hole. These locations are as shown in Figure 1. Each location is shown in the photographs in Appendix A. Over the remainder of the lined area there were no other signals indicating the presence of a hole or leak in the geomembrane. Additionally, during the leak location survey visual observations of the surface of the geomembrane were performed looking for indications of the presence of a hole. No additional holes were observed visually.

**Figure 1**




**Summary**

The electrical leak location survey performed on the basin liner identified three (3) holes as shown in Figure 1.

We trust this information is sufficient for your needs at this time. If you have any questions regarding this submittal or require further information, please feel free to contact our office at (616) 458-8052.

Respectfully,  
**Weaver Consultants Group**

  
Jeffrey A. Blum  
Senior Project Manager

  
Tamara Perkins  
Senior Project Engineer

Powerton Generating Station  
Bypass Pond Leak Location Survey  
Photograph Log



**Photograph #1**  
**Date: 5/23/24**

**Description:**  
Bypass Pond  
looking south.



**Photograph #2**  
**Date: 5/23/24**

**Description:**  
Bypass Pond  
north end.

Powerton Generating Station  
Bypass Pond Leak Location Survey  
Photograph Log



**Photograph #3**

**Date: 5/23/24**

**Description:**

Performing the water puddle leak location at the north end.



**Photograph #4**

**Date: 5/23/24**

**Description:**

Performing the water puddle leak location on the west slope.

Powerton Generating Station  
Bypass Pond Leak Location Survey  
Photograph Log



**Photograph #5**

**Date: 5/23/24**

**Description:**

Hole location #1. Two deep scratches through the geomembrane.




**Photograph #6**

**Date: 5/23/24**

**Description:**

Hole location #2. The leak signal was at the base of the extrusion weld of the pipe penetration boot along the west side.

Powerton Generating Station  
Bypass Pond Leak Location Survey  
Photograph Log



**Photograph #7**  
**Date: 5/23/24**

**Description:**  
Hole location #3. The leak signal was at the base of the extrusion weld of the pipe penetration boot along the north, south, and west side.

---

**APPENDIX C**

**AS-BUILT CONSTRUCTION DRAWINGS**

---




# As-Built Survey Data for Powerton Retrofit Bypass Basin

**Location: MWRD Powerton Generating Station**

**Created by: Bluff City Construction, LLC**

**Prepared for: Civil and Environmental Consultants, Inc**

**Date: 09/27/24**

PREPARED BY: <b>BLUFF CITY CONSTRUCTION</b> 2252 SOUTHWIND BOULEVARD BARTLETT, ILLINOIS PHONE: 630-497-8700 FAX: 630-497-9800		DESIGNED	AKG	OWNER	xxx	<b>NOTICE</b> <small>This plan and its contents are the property of Bluff City Construction, Inc. and are not to be used, in whole or in part, for any other project without the written consent of Bluff City Construction, Inc.</small>	Location	<b>PEKIN, IL</b>	SHEET
		DRAWN	AKG	Proj Type	xxx		Title		<b>COVER</b>
		APPROVED	BAT	Proj #	C025			<b>TOLERANCES</b> <small>(CHECK AS NOTED)</small>	
		DATE	09-27-24	Folder	XXX				
		SCALE	1:20	File	xxx				

36" Ø CHDPE PIPE

ASB BYPASS BASIN SIDE SLOPES

458.14  
6 IN INV

CONCRETE INLET STRUCTURE

811

464

462

ASB BYPASS BASIN FLOOR

6" Ø PERFORATED  
LEACHATE  
COLLECTION PIPE

468

466

464

462

TOP  
SLOPE

469

465

461

TOE  
SLOPE

460

460

461

465

468

459

459

CONCRETE OUTLET STRUCTURE

810

458.20  
N ELBOW

456.92  
6 IN INV

455.80  
N INV

12" Ø SUMP & RISER PIPE

468.24  
S ELBOW

469.23  
S INV

CENTERLINE ANCHOR TRENCH

467

465

463



0 15 20



SCALE 1" = 20'

PREPARED BY:

**BLUFF CITY CONSTRUCTION**  
2252 SOUTHWIND BOULEVARD  
BARTLETT, ILLINOIS  
PHONE: 630-497-8700 FAX: 630-497-9800



DESIGNED	AKG	OWNER	xxx
DRAWN	AKG	Proj Type	xxx
APPROVED	BAT	Proj #	C025
DATE	09-30-24	Folder	XXX
SCALE	1/20	File	xxx

**NOTICE**  
This print and its contents is the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.  
**TOLERANCES (EXCEPT AS NOTED)**

Location

**Powerton Retrofit Bypass Basin**



Title

Retrofit Bypass As-Built

SHEET

**2**

**9**



SCALE 1" = 20'

PREPARED BY:  
**BLUFF CITY CONSTRUCTION**  
 2252 SOUTHWIND BOULEVARD  
 BARTLETT, ILLINOIS  
 PHONE: 630-497-8700 FAX: 630-497-9800




DESIGNED	AKG	OWNER	xxx
DRAWN	AKG	Proj Type	xxx
APPROVED	BAT	Proj #	C025
DATE	09-30-24	Folder	XXX
SCALE	1:20	File	xxx

**NOTICE**  
 This print and its contents is the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.  
**TOLERANCES (EXCEPT AS NOTED)**

Location  
**Powerton Retrofit Bypass Basin**  
 Title  
 Structural Fill Survey Locations

SHEET  
**3**  
**9**



SCALE 1" = 20'

PREPARED BY:  
**BLUFF CITY CONSTRUCTION**  
 2252 SOUTHWIND BOULEVARD  
 BARTLETT, ILLINOIS  
 PHONE: 630-497-8700 FAX: 630-497-9800



DESIGNED	AKG	OWNER	xxx
DRAWN	AKG	Proj Type	xxx
APPROVED	BAT	Proj #	C025
DATE	09-30-24	Folder	XXX
SCALE	1/20	File	xxx

**NOTICE**  
 This print and its contents is the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.  
**TOLERANCES (EXCEPT AS NOTED)**

Location	<b>POWERTON RETROFIT BYPASS BASIN</b>
Title	Above Liner Survey Locations

SHEET  
**4**  
**9**

### Powerton Floor As-Built Survey Data

Point Location	Northing	Easting	Structural Fill Layer			Reason for Deviation	Structural Fill to Sand Filter Layer					Reason for Deviation	Sand Filter Layer to Protective Warning Layer				
			Design Elevation of Structural Fill	ASB Structural Fill	Deviation (ft)		ASB Structural Fill	ASB Sand Filter Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)		ASB Sand Filter Layer	ASB Protective Warning Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)
2998	1411888.54	2432867.19	456.40	456.43	0.03		456.43	NA	NA	NA	NA		NA	NA	NA	NA	NA
2999	1411885.38	2432864.45	456.40	456.41	0.01		456.41	NA	NA	NA	NA		NA	NA	NA	NA	NA
3000	1411888.52	2432868.99	456.40	456.43	0.03		456.43	458.33	1.90	1.00	0.90	6" CA7 & 6" Fipe	458.33	458.84	0.51	0.50	0.01
3001	1411885.38	2432873.54	456.40	456.42	0.02		456.42	NA	NA	NA	NA		NA	NA	NA	NA	NA
3002	1411868.13	2432873.53	456.40	456.44	0.04		456.44	NA	NA	NA	NA		NA	NA	NA	NA	NA
3003	1411868.68	2432864.44	456.40	456.45	0.05		456.45	NA	NA	NA	NA		NA	NA	NA	NA	NA
3004	1411888.52	2432871.99	457.40	457.42	0.02		457.42	NA	NA	NA	NA		NA	NA	NA	NA	NA
3005	1411888.52	2432876.99	457.55	457.55	0.00		457.55	NA	NA	NA	NA		NA	NA	NA	NA	NA
3006	1411864.47	2432876.99	457.55	457.58	0.03		457.58	458.59	1.01	1.00	0.00		458.59	NA	NA	NA	NA
3007	1411865.43	2432860.99	457.55	457.58	0.03		457.58	459.47	1.89	1.00	0.89	12" Fipe	459.47	459.98	0.51	0.50	0.01
3008	1411888.52	2432860.99	457.55	457.58	0.02		457.58	458.58	1.01	1.00	0.01		458.58	NA	NA	NA	NA
3009	1411938.52	2432868.99	456.66	456.67	0.01		456.67	458.64	1.97	1.00	0.97	6" CA7 & 6" Fipe	458.64	459.22	0.58	0.50	0.08
3010	1411938.52	2432871.99	457.65	457.66	0.01		457.66	NA	NA	NA	NA		NA	NA	NA	NA	NA
3011	1411938.52	2432865.99	457.65	457.68	0.03		457.68	NA	NA	1.00	NA		NA	NA	NA	NA	NA
3012	1411988.52	2432868.99	456.92	456.96	0.04		456.96	458.84	1.88	1.00	0.88	6" CA7 & 6" Fipe	458.84	459.36	0.52	0.50	0.02
3013	1411988.52	2432871.99	457.90	457.98	0.08		457.98	NA	NA	1.00	NA		NA	NA	NA	NA	NA
3014	1411988.52	2432865.99	457.91	457.92	0.01		457.92	NA	NA	NA	NA		NA	NA	NA	NA	NA
3015	1412038.52	2432868.99	457.17	457.18	0.01		457.18	459.09	1.91	1.00	0.91	6" CA7 & 6" Fipe	459.09	459.60	0.51	0.50	0.01
3016	1412038.52	2432871.99	458.16	458.19	0.03		458.19	NA	NA	NA	NA		NA	NA	NA	NA	NA
3017	1412038.52	2432865.99	458.16	458.17	0.01		458.17	NA	NA	1.00	NA		NA	NA	NA	NA	NA
3018	1412065.65	2432868.99	457.31	457.31	0.00		457.31	459.28	1.97	1.00	0.97	6" CA7 & 6" Fipe	459.28	459.79	0.51	0.50	0.01
3019	1412068.97	2432871.99	458.31	458.33	0.01		458.33	NA	NA	NA	NA		NA	NA	NA	NA	NA
3020	1412071.00	2432896.44	459.10	459.12	0.02		459.12	460.12	1.00	1.00	0.00		460.12	460.65	0.53	0.50	0.03
3021	1412065.91	2432910.44	459.51	459.52	0.01		459.52	460.56	1.04	1.00	0.04		460.56	461.08	0.52	0.50	0.02
3022	1412057.48	2432918.37	459.64	459.64	0.00		459.64	460.73	1.09	1.00	0.09		460.73	461.27	0.54	0.50	0.04
3023	1412038.52	2432920.48	459.61	459.62	0.01		459.62	460.64	1.02	1.00	0.02		460.64	461.15	0.51	0.50	0.01
3024	1411988.52	2432920.12	459.34	459.36	0.02		459.36	460.39	1.03	1.00	0.03		460.39	460.95	0.56	0.50	0.06
3025	1411975.62	2432919.58	460.34	460.34	0.00		460.34	461.40	1.06	1.00	0.06		461.40	NA	NA	NA	NA
3026	1411988.52	2432926.97	461.35	461.36	0.01		461.36	NA	NA	NA	NA		NA	NA	NA	NA	NA
3027	1412038.52	2432937.55	464.65	464.72	0.07		464.72	465.78	1.06	1.00	0.06		465.78	NA	NA	NA	NA
3028	1412060.71	2432937.31	465.79	465.87	0.08		465.87	NA	NA	NA	NA		NA	NA	NA	NA	NA
3029	1412053.51	2432954.31	465.98	466.05	0.07		466.05	NA	NA	NA	NA		NA	NA	NA	NA	NA
3030	1412038.52	2432952.81	465.28	465.30	0.02		465.30	466.33	1.03	1.00	0.03		466.33	NA	NA	NA	NA
3031	1411988.52	2432943.12	462.07	462.08	0.01		462.08	NA	NA	NA	NA		NA	NA	NA	NA	NA
3032	1411970.33	2432939.94	460.97	460.98	0.01		460.98	NA	NA	NA	NA		NA	NA	NA	NA	NA
3033	1411938.52	2432934.16	459.52	459.53	0.01		459.53	460.54	1.01	1.00	0.01		460.54	461.08	0.54	0.50	0.04
3034	1411938.52	2432918.99	459.06	459.06	0.00		459.06	460.07	1.01	1.00	0.01		460.07	NA	NA	NA	NA
3035	1411893.52	2432921.40	458.91	458.93	0.02		458.93	459.96	1.02	1.00	0.02		459.96	460.47	0.52	0.50	0.02
3036	1411870.98	2432915.88	458.72	458.78	0.05		458.78	459.81	1.04	1.00	0.04		459.81	460.32	0.51	0.50	0.01
3037	1411863.20	2432897.51	458.18	458.20	0.02		458.20	459.29	1.09	1.00	0.09		459.29	459.78	0.50	0.50	0.00
3038	1411864.90	2432835.74	458.36	458.40	0.04		458.40	459.44	1.05	1.00	0.05		459.44	459.96	0.52	0.50	0.02
3039	1411872.77	2432829.60	458.49	458.50	0.01		458.50	459.50	1.00	1.00	0.00		459.50	460.02	0.52	0.50	0.02
3040	1411893.52	2432826.49	458.61	458.65	0.04		458.65	459.69	1.04	1.00	0.04		459.69	460.26	0.57	0.50	0.07
3041	1411938.52	2432824.43	458.90	458.90	0.00		458.90	459.91	1.01	1.00	0.01		459.91	460.46	0.55	0.50	0.05
3042	1411988.52	2432822.91	459.19	459.22	0.03		459.22	460.26	1.04	1.00	0.04		460.26	460.84	0.58	0.50	0.08
3047	1412056.05	2432826.70	459.42	459.43	0.01		459.43	460.49	1.06	1.00	0.06		460.49	461.06	0.57	0.50	0.07
3048	1412066.18	2432834.23	459.28	459.29	0.01		459.29	460.35	1.06	1.00	0.06		460.35	460.90	0.55	0.50	0.05
3049	1412068.49	2432865.99	458.31	458.34	0.03		458.34	459.35	1.01	1.00	0.01		459.35	NA	NA	NA	NA

Notes : Maximum Acceptable Deviation from Grade (ft): +0.1 to -0.0

Reason for Deviation of Data:

- Points 3000, 3009, 3012, 3015, and 3018 were taken along the centerline of the ditch, where minimal structural fill was required. Additionally, this area contains 6 inches of bedding material and a 6-inch leachate collection pipe. The comparison accurately reflects the elevation difference between the structural fill and sand filter layers.
- Point 3007 was taken along the centerline of the 12" sump pipe, where little to no structural fill was required. The comparison accurately reflects the elevation difference between the structural fill and sand filter layers.

Reference Documents:

- (3) Powerton Structural Fill Point Locations
- (4) Powerton Survey Point Locations

NA = Not Applicable (Points that are Labeled "NA" do not apply to other lifts on the 50' grid. They only apply to the structural fill lift.

PREPARED BY:

**BLUFF CITY CONSTRUCTION LLC**  
 2252 SOUTHWIND BOULEVARD  
 BARTLETT, ILLINOIS 60103  
 PHONE: 630-497-8700 FAX: 630-497-9800



PREPARED FOR:

**CIVIL & ENVIRONMENTAL CONSULTANTS, Inc**  
 1230 EAST DIEHL ROAD, SUITE 200  
 NAPERVILLE, ILLINOIS 60563  
 PHONE: 630-963-6026

			DESIGNED	BAT	OWNER	xxx	<b>NOTICE</b>	Location
			DRAWN	BAT	Proj Type	xxx	This print and its contents are the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.	<b>Powerton Retrofit Bypass Basin</b>
			APPROVED	BAT	Proj #	C025		Title
			DATE	09-27-24	Folder	XXX		<b>Powerton Floor As-Built Survey Data</b>
			SCALE	NA	File	xxx		TOLERANCES (EXCEPT AS NOTED)
DATE	DESCRIPTION OF REVISION		BY		SCALE	NA		

SHEET	<b>5</b>
SHEET	<b>9</b>

**Powerton Side Slope As-Built Survey Data**

Point Location	Northing	Easting	Sand Filter Layer			Reason for Deviation	Sand Filter Layer to Rip Rap Bedding Layer					Reason for Deviation	Rip Rap Bedding Layer to Rip Rap Slope Protection Layer					
			Design Elevation of Sand Filter Layer	ASB Top of Sand Filter Layer	Deviation (ft)		ASB Top of Sand Filter Layer	ASB Top of Rip Rap Bedding Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)		ASB Top of Rip Rap Bedding Layer	ASB Top of Rip Rap Slope Protection Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)	Notes
3007	1411865.23	2432866.99	458.97	458.99	0.02		458.99	459.53	0.54	0.50	0.04		459.53	460.06	0.53	0.50	0.03	
3018	1412065.64	2432868.97	458.78	458.87	0.09		458.87	459.39	0.52	0.50	0.02		459.39	459.90	0.51	0.50	0.01	
3020	1412066.36	2432896.48	459.60	459.65	0.05		459.65	460.19	0.54	0.50	0.04		460.19	460.70	0.51	0.50	0.01	
3021	1412061.96	2432909.54	460.01	460.05	0.04		460.05	460.55	0.50	0.50	0.00		460.55	461.05	0.50	0.50	0.00	
3022	1412057.53	2432911.72	460.04	460.06	0.02		460.06	460.58	0.52	0.50	0.02		460.58	461.15	0.57	0.50	0.07	
3023	1412038.47	2432911.38	459.93	459.99	0.06		459.99	460.55	0.56	0.50	0.06		460.55	461.14	0.59	0.50	0.09	
3024	1411988.49	2432913.55	459.74	459.80	0.06		459.80	460.33	0.52	0.50	0.02		460.33	460.85	0.53	0.50	0.03	
3033	1411938.39	2432931.53	460.01	460.02	0.01		460.02	460.56	0.54	0.50	0.04		460.56	461.06	0.50	0.50	0.00	
3035	1411893.52	2432920.17	459.41	459.44	0.03		459.44	459.98	0.54	0.50	0.04		459.98	460.51	0.53	0.50	0.03	
3036	1411870.89	2432909.26	459.22	459.23	0.01		459.23	459.77	0.53	0.50	0.03		459.77	460.29	0.53	0.50	0.03	
3037	1411866.74	2432898.64	458.66	458.71	0.05		458.71	459.22	0.51	0.50	0.01		459.22	459.74	0.52	0.50	0.02	
3038	1411868.42	2432841.68	458.86	458.89	0.03		458.89	459.46	0.57	0.50	0.07		459.46	460.02	0.56	0.50	0.06	
3039	1411872.83	2432832.58	458.99	459.06	0.07		459.06	459.65	0.59	0.50	0.09		459.65	460.17	0.51	0.50	0.01	
3040	1411893.44	2432829.47	459.11	459.15	0.04		459.15	459.68	0.53	0.50	0.03		459.68	460.19	0.51	0.50	0.01	
3041	1411938.59	2432828.34	459.40	459.42	0.02		459.42	459.96	0.54	0.50	0.04		459.96	460.50	0.54	0.50	0.04	
3042	1411988.51	2432826.66	459.69	459.71	0.02		459.71	460.21	0.50	0.50	0.00		460.21	460.75	0.53	0.50	0.03	
3047	1412055.96	2432832.01	459.92	459.96	0.04		459.96	460.46	0.50	0.50	0.00		460.46	460.97	0.51	0.50	0.01	
3048	1412062.42	2432836.73	459.78	459.83	0.05		459.83	460.36	0.53	0.50	0.03		460.36	460.88	0.52	0.50	0.02	
6051	1412018.75	2432958.13	467.35	467.39	0.04		467.39	467.93	0.54	0.50	0.04		467.93	468.50	0.57	0.50	0.07	
6052	1411988.52	2432957.82	467.30	467.32	0.02		467.32	467.82	0.50	0.50	0.00		467.82	468.35	0.53	0.50	0.03	
6054	1411938.52	2432955.96	467.09	467.16	0.07		467.16	467.66	0.50	0.50	0.00		467.66	468.18	0.52	0.50	0.02	
6056	1411893.12	2432947.50	467.24	467.26	0.02		467.26	467.79	0.53	0.50	0.03		467.79	468.30	0.50	0.50	0.00	
6059	1411866.64	2432937.48	467.40	467.42	0.02		467.42	467.93	0.51	0.50	0.01		467.93	468.44	0.51	0.50	0.01	
6060	1411838.55	2432907.38	467.12	467.13	0.01		467.13	467.64	0.51	0.50	0.01		467.64	468.15	0.51	0.50	0.01	
6062	1411837.09	2432866.99	467.36	467.48	0.12		467.48	467.99	0.52	0.50	0.02		467.99	468.55	0.56	0.50	0.06	
6064	1411838.27	2432836.15	467.57	467.62	0.05		467.62	468.19	0.56	0.50	0.06		468.19	468.76	0.57	0.50	0.07	
6066	1411864.22	2432799.98	468.43	468.45	0.02		468.45	468.95	0.50	0.50	0.00		468.95	469.47	0.52	0.50	0.02	
6067	1411892.49	2432798.92	468.34	468.34	0.00		468.34	468.89	0.55	0.50	0.05		468.89	469.46	0.56	0.50	0.06	
6069	1411938.52	2432797.15	468.31	468.35	0.04		468.35	468.91	0.56	0.50	0.06		468.91	469.45	0.54	0.50	0.04	
6071	1411988.52	2432795.46	468.59	468.61	0.02		468.61	469.16	0.54	0.50	0.04		469.16	469.66	0.51	0.50	0.01	
6073	1412045.01	2432798.68	468.70	468.73	0.03		468.73	469.31	0.57	0.50	0.07		469.31	469.81*	0.50*	0.50	0.00*	Data Pending
6074	1412084.55	2432808.26	469.07	469.08	0.01		469.08	469.59	0.51	0.50	0.01		469.59	470.09*	0.50*	0.50	0.00*	Data Pending
6076	1412091.16	2432821.96	468.21	468.26	0.05		468.26	468.84	0.58	0.50	0.08		468.84	469.34*	0.50*	0.50	0.00*	Data Pending
6078	1412093.70	2432868.99	467.32	467.92	0.60	NERamp Increase	467.92	468.44	0.52	0.50	0.02		468.44	468.94*	0.50*	0.50	0.00*	Data Pending
6079	1412095.99	2432898.84	467.57	468.02	0.45	NERamp Increase	468.02	468.56	0.54	0.50	0.04		468.56	469.06*	0.50*	0.50	0.00*	Data Pending
6081	1412078.41	2432928.88	466.78	467.67	0.89	NERamp Increase	467.67	468.24	0.57	0.50	0.07		468.24	468.74*	0.50*	0.50	0.00*	Data Pending
6083	1412065.47	2432942.35	466.89	467.53	0.64	NERamp Increase	467.53	468.08	0.55	0.50	0.05		468.08	468.58*	0.50*	0.50	0.00*	Data Pending

**Notes :**

Maximum Acceptable Deviation from Grade (ft): +0.1 to -0.0


\* = Proposed Data Value

**Reason for Deviation of Data:**

- Points 6078, 6079, 6081, and 6083 were taken along the top of the slope. The slight grade change at the northeast corner of the ramp affected the top of slope grades in this area, requiring them to be adjusted to match the proposed finish grade.
- Points 6073, 6074, 6076, 6078, 6079, 6081, and 6083 represent the proposed elevations for the top of the Rip Rap Slope Protection layer. Please note that all Rip Rap Slope Protection material has been placed, but the top of the slope cannot be brought to the final grade until the Northern Pipe work is completed.

**Reference Documents:**

- (3) Powerton Structural Fill Point Locations
- (4) Powerton Survey Point Locations

PREPARED BY: <b>BLUFF CITY CONSTRUCTION LLC</b> 2252 SOUTHWIND BOULEVARD BARTLETT, ILLINOIS 60103 PHONE: 630-497-8700 FAX: 630-497-9800		PREPARED FOR: <b>CIVIL &amp; ENVIRONMENTAL CONSULTANTS, Inc</b> 1230 EAST DIEHL ROAD, SUITE 200 NAPERVILLE, ILLINOIS 60563 PHONE: 630-963-6026	DESIGNED	BAT	OWNER	xxx	<b>NOTICE</b> <small>This print and its contents are the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.</small>	Location	Powerton Retrofit Bypass Basin	SHEET	6
			DRAWN	BAT	Proj Type	xxx					9
DATE	DESCRIPTION OF REVISION			BY	SCALE	NA	File	TOLERANCES (EXCEPT AS NOTED)	Title	Powerton Slopes As-Built Survey Data	

**Powerton Ramp As-Built Survey Data**

Point Location	Northing	Easting	Structural Fill					Reason for Deviation	Structural Fill to Sand Cushion Layer					Reason for Deviation	Sand Cushion Layer to Protective Warning Layer					Notes
			Pre-existing Liner Elevation	ASB Top of Structural Fill	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)		ASB Top of Structural Fill	ASB Top of Sand Cushion Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)		ASB Top of Sand Cushion Layer	ASB Top of Protective Warning Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)	
6085	1412062.54	2432949.18	466.35	467.40	1.05	1.00	0.05		467.40	468.41	1.01	1.00	0.01		468.41	468.91*	0.50*	0.5	0.00*	Data Pending
6086	1412034.73	2432941.84	463.40	464.63	1.23	1.00	0.23	Ramp Elevation Increase	464.63	466.78	2.14	1.00	1.14	Ramp Elevation Increase	466.78	467.28*	0.50*	0.5	0.00*	Data Pending
6087	1412016.66	2432938.58	462.20	463.44	1.24	1.00	0.24	Ramp Elevation Increase	463.44	465.49	2.05	1.00	1.05	Ramp Elevation Increase	465.49	466.06	0.57	0.5	0.07	
6088	1411999.42	2432935.90	460.91	462.44	1.53	1.00	0.53	Ramp Elevation Increase	462.44	464.00	1.56	1.00	0.56	Ramp Elevation Increase	464.00	464.53	0.53	0.5	0.03	
6089	1411975.55	2432930.72	459.04	460.92	1.88	1.00	0.88	Ramp Elevation Increase	460.92	461.93	1.01	1.00	0.01		461.93	462.46	0.53	0.5	0.03	
6090	1411956.41	2432926.01	457.43	459.41	1.98	1.00	0.98	Ramp Elevation Increase	459.41	460.43	1.02	1.00	0.02		460.43	460.92	0.50	0.5	0.00	
6091	1411943.60	2432917.36	456.62	459.18	2.56	1.00	1.56	Ramp Elevation Increase	459.18	460.21	1.03	1.00	0.03		460.21	460.76	0.55	0.5	0.05	


**Notes :** Maximum Acceptable Deviation from Grade (ft): +0.1 to -0.0

**Reason for Deviation of Data:**

- Points 6086, 6087, 6088, 6089, 6090, and 6091 were taken along the centerline of the ramp. The slight grade change at the northeast corner of the ramp affected the quantity of fill to maintain the proposed slope.
- Points 6085 and 6086 represent the proposed elevations for the top of the protective warning layer. Please note that all of the sand cushion layer material has been placed and is awaiting the completion of the northern pipe work before the remaining protective warning layer can be installed.

**Reference Documents:** (3) Powerton Structural Fill Point Locations  
(4) Powerton Survey Point Locations

\* = Proposed Data Value

PREPARED BY: <b>BLUFF CITY CONSTRUCTION LLC</b> 2252 SOUTHWIND BOULEVARD BARTLETT, ILLINOIS 60103 PHONE: 630-497-8700 FAX: 630-497-9800		PREPARED FOR: <b>CIVIL &amp; ENVIRONMENTAL CONSULTANTS, Inc</b> 1230 EAST DIEHL ROAD, SUITE 200 NAPERVILLE, ILLINOIS 60563 PHONE: 630-963-6026	DESIGNED	BAT	OWNER	xxx	<b>NOTICE</b> <small>This print and its contents are the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.</small>	Location	<b>Powerton Retrofit Bypass Basin</b>	SHEET	<b>7</b>
			DRAWN	BAT	Proj Type	xxx		TOLERANCES (EXCEPT AS NOTED)			
			APPROVED	BAT	Proj #	C025					
			DATE	09-27-24	Folder	XXX				Title	
DATE	DESCRIPTION OF REVISION	BY	SCALE	NA	File	xxx					

**Powerton Inlet Structure As-Built Survey Data**

Point Location	Northing	Easting	Structural Fill Layer		
			Design Elevation of Structural Fill	ASB Structural Fill	Deviation (ft)
3043	1412028.81	2432831.94	459.12	459.13	0.01
3044	1412028.47	2432794.93	460.19	460.25	0.06
3045	1412038.62	2432794.72	460.24	460.31	0.07
3046	1412038.52	2432831.71	459.18	459.24	0.06
6092	1412038.16	2432805.42	459.99	460.02	0.03
6093	1412028.91	2432805.74	459.93	459.94	0.01

Structural Fill to Sand Filter Layer				
ASB Structural Fill	ASB Sand Filter Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)
459.13	460.16	1.03	1.00	0.03
460.25	460.76	0.51	0.50	0.01
460.31	460.85	0.54	0.50	0.04
459.24	460.25	1.01	1.00	0.01
460.02	460.54	0.52	0.50	0.02
459.94	460.45	0.51	0.50	0.01

Sand Filter Layer to Rip Rap Bedding Layer				
ASB Sand Filter Layer	ASB Rip Rap Bedding Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)
460.16	NA	NA	NA	NA
460.76	461.32	0.56	0.50	0.06
460.85	461.41	0.56	0.50	0.06
460.25	NA	NA	0.50	NA
460.54	461.07	0.53	0.50	0.03
460.45	460.99	0.54	0.50	0.04

Rip Rap Bedding Layer to Rip Rap Slope Protection Layer				
ASB Rip Rap Bedding Layer	ASB Rip Rap Slope Protection	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)
NA	NA	NA	NA	NA
461.32	464.72	3.40	0.50	2.90
461.41	464.78	3.37	0.50	2.87
NA	NA	NA	NA	NA
461.07	461.58	0.51	0.50	0.01
460.99	461.51	0.52	0.50	0.02

Inlet Structure Slope Check Table			
Direction of Fall	Distance (LF)	Fall (ft)	Slope (%)
West to East	26.2	0.81	3.09%
North to South	10.2	0.06	0.57%

Inlet Structure Invert			
Point Location	Northing	Easting	ASB Invert at Inlet Structure
811	1412033.34	2432785.00	465.08

Sand Filter Layer to Protective Warning Layer							
Point Location	Northing	Easting	ASB Sand Filter Layer	ASB Protective Warning Layer	Thickness (ft)	Minimum Design Requirement (ft)	Deviation (ft)
3043	1412028.81	2432831.94	460.16	460.67	0.51	0.50	0.01
3046	1412038.52	2432831.71	460.25	460.77	0.52	0.50	0.02

**Notes :**

NA = Not Applicable (Points that are Labeled "NA" do not apply to the other lifts for material within the inlet structure.


Point 811 = Represents the location and invert at the west end of the inlet structure, where the concrete plug was removed from the existing weir wall.

- Design Criteria Allowance:**
- Maximum Acceptable Deviation from Grade (ft): +0.1 to -0.0
  - Slope of Inlet Structure to match 3% grade from the floor of Basin extending into the structure.
  - Cross Slope of Inlet Structure to be at least 0.5%.

**Reason for Deviation of Data:** - Points 3044 and 3045 are over the original design due to the change of the grading plan within the inlet structure.

The design elevation of the Rip Rap at the west wall was changed to be brought to the invert of the inlet to minimize the drop distance of incoming contaminated water. This helps ensure the longevity of the inlet structure.

- Reference Documents:**
- (2) Retrofit Bypass As-Built
  - (3) Powerton Structural Fill Point Locations
  - (4) Powerton Survey Point Locations

PREPARED BY: <b>BLUFF CITY CONSTRUCTION LLC</b> 2252 SOUTHWIND BOULEVARD BARTLETT, ILLINOIS 60103 PHONE: 630-497-8700 FAX: 630-497-9800		PREPARED FOR: <b>CIVIL &amp; ENVIRONMENTAL CONSULTANTS, Inc</b> 1230 EAST DIEHL ROAD, SUITE 200 NAPERVILLE, ILLINOIS 60563 PHONE: 630-963-6026	DESIGNED	BAT	OWNER	xxx	<b>NOTICE</b> This print and its contents is the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.	Location	<b>Powerton Retrofit Bypass Basin</b>	SHEET <b>8</b>
			DRAWN	BAT	Proj Type	xxx				
			APPROVED	BAT	Proj #	C025				
			DATE	09-30-24	Folder	XXX				
			SCALE	NA	File	xxx	TOLERANCES (EXCEPT AS NOTED)	Title	Powerton Inlet Structure As-Built Survey Data	<b>9</b>
DATE	DESCRIPTION OF REVISION		BY							




**Powerton Pipe As-Built Survey Data**

<b>6" Diameter Perferated HDPE Leachate Collection Pipe</b>				
Pt #	Northing	Easting	Elevation	Description
3500	1412066.73	2432868.98	458.14	Invert of Pipe South
3501	1412066.64	2432868.99	458.63	Top of Pipe at Weld
3502	1412049.68	2432868.75	458.37	Top of Pipe at Weld
3503	1412009.60	2432868.92	458.23	Top of Pipe at Weld
3504	1411969.51	2432868.51	457.94	Top of Pipe at Weld
3505	1411929.31	2432868.58	457.76	Top of Pipe at Weld
3506	1411889.20	2432868.27	457.47	Top of Pipe at Weld
3507	1411869.35	2432868.68	457.43	Top of Pipe at Weld
3508	1411869.26	2432868.72	456.93	Invert of Pipe South

<b>6" Pipe Slope Check</b>			
Dirceion of Fall	Distance (LF)	Fall (ft)	Slope (%)
North to South	197.5	1.21	0.6%

<b>12" Diameter Perferated HDPE Sump Pipe</b>				
Pt #	Northing	Easting	Elevation	Description
3510	1411884.90	2432867.30	455.80	Invert of Pipe North
3511	1411854.74	2432865.06	462.11	Top of Pipe at Weld
3512	1411868.11	2432863.99	458.20	Top of Elbow North
3513	1411835.93	2432865.44	468.55	Top of CPLG South
3514	1411829.69	2432865.75	470.22	Top of Pipe South
3515	1411829.30	2432865.55	469.23	Invert of Pipe South
3516	1411836.38	2432865.28	468.24	Top of Elbow South

Notes : - Top of Pipe Shots taken at weld are adjacent to the weld point. Design Criteria Allowance: - Maximum Acceptable Deviation from Grade (ft): +0.1 to -0.0 Reference Documents: POW-BBR-CSK-006 Revision 2 (2) - Retrofit Bypass As-Built  
 - Slope of 6" HDPE pipe to be at least 0.5% to match slope of leachate collection trench design.

PREPARED BY: <b>BLUFF CITY CONSTRUCTION LLC</b> 2252 SOUTHWIND BOULEVARD BARTLETT, ILLINOIS 60103 PHONE: 630-497-8700 FAX: 630-497-9800		PREPARED FOR: <b>CIVIL &amp; ENVIRONMENTAL CONSULTANTS, Inc</b> 1230 EAST DIEHL ROAD, SUITE 200 NAPERVILLE, ILLINOIS 60563 PHONE: 630-963-6026	DESIGNED	BAT	OWNER	xxx	<b>NOTICE</b> <small>This print and its contents is the property of Bluff City Materials, Inc. and is subject to return upon demand and is not to be used in any way that could be considered to be detrimental to their interests.</small>	Location	<b>Powerton Retrofit Bypass Basin</b>	SHEET <b>9</b>
			DRAWN	BAT	Proj Type	xxx		C025		
APPROVED	BAT	Proj #	XXX	DATE	09-27-24	Folder	xxx	TOLERANCES (EXCEPT AS NOTED)		
DATE	DESCRIPTION OF REVISION	BY	SCALE	NA	File	xxx				

---

**APPENDIX D**

**INDEX REPORT**

---

**Appendix D**  
**Index and Acceptance Report**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

Index Number	S&L Approval Date	Description	Acceptance
1	Monday, July 29, 2024	Analytical test results for existing bypass basin liner.	Yes
2	Monday, July 29, 2024	Integrity test results for existing bypass basin liner.	Yes
3	Friday, August 2, 2024	Structural fill/sand filter gradation results.	Yes
4	Friday, August 2, 2024	Riprap bedding deleterious, soundness, and LA abrasion pre-construction test results.	Yes
5	Friday, August 2, 2024	Riprap gradation test results.	Yes
6	Monday, August 5, 2024	HDPE geomembrane and drainage geocomposite pre-construction submittal.	Yes
7	Wednesday, August 7, 2024	Coarse aggregate bedding, riprap bedding, crushed stone slope gradation results.	Yes
8	Friday, August 9, 2024	Structural fill/sand filter gradation results.	Yes
9	Friday, August 9, 2024	Visual inspection of leachate collection pipes.	Yes
10	Monday, August 12, 2024	Protective warning layer/road surfacing gradation results.	Yes
11	Monday, August 12, 2024	Visual observations of structural fill placement.	Yes
12	Tuesday, August 13, 2024	Compaction and thickness verification of structural fill placement.	Yes
13	Tuesday, August 13, 2024	Observed and inspected delivery of HDPE geomembrane and geocomposite. Collected three samples of structural fill layer.	Yes
14	Tuesday, August 13, 2024	Sand filter hydraulic conductivity test results.	Yes
15	Wednesday, August 14, 2024	Compaction and thickness verification of structural fill placement. Collected a sample of structural fill layer.	Yes
16	Wednesday, August 14, 2024	GCL conformance testing and pre-construction submittals.	Yes
17	Thursday, August 15, 2024	Leachate collection pipe details, certifications, and specifications.	Yes
18	Friday, August 16, 2024	Wedge anchors, batten strips, and banding specifications.	Yes
19	Monday, August 19, 2024	Protective warning layer/road surfacing gradation results.	Yes
20	Monday, August 19, 2024	Coarse aggregate bedding/slope surfacing gradation results.	Yes
21	Monday, August 19, 2024	Compaction and thickness verification of structural fill placement.	Yes
22	Monday, August 19, 2024	Observed and inspected delivery of GCL.	Yes
23	Tuesday, August 20, 2024	Compaction and thickness verification of structural fill placement. Observe excavation of anchor trench. Collected a sample of the structural fill and coarse aggregate bedding layers.	Yes
24	Tuesday, August 20, 2024	Quality reports for protective warning layer/road surfacing and coarse aggregate bedding/slope surfacing.	Yes
25	Tuesday, August 20, 2024	Gradation and Atterberg's for anchor trench backfill.	Yes
26	Wednesday, August 21, 2024	Observe and QC GCL and HDPE deployment and seaming. Observe placement of coarse aggregate bedding and leachate collection pipes.	Yes
27	Thursday, August 22, 2024	Observe and QC GCL and HDPE deployment, seaming, and seam testing. Observe excavation of anchor trench. Collect two destructive samples of HDPE.	Yes
28	Friday, August 23, 2024	Observe and QC GCL and HDPE deployment, seaming, and seam testing. Collect six destructive samples of HDPE.	Yes
29	Saturday, August 24, 2024	Observe and QC seaming and seam testing.	Yes
30	Monday, August 26, 2024	Observe and QC sealing of HDPE and observe deployment and seaming of geocomposite.	Yes
31	Tuesday, August 27, 2024	Observe and QC deployment and seaming of geocomposite. Observe, inspect, and perform density tests on anchor trench backfill.	Yes

**Appendix D**  
**Index and Acceptance Report**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

<b>Index Number</b>	<b>S&amp;L Approval Date</b>	<b>Description</b>	<b>Acceptance</b>
32	Wednesday, August 28, 2024	Observe and perform density tests of anchor trench backfill.	Yes
33	Thursday, August 29, 2024	Observe placement and thickness verification of sand filter. Collected a sand filter layer sample.	Yes
34	Tuesday, September 3, 2024	Observe placement and thickness verification of sand filter. Collected a sand filter layer sample.	Yes
35	Thursday, September 4, 2025	Observe placement and thickness verification of sand filter and protective warning layer. Collected a protective warning layer sample.	Yes
36	Wednesday, September 4, 2024	Riprap bedding layer gradations and quality reports.	Yes
37	Thursday, September 5, 2024	Observe placement and thickness verification of sand filter and riprap bedding. Collected a riprap bedding layer sample.	Yes
38	Monday, September 9, 2024	Observe placement and thickness verification of sand filter and riprap bedding.	Yes
39	Monday, September 9, 2024	Riprap gradation and quality test reports.	Yes
40	Tuesday, September 10, 2024	Observe placement and thickness verification of riprap bedding and road surfacing.	Yes
41	Wednesday, September 11, 2024	Observe placement and thickness verification of riprap layer. Collected a riprap layer sample.	Yes
42	Thursday, September 12, 2024	Observe placement and thickness verification of riprap layer.	Yes
43	Friday, September 13, 2024	Observe placement and thickness verification of road surfacing layer.	Yes
44	Friday, September 13, 2024	Riprap quality test report.	Yes
45	Monday, September 16, 2024	Observe placement and thickness verification of road surfacing layer.	Yes
46	Monday, September 23, 2024	GCL Conformance test results.	Yes

---

**APPENDIX E**

**DAILY FIELD REPORTS**

---

# DAILY FIELD REPORT

Date: 08/09/2024 (Friday)

Report No.: 01-080924

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Partly Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	57-71

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Date CEC representative was last onsite:	<b>This was first site visit</b>
<small>(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.</small>	

## ONSITE REPRESENTATIVES PRESENT TODAY

<b>Joe Kotas with NRG</b>
---------------------------

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: <b>10 AM</b>	SITE DEPARTURE: <b>3PM</b>
<ul style="list-style-type: none"><li>Observed delivery of leachate collection pipes.<ul style="list-style-type: none"><li>2 pieces of 12" sump and riser pipe (pre welded connections) and 6 pieces of 6" perforated leak collection pipe.</li><li>Perforations were properly spaced apart with proper diameters (5" and 1/2", respectively)</li><li>Locations of perforations on the sump pipe (Detail 008-06) were not in correct orientation.</li></ul></li><li>Observed import of structural fill material. Material appeared to be consistent with samples received by BCC prior to material submission to Sargent &amp; Lundy (S&amp;L).</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<ul style="list-style-type: none"><li>Perforations on the sump pipe were close to the top of the riser pipe. BCC will have their subcontractor cut the pipe at the connection, reorientate the perforations, and reweld the connection prior to final placement.</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>Work will begin next week.</li></ul>
--

# DAILY FIELD REPORT

Date: 08/09/2024 (Friday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## ATTACHMENTS

N/A

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

N/A

## PHOTOGRAPHS



**Photo 1:** Picture of delivered leachate collection pipe.



**Photo 2:** Perforations on sump pipe are aligned with the top of the pipe once it will be placed in the bypass basin.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/09/2024 (Friday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/09/2024 CEC MANAGER: Dean Jones DATE: 08/09/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



# DAILY FIELD REPORT

Date: 08/12/2024 (Monday)

Report No.: 02-081224

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Partly Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	60-77

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes  No Vehicle Check Performed?  Yes or  No  
Plan for the Day Required (WSM 200.25):  Yes (CLICK LINK BELOW)  No

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>  Yes  No  
Date CEC representative was last onsite: Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 5 PM
<ul style="list-style-type: none"><li>Observed placement of 1<sup>st</sup> lift of structural fill.<ul style="list-style-type: none"><li>Placed with Morooka's and skid steer pushing the material.</li><li>At least 10" of material was placed before equipment traversed over it.</li><li>No hard brakes, sharp turns, nor quick stops were seen while traversing over the liner and structural fill.</li><li>12" of structural fill was placed on the base of the bypass basin.</li><li>Thickness was controlled utilizing GPS on the skid steer.</li><li>Compaction efforts will take place the following day.</li></ul></li><li>Performed calibration of nuclear density gauge and sand cone tests.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?  Yes  No

- N/A

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- Compaction efforts will take place the following day.

# DAILY FIELD REPORT

Date: 08/12/2024 (Monday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## ATTACHMENTS

Field Density Test Report and Sand Cone Test Reports


## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

N/A

## PHOTOGRAPHS



**Photo 1:** Placement of structural fill on the base of the bypass basin.



**Photo 2:** Performing nuclear density tests and sand cone tests.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/12/2024 (Monday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/12/2024 CEC MANAGER: Dean Jones DATE: 08/13/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

# DAILY FIELD REPORT

Date: 08/12/2024 (Monday)

Report No.: 02-081224

Page 1 of 1



Civil & Environmental Consultants, Inc.

## NUCLEAR COMPACTION TEST DATA (ASTM D6938)

PROJECT NAME: Powerton Bypass Basin Retrofit PROJECT NUMBER: 343-014  
CEC TECHNICIAN: Derek Dorsz GAUGE NUMBER: 27636  
CONTRACTOR: Bluff City Construction

### STANDARD COUNTS:

DENSITY 949 % DEVIATION 0.63 ±1% PASSING  
MOISTURE 613 % DEVIATION 0.49 ±2% PASSING

TEST NUMBER	C-1	C-2	C-3	C-4	C-5	
LOCATION	N/A	N/A	N/A	N/A	N/A	
ELEVATION OR LIFT NUMBER	N/A	N/A	N/A	N/A	N/A	
LIFT THICKNESS (in.)	12	12	12	12	12	
NUMBER OF PASSES	2	2	2	2	2	
PROBE DEPTH (in.)	0	0	0	0	0	
FIELD WET DENSITY (pcf)	110.8	110.8	110.3	110.9	109.8	
FIELD DRY DENSITY (pcf)	107.2	106.8	106.5	107.2	106.9	
COMPACTION (%)	95.0	94.7	94.4	95	94.8	
COMPACTION PASS/FAIL	N/A	N/A	N/A	N/A	N/A	
FIELD MOISTURE (%)	3.2	3.6	3.4	3.3	2.6	
MOISTURE PASS/FAIL	N/A	N/A	N/A	N/A	N/A	
LAB PROCTOR MDD	112.8	112.8	112.8	112.8	112.8	
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified	Modified	Modified	
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0	95.0	95.0	
LABORATORY OMC (%)	12.0	12.0	12.0	12.0	12.0	
SPECIFIED MOISTURE RANGE	N/A	N/A	N/A	N/A	N/A	
RETEST NUMBER	N/A	N/A	N/A	N/A	N/A	
REMARKS	Confirmation testing in conjunction with Sand Cone Tests.					

### NOTES:

1. MDD denotes Maximum Dry Density.
2. OMC denotes Optimum Moisture Content.
3. Elevations and lift thicknesses are approximate.
4. N denote Northing, E denotes Easting, and Z denotes elevation. Coordinates given by Bluff City Construction.

Powerton Bypass Basin Retrofit  
Sand Cone Test

**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/12/24 Test No: 1**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 6630.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1425.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 3838.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1219.000 grams

Volume of Excavation = 796.732 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1788.556 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1370.000 grams

- Moisture Content of sample = 3.860 %

Soil Dry Density = 1722.090 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 107.46 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

Powerton Bypass Basin Retrofit  
Sand Cone Test

**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/12/24    Test No: 2**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 6343.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 987.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 3923.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 847.000 grams

Volume of Excavation = 553.595 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1782.893 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 947.000 grams

- Moisture Content of sample = 4.053 %

Soil Dry Density = 1713.452 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 106.92 lb/ft<sup>3</sup>      \*\*\* measured in force (lb/ft<sup>3</sup>)

**Powerton Bypass Basin Retrofit  
Sand Cone Test**



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/12/24    Test No: 3**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) =  grams  
-Weight of cone/jar apparatus with sand = (W) in grams  grams  
-Enter pre-determined density of sand in jar =  g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> =  grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>)  grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): **W - (W<sub>1</sub>+W<sub>2</sub>)**  grams

**Volume of Excavation =**  cm<sup>3</sup>

**Wet Density of Excavated Soil W<sub>w</sub> =**  kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> =  grams

- Moisture Content of sample =  %

**Soil Dry Density =**  kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. =  lb/ft<sup>3</sup>      \*\*\* measured in force (lb/ft<sup>3</sup>)

Powerton Bypass Basin Retrofit  
Sand Cone Test



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/12/24 Test No: 4**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 5793.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1267.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 3125.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1095.000 grams

Volume of Excavation = 715.686 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1770.329 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1225.000 grams

- Moisture Content of sample = 3.315 %

Soil Dry Density = 1713.527 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 106.92 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)



Powerton Bypass Basin Retrofit  
Sand Cone Test

**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/12/24 Test No: 5**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 5276.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1498.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 2409.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1294.000 grams

Volume of Excavation = 845.752 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1771.206 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1455.000 grams

- Moisture Content of sample = 2.870 %

Soil Dry Density = 1721.782 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 107.44 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

# DAILY FIELD REPORT

Date: 08/13/2024 (Tuesday)

Report No.: 03-081324

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	63-82

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes  No Vehicle Check Performed?  Yes or  No  
Plan for the Day Required (WSM 200.25):  Yes (CLICK LINK BELOW)  No

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>  Yes  No

Date CEC representative was last onsite: Enter Date CEC's last site visit

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM

SITE DEPARTURE: 5 PM

- Observed compaction efforts on 1<sup>st</sup> and 2<sup>nd</sup> lift of structural fill.
  - Structural fill was compacted with a Bomag BW 211D
  - Pre-compaction thickness of the 1<sup>st</sup> lift was 13" and compacted thickness was 12".
  - Pre-compaction thickness of the 2<sup>nd</sup> lift was 9" and compacted thickness was 8".
  - Structural fill was conditioned with water and rolled with the compaction equipment two times.
  - Performed nuclear density testing on 1<sup>st</sup> and 2<sup>nd</sup> lift of structural fill with adequate results. See attachment for report.
  - Performed sand cone test at the end of the day. See attached report.
- Observed placement, conditioning, and compaction of 2<sup>nd</sup> lift of structural fill.
  - Material was placed in the same fashion as the 1<sup>st</sup> lift utilizing the same equipment and methods.
- Observed delivery and unload of HDPE geomembrane.
  - Geomembrane came with identifying labels which contain information located on Photo 1.
  - Rolls received onsite were the same rolls identified in the approved submittal.
  - Rolls of geomembrane were unloaded utilizing the straps which came with the rolls. Rolls were placed in an adequate storage area
- Observed delivery and unload of drainage geocomposite and geomembrane fabric.
  - Rolls received onsite were the same rolls identified in the approved submittal.
  - Rolls of geocomposite and geomembrane were unloaded by rolling off the trailer. Rolls were then placed in an adequate storage area.

# DAILY FIELD REPORT

Date: 08/13/2024 (Tuesday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?  Yes  No

- 23 rolls of membrane were delivered, but 24 were approved through submittals. Inquired through S&L if this is correct number of rolls to be delivered.

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- N/A

## ATTACHMENTS

- Field Density Test Report
- Sand Cone Test Reports

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- PBBR-SF-1 Structural fill sample
- PBBR-SF-2 Structural fill sample
- PBBR-SF-3 Structural fill sample

## PHOTOGRAPHS

Date & Time: Tue, Aug 13, 2024 at 12:59:20 CDT  
CEC



Photo 1: Label on geomembrane

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/13/2024 (Tuesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

Date & Time: Tue, Aug 13, 2024 at 13:00:14 CDT  
CEC



**Photo 2:** Unloading geomembrane.

Date & Time: Tue, Aug 13, 2024 at 09:26:43 CDT  
CEC



**Photo 3:** Moisture conditioning of structural fill.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/13/2024 CEC MANAGER: Dean Jones DATE: 08/15/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/13/2024 (Tuesday)

Report No.: 03-081324

Page 1 of 2



Civil & Environmental Consultants, Inc.

## NUCLEAR COMPACTION TEST DATA (ASTM D6938)

PROJECT NAME: Powerton Bypass Basin Retrofit PROJECT NUMBER: 343-014  
CEC TECHNICIAN: Derek Dorsz GAUGE NUMBER: 27636  
CONTRACTOR: Bluff City Construction

### STANDARD COUNTS:

DENSITY 949 % DEVIATION 0.63 ±1% PASSING  
MOISTURE 613 % DEVIATION 0.49 ±2% PASSING

TEST NUMBER	1	2	3	4	5	6
LOCATION	N: 1411999.2 E: 2432878.3	N: 1411896.3 E: 2432844.8	N: 1411995.8 E: 2432843.1	N: 1411902.1 E: 2432894.8	N: 1412009.8 E: 2432834.8	N: 1411948.4 E: 2432845.8
ELEVATION OR LIFT NUMBER	Lift 1 Z: 456.9	Lift 1 Z: 457.1	Lift 1 Z: 456.9	Lift 1 Z 457.0	Lift 2 Z 458.0	Lift 2 Z 457.8
LIFT THICKNESS (in.)	12	12	12	12	8	8
NUMBER OF PASSES	2	2	2	2	2	2
PROBE DEPTH (in.)	0	0	0	0	0	0
FIELD WET DENSITY (pcf)	109.9	113.1	113.2	111.2	115.6	112.5
FIELD DRY DENSITY (pcf)	107.2	107.5	108.6	107.5	110.6	107.8
COMPACTION (%)	95.0	95.3	96.3	95.3	98.1	95.6
COMPACTION PASS/FAIL	PASS	PASS	PASS	PASS	PASS	PASS
FIELD MOISTURE (%)	2.5	5.2	4.2	3.5	4.5	4.3
MOISTURE PASS/FAIL	PASS	PASS	PASS	PASS	PASS	PASS
LAB PROCTOR MDD	112.8	112.8	112.8	112.8	112.8	112.8
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified	Modified	Modified	Modified
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0	95.0	95.0	95.0
LABORATORY OMC (%)	12.0	12.0	12.0	12.0	12.0	12.0
SPECIFIED MOISTURE RANGE	N/A	N/A	N/A	N/A	N/A	N/A
RETEST NUMBER	N/A	N/A	N/A	N/A	N/A	N/A
REMARKS						

# DAILY FIELD REPORT

Date: 08/13/2024 (Tuesday)

Report No.: 03-081324

Page 2 of 2



Civil & Environmental Consultants, Inc.

TEST NUMBER	7	8				
LOCATION	N: 1412032.9 E: 2432890.6	N: 1411929.3 E: 2432882.9				
ELEVATION OR LIFT NUMBER	Lift 2 Z: 457.7	Lift 2 Z: 457.8				
LIFT THICKNESS (in.)	8	8				
NUMBER OF PASSES	2	2				
PROBE DEPTH (in.)	0	0				
FIELD WET DENSITY (pcf)	109.8	109.8				
FIELD DRY DENSITY (pcf)	107.4	107.5				
COMPACTION (%)	95.2	95.3				
COMPACTION PASS/FAIL	PASS	PASS				
FIELD MOISTURE (%)	2.2	2.1				
MOISTURE PASS/FAIL	PASS	PASS				
LAB PROCTOR MDD	112.8	112.8				
PROCTOR TYPE (Mod./Stan.)	Modified	Modified				
SPECIFIED MIN. COMPACTION (%)	95.0	95.0				
LABORATORY OMC (%)	12.0	12.0				
SPECIFIED MOISTURE RANGE	N/A	N/A				
RETEST NUMBER	N/A	N/A				
REMARKS						

NOTES:

1. MDD denotes Maximum Dry Density.
2. OMC denotes Optimum Moisture Content.
3. Elevations and lift thicknesses are approximate.
4. N denote Northing, E denotes Easting, and Z denotes elevation. Coordinates given by Bluff City Construction.

Powerton Bypass Basin Retrofit  
Sand Cone Test



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

Date: 8/13/24 Test No: 7

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 6794.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1175.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 4200.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1021.000 grams

Volume of Excavation = 667.320 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1760.774 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1150.000 grams

- Moisture Content of sample = 2.128 %

Soil Dry Density = 1724.091 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 107.58 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

# DAILY FIELD REPORT

Date: 08/14/2024 (Wednesday)

Report No.: 04-081424

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Mostly Clear
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	61-82

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 4 PM
<ul style="list-style-type: none"><li>Observed BCC place and compact 3<sup>rd</sup> lift of structural fill.<ul style="list-style-type: none"><li>Structural fill was compacted with a Bomag BW 211D</li><li>Pre-compaction thickness of the 3<sup>rd</sup> lift was 9" and compacted thickness was 8".</li><li>Structural fill was conditioned with water and rolled with the compaction equipment two times.</li><li>Graded center line trench with skid steer.</li><li>Performed nuclear density testing on 3<sup>rd</sup> lift of structural fill with adequate results. See attachment for report.</li><li>Performed sand cone test at the end of the day. See attached report.</li></ul></li><li>BCC restaged all drainage layer membranes.</li><li>BCC prepared site for overnight rain. Constructed wind rows along center trench and staged pumps in sump area to pump out any water the following day.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>23 rolls of membrane were to be delivered, per S&amp;L.</li></ul>	



# DAILY FIELD REPORT

Date: 08/14/2024 (Wednesday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- Structural fill grading being adjusted by BCC. Approximate 1.1' drop in elevation.

## ATTACHMENTS

- Field Density Test Report
- Sand Cone Test Reports

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- PBBR-SF-4 Structural fill sample

## PHOTOGRAPHS



Photo 1: Staging area for liners.

# DAILY FIELD REPORT

Date: 08/14/2024 (Wednesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.



**Photo 2:** Placing 3<sup>rd</sup> lift of structural fill.



**Photo 3:** View of the center trench.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/14/2024 CEC MANAGER: Dean Jones DATE: 08/15/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/14/2024 (Wednesday)

Report No.: 04-081424

Page 1 of 1



Civil & Environmental Consultants, Inc.

## NUCLEAR COMPACTION TEST DATA (ASTM D6938)

PROJECT NAME: Powerton Bypass Basin Retrofit PROJECT NUMBER: 343-014  
CEC TECHNICIAN: Derek Dorsz GAUGE NUMBER: 27636  
CONTRACTOR: Bluff City Construction

### STANDARD COUNTS:

DENSITY 951 % DEVIATION 0.21 ±1% PASSING  
MOISTURE 611 % DEVIATION 0.33 ±2% PASSING

TEST NUMBER	9	10	11	12		
LOCATION	N: 1411884.9 E: 2432838.2	N: 1411988.3 E: 2432835.4	N: 1412035.0 E: 2432908.0	N: 1411952.2 E: 2432885.2		
ELEVATION OR LIFT NUMBER	Lift 3 Z: 458.2	Lift 3 Z: 458.7	Lift 3 Z: 458.6	Lift 3 Z: 458.1		
LIFT THICKNESS (in.)	8	8	8	8		
NUMBER OF PASSES	2	2	2	2		
PROBE DEPTH (in.)	0	0	0	0		
FIELD WET DENSITY (pcf)	110.4	111.1	110.7	113.8		
FIELD DRY DENSITY (pcf)	107.2	107.7	107.9	110.7		
COMPACTION (%)	95.0	95.5	95.7	98.2		
COMPACTION PASS/FAIL	PASS	PASS	PASS	PASS		
FIELD MOISTURE (%)	3.0	3.1	2.6	2.8		
MOISTURE PASS/FAIL	PASS	PASS	PASS	PASS		
LAB PROCTOR MDD	112.8	112.8	112.8	112.8		
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified	Modified		
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0	95.0		
LABORATORY OMC (%)	12.0	12.0	12.0	12.0		
SPECIFIED MOISTURE RANGE	N/A	N/A	N/A	N/A		
RETEST NUMBER	N/A	N/A	N/A	N/A		
REMARKS						

### NOTES:

1. MDD denotes Maximum Dry Density.
2. OMC denotes Optimum Moisture Content.
3. Elevations and lift thicknesses are approximate.
4. N denote Northing, E denotes Easting, and Z denotes elevation. Coordinates given by Bluff City Construction.

Powerton Bypass Basin Retrofit  
Sand Cone Test



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/14/24 Test No: 11**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 4538.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 810.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 2274.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 691.000 grams

Volume of Excavation = 451.634 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 1793.488 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 790.000 grams

- Moisture Content of sample = 2.469 %

Soil Dry Density = 1750.271 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 109.22 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

# DAILY FIELD REPORT

Date: 08/15/2024 (Thursday)

Report No.: 05-081524

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Rain 0.8" / Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	69-76

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 4 PM
<ul style="list-style-type: none"><li>Observed BCC clear and grub areas along the south and west perimeter top of slope where future anchor trench is to be constructed.</li><li>Spoils stored in eastern storage area awaiting direction from NRG.</li><li>No tears on existing liner were observed.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 08/15/2024 (Thursday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** Cleared anchor trench area on west side.



**Photo 2:** Cleared anchor trench area on south side.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/15/2024 CEC MANAGER: Dean Jones DATE: 08/16/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/16/2024 (Friday)

Report No.: 06-081624

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Rain 2.0"/Partly Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	68-83

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	NRG/Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 11 AM
<ul style="list-style-type: none"><li>No work today due to recent rain event.</li><li>BCC pumped standing water out of sump area.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>Samples dropped off at lab for conformance testing.</li></ul>
---

# DAILY FIELD REPORT

Date: 08/16/2024 (Friday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** Structural fill after rain event.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/16/2024 CEC MANAGER: Dean Jones DATE: 08/19/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.



# DAILY FIELD REPORT

Date: 08/19/2024 (Monday)

Report No.: 07-081924

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Partly Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	63-79

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed? <input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25): <input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No	

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite: Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 4PM
<ul style="list-style-type: none"><li>• Placement and compaction structural fill inside inlet structure and placement of the 4<sup>th</sup> lift within the bottom of the basin.<ul style="list-style-type: none"><li>◦ Verified and approved of lift thickness within inlet structure.</li></ul></li><li>• Fusion welded 6" HDPE perforated leachate collection pipe and staged for future installation.</li><li>• Placed lower sand cushion layer on west and south sides of basin.</li><li>• Pumped standing water out from concrete outlet structure.</li><li>• Unloaded and staged GCL rolls.<ul style="list-style-type: none"><li>◦ Unloading and staging area were observed to be acceptable.</li><li>◦ Rolls delivered were rolls within approved submittal.</li></ul></li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>• N/A</li></ul>

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>• N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>• N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 08/19/2024 (Monday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- N/A

## PHOTOGRAPHS



**Photo 1:** Structural fill inside concrete inlet structure.



**Photo 2:** Lower sand cushion layer on west side.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/19/2024 (Monday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

Date & Time: Mon, Aug 19, 2024 at 12:08:49 CDT  
Position: +040.542581° / -089.675940° ±11.610  
Altitude: 464ft (±19.7ft)  
Datum: WGS-84  
Azimuth/Bearing: 075° N75E 1333mils True (±12°)  
Elevation Grade: -006%  
Horizon Grade: -003%  
Zoom: 1.0X  
CEC

**Photo 3:** Staged GCL rolls.



## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/19/2024 CEC MANAGER: Dean Jones DATE: 08/20/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/20/2024 (Tuesday)

Report No.: 08-082024

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Partly Cloudy
ISSUED DATE:	07/12/24	TEMP. RANGE (°F)	63-79

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Enter Date CEC's last site visit

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7 AM	SITE DEPARTURE: 4PM
<ul style="list-style-type: none"><li>Watered and compacted 4<sup>th</sup> lift of structural fill.<ul style="list-style-type: none"><li>Verified thickness and performed compaction testing on lift.</li></ul></li><li>Graded structural fill on access ramp into basin.</li><li>Electrofusion coupled 12" HDPE riser pipe.</li><li>Excavated anchor trench on south, west, and northwest edges of basin.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>Clean Air and Water Systems (CAAWS) will be onsite tomorrow.</li><li>Flowable fill scheduled for Thursday, 8/22/24.</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>Field Density Test Report and Sand Cone Test Reports</li></ul>
--

# DAILY FIELD REPORT

Date: 08/20/2024 (Tuesday)

Page 2 of 3




Civil & Environmental Consultants, Inc.

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- PBBR-SF-5 Structural fill sample taken.
- PBBR-CAB-1 Coarse aggregate bedding sample taken.

## PHOTOGRAPHS



**Photo 1:** Hydrating and compacting 4<sup>th</sup> lift of structural fill.



**Photo 2:** Excavated anchor trench on west side.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/20/2024 (Tuesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.



**Photo 3:** Electrofusion coupler on 12" HDPE pipe

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/20/2024 CEC MANAGER: Dean Jones DATE: 08/21/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/21/2024 (Wednesday)

Report No.: 09-082124

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/21/24	TEMP. RANGE (°F)	53-75

## PERSONNEL

FIELD REP(S):	Derek Dorsz, Alexander Bush	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR:	Andy Khamarlorm
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR:	

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed? <input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25): <input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No	

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite: <b>Tuesday, August 20, 2024</b>

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 5:48 PM
<ul style="list-style-type: none"><li>BCC graded structural fill on access ramp into basin.</li><li>BCC surveyed the access ramp into the basin and central trench.</li><li>BCC had removed water from the south end of the central trench using a water pump with a standard garden hose.</li><li>CAAWS foreman (Andy) had inspected and approved of the bypass basin subgrade.</li><li>CAAWS had prepared for liner and GCL deployment by filling sandbags to weigh down deployed GCL and geomembrane liner.</li><li>CAAWS crew started deploying GCL and geomembrane panels down the central trench, and south slopes within the bypass basin using a skid steer equipped with a pulley system positioned along the roadway north of the bypass basin.</li><li>CAAWS had deployed 22 panel sections of GCL throughout the workday. Rolls used for deployment included rolls # LL-23-2024-172, LL-23-2024-163, LL-23-2024-158, LL-23-2024-177, LL-23-2024-169, LL-23-2024-165, LL-23-2024-171, LL-23-2024-174, and LL-23-2024-156.</li><li>CAAWS crew had sealed GCL seams using granular bentonite and a blowtorch.</li><li>CAAWS had deployed 9 panel sections of geomembrane 60 mil HDPE liner. Using rolls # 3119002715, and 3118002716.</li></ul>	

# DAILY FIELD REPORT

Date: 08/21/2024 (Wednesday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

- BCC had placed CA-7 stone within the central trench before placing and surveying a perforated pipe in the central trench.
- CAAWS crew had fusion welded and air tested Panels P-1 through P-9.
- Otto Baum applied Recrete 20 to inlet structure and grouted pipe at the outlet structure.

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?  Yes  No

- N/A

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- CAAWS arrived on site around 7 am and began NRG safety training.
- Flowable fill scheduled for Thursday, 8/22/24.

## ATTACHMENTS

- N/A

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- CAAWS crew had removed two 2-foot sections from two select rolls of GCL liner for laboratory testing.

## PHOTOGRAPHS



**Photo 1:** shows CAAWS crew deploying GCL liner in the central trench within the bypass basin.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.



# DAILY FIELD REPORT

Date: 08/21/2024 (Wednesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.



**Photo 2:** Photo shows CAAWS crew fusion welding geomembrane panels along the southwest slope while deploying GCL to the southeast slopes.

13222 E Manito Rd, Pekin, IL 61554, USA

Latitude	Longitude
40.54241739°	-89.6760946°
Local 16:28:50	Altitude 140 m
GMT 21:28:50	Wednesday, 21.08.2024



**Photo 3:** CAAWS crew performing air testing for seamed panels.

13222 E Manito Rd, Pekin, IL 61554, USA

Latitude	Longitude
40.54250775°	-89.67605914°
Local 17:31:38	Altitude 141 m
GMT 22:31:38	Wednesday, 21.08.2024

## APPROVED BY

FIELD REP: Alexander Bush

DATE: 08/21/2024

CEC MANAGER: Dean Jones

DATE: 08/23/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/22/2024 (Thursday)

Report No.: 10-082224

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/22/24	TEMP. RANGE (°F)	52-77

## PERSONNEL

FIELD REP(S):	Dean Johns, Alexander Bush, Saurabh Saawant	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR(S):	Andy Khamarlorm

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Wednesday, August 21, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 6:30 AM	SITE DEPARTURE: 5:05 PM
<ul style="list-style-type: none"><li>BCC had placed a one-foot diameter perforated pipe into the south end of the bypass basin that ran up and to the east on the south face slope.</li><li>BCC had placed stone over the perforated pipe placed within the central trench.</li><li>CAAWS started detail work by patching air test locations along the southern slopes of the bypass basin.</li><li>CAAWS vac-tested patched air test locations and stick-up locations on the south end of the bypass basin.</li><li>CAAWS removed, tested and patched 2 destructive test from panel seams P3/P2 and P7/P1. Both tests passed.</li><li>CAAWS bolting and bracing GCL and Geomembrane to the southeast concrete structure.</li><li>Otto Baum filled the existing pipe along the northern slope with flowable fill.</li><li>BCC started excavation of the anchor trench along the southeast corner.</li><li>CAAWS had deployed 19 panel sections of GCL throughout the workday. Rolls used for deployment included rolls # LL-23-2024-152, LL-23-2024-166, LL-23-2024-153, LL-23-2024-159, and LL-23-2024-154</li><li>CAAWS sealed GCL seams using granular bentonite and a blowtorch.</li><li>CAAWS deployed 8 panel sections of 60 mil HDPE liner. Using rolls # 3119002716, and 3118002717.</li><li>CAAWS fusion welded and air tested Panels P-10 through P-17.</li></ul>	

# DAILY FIELD REPORT

Date: 08/22/2024 (Thursday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?  Yes  No

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- Meet with Tom from S&L to discuss two locations along the southeast and northwest concrete structures that had no room above the existing bracing system to bolt the new GCL and geomembrane liner system.
- Spoke with Tom regarding the air content within the flowable fill during field testing. Flowable fill was accepted.

## ATTACHMENTS

- N/A

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- CAAWS crew had removed two destructive test samples for field and laboratory testing.

## PHOTOGRAPHS



**Photo 1:** CAAWS crew installing bracing along the southeast concrete structure to secure the GCL and geomembrane to the structure.

# DAILY FIELD REPORT

Date: 08/22/2024 (Thursday)


Page 3 of 3



Civil & Environmental Consultants, Inc.



**Photo 2:** photo shows CAAWS performing field testing on destructive sample D-2.



**Photo 3:** CAAWS preparing west side slope panels to be fusion welded to the center trench panel (P-1). Photo also shows the central trench pipe systems orientation to the east.

## APPROVED BY

FIELD REP: Alexander Bush

DATE: 08/22/2024

CEC MANAGER: Dean Jones

DATE: 08/23/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/23/2024 (Friday)

Report No.: 11-082324

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/23/24	TEMP. RANGE (°F)	55-82

## PERSONNEL

FIELD REP(S):	Alexander Bush, Saurabh Saawant	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR(S):	Andy Khamarlorm

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Thursday, August 22, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 5:48 PM
<ul style="list-style-type: none"><li>CAAWS started detail work by patching air test locations along the western slopes of the bypass basin.</li><li>CAAWS vac-tested patched air test locations and stick-up locations on the western half of the bypass basin.</li><li>CAAWS collected, tested and patched six destructive test samples throughout the day from panel seams P-21/P-18, P-15/P-14, P-33/P-23, P-34/P-35, and from repair R-10 along P-1 and from repair R-34 and P-18. Each test passed.</li><li>BCC placed sand over the exposed pipe opening along the northeast slope and northern roadway of the bypass basin.</li><li>BCC assisted with GCL and Geomembrane deployment.</li><li>CAAWS deployed 36 panel sections of GCL throughout the workday. Rolls used for deployment included rolls # LL-23-2024-156, LL-23-2024-160, LL-23-2024-173, LL-23-2024-170, LL-23-2024-175, LL-23-2024-155, LL-23-2024-157, LL-23-2024-164, LL-23-2024-168, LL-23-2024-161, LL-23-2024-176, and LL-23-2024-165.</li><li>CAAWS sealed GCL seams using granular bentonite and a blowtorch.</li><li>CAAWS deployed 18 panel sections of geomembrane 60 mil HDPE liner. Using rolls # 3119002717, 3119002714, and 3119002713.</li><li>CAAWS fusion welded into position Panels P-18 through P-35.</li></ul>	

# DAILY FIELD REPORT

Date: 08/23/2024 (Friday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?  Yes  No

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

- N/A


## ATTACHMENTS

- N/A

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- CAAWS removed six destructive test samples from the south end of the bypass basin for field and laboratory testing.

## PHOTOGRAPHS



**Photo 1:** CAAWS crew deploying panel P-24 of geomembrane liner.

# DAILY FIELD REPORT

Date: 08/23/2024 (Friday)

Page 3 of 3




Civil & Environmental Consultants, Inc.



**Photo 2:** destructive sample D-3 laid out on panel seam P-21/P-18.

13222 E Manito Rd, Pekin, IL 61554, USA

Latitude	Longitude
40.5440718°	-89.6303136°
Local 12:37:16	Altitude 141 m
GMT 17:37:16	Friday, 23.08.2024



**Photo 3:** completion of GCL and geomembrane deployment within the bypass basin.

13222 E Manito Rd, Pekin, IL 61554, USA

Latitude	Longitude
40.54311688°	-89.67654852°
Local 16:44:39	Altitude 141 m
GMT 21:44:39	Friday, 23.08.2024

## APPROVED BY

FIELD REP: Alexander Bush

DATE: 08/23/2024

CEC MANAGER: Dean Jones

DATE: 08/26/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/24/2024 (Saturday)

Report No.: 12-082424

Page 1 of 4



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/24/24	TEMP. RANGE (°F)	60-90

## PERSONNEL

FIELD REP(S):	Alexander Bush	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Friday, August 23, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 5:48 PM
<ul style="list-style-type: none"><li>• CAAWS crew had begun detail work in the morning by patching air test locations along the southeast slopes and floor of the bypass basin.</li><li>• CAAWS crew had vac-tested patched air test locations and stick-up locations on the eastern half of the bypass basin.</li><li>• CAAWS crew had finished attaching liner to the southeast concrete structure using steel bracing and bolts.</li><li>• CAAWS crew had silicon sealed the liner edge around the southeast concrete structure.</li><li>• CAAWS crew had begun attaching liner to the northwest concrete structure using steel bracing and bolts.</li><li>• CAAWS crew had silicon sealed the liner edge around the northwest concrete structure.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>• N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>• N/A</li></ul>
---



# DAILY FIELD REPORT

Date: 08/24/2024 (Saturday)

Page 2 of 4



Civil & Environmental Consultants, Inc.

## ATTACHMENTS

- N/A

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- N/A

a

## PHOTOGRAPHS



**Photo 1:** shows CAAWS crew making repairs along the southeast basin floor.



13222 E Manito Rd, Pekin, IL 61554, USA

Latitude  
40.54256642°

Longitude  
-89.67626693°

Local 10:40:13  
GMT 15:40:13

Altitude 141 m  
Saturday, 24.08.2024

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/24/2024 (Saturday)

Page 3 of 4



Civil & Environmental Consultants, Inc.



**Photo 2:** photo shows the completed liner edge attached to the south east concrete structure

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/24/2024 (Saturday)

Page 4 of 4



Civil & Environmental Consultants, Inc.



**Photo 3:** shows the CAAWS crew bolting the liner into position within the north west concrete inlet.

13222 E Manito Rd, Pekin, IL 61554, USA

Latitude

40.5429686°

Longitude

-89.67654385°

Local 14:05:46

GMT 19:05:46

Altitude -0.24 m

Saturday, 24.08.2024

## APPROVED BY

FIELD REP: Alexander Bush

DATE: 08/23/2024

CEC MANAGER: Draft Until Reviewed

DATE:   Date  

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/26/2024 (Monday)

Report No.: 13-082624

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/26/24	TEMP. RANGE (°F)	73-94

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR(S):	Andy Khamarlorm

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Sunday, August 25, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>• CAAWS began deploying drainage geocomposite liner across the basin.</li><li>• CAAWS applied proper over lap of 4", zip tied the drainage geocomposite together, and heat bonded the fabric together over the grid.</li><li>• CAAWS completed attaching liner to the inlet concrete structure using steel bracing and bolts.</li><li>• CAAWS silicon sealed the liner edge inlet the northwest concrete structure.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>• N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>• N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>• N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 08/26/2024 (Monday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB


- N/A

## PHOTOGRAPHS



Date & Time: Mon, Aug 26, 2024 at 08:15:04 CDT  
Position: +040.542607° / -089.676305° (±11.6ft)  
Altitude: 465ft (±9.8ft)  
Datum: WGS-84  
Azimuth/Bearing: 303° N57W 5387mils True (±12°)  
Elevation Grade: +001%  
Horizon Grade: -004%  
Zoom: 1.0X  
CEC

**Photo 1:** shows CAAWS crew deploying drainage geocomposite.



Date & Time: Mon, Aug 26, 2024 at 09:48:27 CDT  
Position: +040.543170° / -089.676538° (±11.6ft)  
Altitude: 471ft (±9.8ft)  
Datum: WGS-84  
Azimuth/Bearing: 150° S30E 2667mils True (±15°)  
Elevation Grade: -008%  
Horizon Grade: -001%  
Zoom: 1.0X  
CEC

**Photo 2:** shows the CAAWS crew deploying geocomposite and installing batten strips.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/26/2024 (Monday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/26/2024 CEC MANAGER: Dean Jones DATE: 028/28/24

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

# DAILY FIELD REPORT

Date: 08/27/2024 (Tuesday)

Report No.: 14-082724

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/26/24	TEMP. RANGE (°F)	73-97

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt
CONTRACTOR:	Clean Air and Water Systems (CAAWS)	SUPERVISOR(S):	Andy Khamarlorm

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Monday, August 26, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>CAAWS completed deploying drainage geocomposite liner across the basin.</li><li>CAAWS completed liner connections at existing marker posts.</li><li>CAAWS completed placing the liner system in the anchor trench.</li><li>BCC completed excavation of the anchor trench along the eastern and northern perimeter.</li><li>BCC completed 3 lifts of backfill within the anchor trench along the south, east, and north perimeter.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>Field Density Test Report</li><li>Sand Cone Test Reports</li></ul>
--

# DAILY FIELD REPORT

Date: 08/27/2024 (Tuesday)

Page 2 of 3



Civil & Environmental Consultants, Inc.

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

- N/A

## PHOTOGRAPHS



**Photo 1:** shows BCC excavating anchor trench.



**Photo 2:** shows the CAAWS crew placing liner inside anchor trench.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.



# DAILY FIELD REPORT

Date: 08/27/2024 (Tuesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.



**Photo 3:** shows BCC compacting the anchor trench backfill.

## .APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/27/2024 CEC MANAGER: Dean Jones DATE: 08/28/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/27/2024 (Tuesday)

Report No.: 14-082724

Page 1 of 2



Civil & Environmental Consultants, Inc.

## NUCLEAR COMPACTION TEST DATA (ASTM D6938)

PROJECT NAME: Powerton Bypass Basin Retrofit PROJECT NUMBER: 343-014  
 CEC TECHNICIAN: Derek Dorsz GAUGE NUMBER: 27636  
 CONTRACTOR: Bluff City Construction

STANDARD COUNTS:

DENSITY 954 % DEVIATION 0.73 ±1% PASSING  
 MOISTURE 613 % DEVIATION 0.33 ±2% PASSING

TEST NUMBER	17	18	19	20	21	22
LOCATION	N: 1411829.1 E: 2432881.7	N: 1411992.6 E: 2432965.1	N: 412100.8 E: 2432858.7	N: 1411829.1 E: 2432881.7	N: 1411992.6 E: 2432965.1	N: 1412100.8 E: 2432858.7
ELEVATION OR LIFT NUMBER	Lift 1 Z: 465.3	Lift 1 Z: 465.6	Lift 1 Z: 466.1	Lift 2 Z: 465.8	Lift 2 Z: 466.1	Lift 2 Z: 466.6
LIFT THICKNESS (in.)	6	6	6	6	6	6
NUMBER OF PASSES	4	4	4	4	4	4
PROBE DEPTH (in.)	0	0	0	0	0	0
FIELD WET DENSITY (pcf)	131.0	131.6	131.5	130.2	131.5	132.0
FIELD DRY DENSITY (pcf)	113.0	113.5	114.2	114.3	114.6	114.7
COMPACTION (%)	95.1	95.5	96.1	96.2	96.5	96.5
COMPACTION PASS/FAIL	PASS	PASS	PASS	PASS	PASS	PASS
FIELD MOISTURE (%)	13.7	13.8	13.2	12.2	12.9	13.1
MOISTURE PASS/FAIL	PASS	PASS	PASS	PASS	PASS	PASS
LAB PROCTOR MDD	118.8	118.8	118.8	118.8	118.8	118.8
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified	Modified	Modified	Modified
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0	95.0	95.0	95.0
LABORATORY OMC (%)	13.0	13.0	13.0	13.0	13.0	13.0
SPECIFIED MOISTURE RANGE	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0
RETEST NUMBER	N/A	N/A	N/A	N/A	N/A	N/A
REMARKS						

# DAILY FIELD REPORT

Date: 08/27/2024 (Tuesday)

Report No.: 14-082724

Page 2 of 2



Civil & Environmental Consultants, Inc.

TEST NUMBER	23	24	25			
LOCATION	N: 1411829.1 E: 2432881.7	N: 1411992.6 E: 2432965.1	N: 1412100.8 E: 2432858.7			
ELEVATION OR LIFT NUMBER	Lift 3 Z: 466.3	Lift 3 Z: 466.6	Lift 3 Z: 467.1			
LIFT THICKNESS (in.)	6	6	6			
NUMBER OF PASSES	4	4	4			
PROBE DEPTH (in.)	0	0	0			
FIELD WET DENSITY (pcf)	133.2	132.9	133.2			
FIELD DRY DENSITY (pcf)	115.2	114.8	115.2			
COMPACTION (%)	97.0	96.6	97.0			
COMPACTION PASS/FAIL	PASS	PASS	PASS			
FIELD MOISTURE (%)	13.5	13.6	13.5			
MOISTURE PASS/FAIL	PASS	PASS	PASS			
LAB PROCTOR MDD	118.8	118.8	118.8			
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified			
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0			
LABORATORY OMC (%)	13.0	13.0	13.0			
SPECIFIED MOISTURE RANGE	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0			
RETEST NUMBER	N/A	N/A	N/A			
REMARKS						

**NOTES:**

1. MDD denotes Maximum Dry Density.
2. OMC denotes Optimum Moisture Content.
3. Elevations and lift thicknesses are approximate.
4. N denote Northing, E denotes Easting, and Z denotes elevation. Coordinates given by Bluff City Construction.

Powerton Bypass Basin Retrofit  
Sand Cone Test



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/27/24 Test No: 25**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 6597.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1702.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 3820.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1204.000 grams

Volume of Excavation = 786.928 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 2162.841 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1390.000 grams

- Moisture Content of sample = 18.331 %

Soil Dry Density = 1827.783 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 114.05 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

# DAILY FIELD REPORT

Date: 08/28/2024 (Wednesday)

Report No.: 15-082824

Page 1 of 3



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/26/24	TEMP. RANGE (°F)	71-88

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed? <input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25): <input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No	

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite: <b>Tuesday, August 27, 2024</b>

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

N/A
-----

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: <b>7:00 AM</b>	SITE DEPARTURE: <b>4:00 PM</b>
<ul style="list-style-type: none"><li>BCC completed backfill of anchor trench along the west perimeter.</li><li>BCC installed upper sand cushion layer along the west perimeter and northwest corner of basin.</li><li>BCC pumped water from within the basin from prior night's rain, approximately 0.7".</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>Field Density Test Report</li><li>Sand Cone Test Reports</li></ul>
--

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 08/28/2024 (Wednesday)

Page 2 of 3




Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows water within basin before being pumped out.



**Photo 2:** shows the BCC compacting the anchor trench backfill.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/28/2024 (Wednesday)

Page 3 of 3



Civil & Environmental Consultants, Inc.

Date & Time: Wed, Aug 28, 2024 at 14:26:02 CDT  
Position: +040.542484° / -089.676553° (±11.6ft)  
Altitude: 462ft (±9.8ft)  
Datum: WGS-84  
Azimuth/Bearing: 359° N01W 6382mils True (±17°)  
Elevation Grade: -010%  
Horizon Grade: -004%  
Zoom: 1.0X  
CEC



**Photo 3:** shows the sand cushion layer on the west perimeter.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/28/2024 CEC MANAGER: Dean Jones DATE: 08/29/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 08/28/2024 (Wednesday)

Report No.: 15-082824

Page 1 of 1



Civil & Environmental Consultants, Inc.

## NUCLEAR COMPACTION TEST DATA (ASTM D6938)

PROJECT NAME: Powerton Bypass Basin Retrofit PROJECT NUMBER: 343-014  
CEC TECHNICIAN: Derek Dorsz GAUGE NUMBER: 27636  
CONTRACTOR: Bluff City Construction

### STANDARD COUNTS:

DENSITY  $\frac{954}{613}$  % DEVIATION  $\frac{0.73}{0.33}$  ±1% PASSING  
MOISTURE  $\frac{954}{613}$  % DEVIATION  $\frac{0.73}{0.33}$  ±2% PASSING

TEST NUMBER	26	27	28			
LOCATION	N: 1411942.7 E: 2432791.2	N: 1411942.7 E: 2432791.2	N: 1411942.7 E: 2432791.2			
ELEVATION OR LIFT NUMBER	Lift 1 Z: 466.2	Lift 2 Z: 466.7	Lift 3 Z: 467.2			
LIFT THICKNESS (in.)	6	6	6			
NUMBER OF PASSES	4	4	4			
PROBE DEPTH (in.)	0	0	0			
FIELD WET DENSITY (pcf)	135.6	135.7	135.9			
FIELD DRY DENSITY (pcf)	115.6	114.9	114.5			
COMPACTION (%)	97.3	96.7	96.4			
COMPACTION PASS/FAIL	PASS	PASS	PASS			
FIELD MOISTURE (%)	14.7	15.3	15.7			
MOISTURE PASS/FAIL	PASS	PASS	PASS			
LAB PROCTOR MDD	118.8	118.8	118.8			
PROCTOR TYPE (Mod./Stan.)	Modified	Modified	Modified			
SPECIFIED MIN. COMPACTION (%)	95.0	95.0	95.0			
LABORATORY OMC (%)	13.0	13.0	13.0			
SPECIFIED MOISTURE RANGE	10.0 – 16.0	10.0 – 16.0	10.0 – 16.0			
RETEST NUMBER	N/A	N/A	N/A			
REMARKS						

### NOTES:

1. MDD denotes Maximum Dry Density.
2. OMC denotes Optimum Moisture Content.
3. Elevations and lift thicknesses are approximate.
4. N denote Northing, E denotes Easting, and Z denotes elevation. Coordinates given by Bluff City Construction.



Powerton Bypass Basin Retrofit  
Sand Cone Test



**Sand Cone Analysis (Cannot be performed in soils with coarse aggregates)**

**Date: 8/28/24 Test No: 28**

This method is using balance scales measuring mass to determine unit weight. If you are using digital scales or scales with springs for the force-measuring mechanism, use the "Pounds-Force" Tab.

**Obtain Sample for Wet Density**

- Excavate hole with large metal spoon or garden trowel that is 3 to 4" in diameter and 3 to 4 inches deep in order to obtain a sample of at least 500 grams (1.1 lbs).

- Fill the cone on the apparatus with the sand from the sandcone to determine the weight of the sand in the cone.

-Weight of sand from full cone (W<sub>1</sub>) in Pounds (grams) = 1573.000 grams  
-Weight of cone/jar apparatus with sand = (W) in grams 6384.000 grams  
-Enter pre-determined density of sand in jar = 1.530 g/cm<sup>3</sup>

-Place base plate over excavated hole with hole in base plate in center of excavated hole.

-Weigh moist/wet soil from excavation W<sub>s</sub> = 1430.000 grams

- Place cone (attached to sand jar) over hole and open valve.

- Turn Valve off and remove cone and base plate. If excavation is not full, spread sand evenly in excavation and repeat last step.

**- Determine Volume of Hole Excavated.**

- Weigh jar and remaining sand (W<sub>2</sub>) 3795.000 grams + weight of sand in the full cone (W<sub>1</sub>) and subtract from weight of full jar (W): W - (W<sub>1</sub>+W<sub>2</sub>) 1016.000 grams

Volume of Excavation = 664.052 cm<sup>3</sup>

Wet Density of Excavated Soil W<sub>w</sub> = 2153.445 kg/m<sup>3</sup>

**Dry Density of Soil**

- Place moist soil obtained from the excavation into pan for drying after weighing on the scale

- Place material in iron skillet over active burner and break apart the core so that it can be dried over the heat.

- Carefully remove dried material from skillet making sure to transfer all material into a tin or other apparatus to be weighed.

- Obtain weight in grams of dry soil W<sub>d</sub> = 1198.000 grams

- Moisture Content of sample = 16.224 %

Soil Dry Density = 1852.844 kg/m<sup>3</sup>

\*\*\*Soil Dry Unit Wt. = 115.62 lb/ft<sup>3</sup> \*\*\* measured in force (lb/ft<sup>3</sup>)

# DAILY FIELD REPORT

Date: 08/29/2024 (Thursday)

Report No.: 16-082924

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	72-86

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Wednesday, August 28, 2024

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>Dean Jones onsite.</li></ul>
--

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 2:00 PM
<ul style="list-style-type: none"><li>BCC began installing 12" sand filter layer at the ramp and basin.</li><li>Verified lift thickness prior to compaction from other equipment.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>A geotextile is to be installed beneath the road surfacing aggregate within all areas to have regular traffic, which include the north and east sides of the basin.</li><li>No work scheduled Friday, 8/30/2024 and Monday 9/2/2024.</li></ul>
--

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>PBBR-Sand-1 collected from sand filter layer.</li></ul>
---

# DAILY FIELD REPORT

Date: 08/29/2024 (Thursday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows sand drainage layer being placed on the ramp into the basin.



**Photo 2:** shows the sand drainage layer being placed within the basin.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 08/29/2024 CEC MANAGER: Dean Jones DATE: 08/30/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/03/2024 (Tuesday)

Report No.: 17-090324

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Mostly Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	55-77

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed? <input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25): <input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No	

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite: <b>Thursday, August 29, 2024</b>

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: <b>7:00 AM</b>	SITE DEPARTURE: <b>4:00 PM</b>
<ul style="list-style-type: none"><li>BCC completed placing sand filter layer within the basin floor.</li><li>BCC placed upper sand cushion layer along top perimeter of basin.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>PBBR-Sand-2 collected from sand filter layer.</li></ul>
---

# DAILY FIELD REPORT


Date: 09/03/2024 (Tuesday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows sand filter layer being installed within inlet structure.



**Photo 2:** shows the completed sand filter layer within basin.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/03/2024 CEC MANAGER: Dean Jones DATE: 09/04/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/04/2024 (Wednesday)

Report No.: 18-090424

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	54-81

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Tuesday, September 3, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>BCC completed installation of 6" protective warning layer within the basin floor.</li><li>BCC began placing 6" sand filter layer along slopes of basin.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>PBBR-PWL-1 collected from protective warning layer.</li></ul>
---

# DAILY FIELD REPORT

Date: 09/04/2024 (Wednesday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows protective warning layer being installed within basin floor.



**Photo 2:** shows the sand filter layer being placed on slope of ramp.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/04/2024 CEC MANAGER: Dean Jones DATE: 09/05/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/05/2024 (Thursday)

Report No.: 19-090524

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	64-88

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Wednesday, September 4, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 3:00 PM
<ul style="list-style-type: none"><li>BCC continued to place 6" sand filter layer along eastern slope.</li><li>BCC began to place 6" rip rap bedding layer along eastern and northern slopes.</li><li>BCC electro coupled sump riser pipe.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>Weekly Progress Meeting</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>PBBR-RB-1 collected from rip rap bedding layer.</li></ul>
---



# DAILY FIELD REPORT

Date: 09/05/2024 (Thursday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows electro coupler on the 12" riser pipe.



**Photo 2:** shows rip rap bedding layer on northeast slope.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/05/2024 CEC MANAGER: Dean Jones DATE: 09/06/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/09/2024 (Monday)

Report No.: 20-090924

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	64-88

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Thursday, September 5, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>BCC continued to place 6" sand filter layer along southern and western slopes.</li><li>BCC began to place 6" rip rap bedding layer along southern and western slopes.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 09/09/2024 (Monday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows placing sand filter layer along western slope.



**Photo 2:** shows placing of rip rap bedding layer on western slope.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/09/2024 CEC MANAGER: Dean Jones DATE: 09/10/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/10/2024 (Tuesday)

Report No.: 21-091024

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	64-88

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Monday, September 9, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>BCC completed placement of 6" rip rap bedding layer.</li><li>BCC installed woven geosynthetic fabric and 6" road surfacing on the basin ramp.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---

# DAILY FIELD REPORT


Date: 09/10/2024 (Tuesday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows placing rip rap bedding along western slope.



**Photo 2:** shows placing of road surfacing on the basin's ramp.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/10/2024 CEC MANAGER: Dean Jones DATE: 09/11/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/11/2024 (Wednesday)

Report No.: 22-091124

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	54-85

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Tuesday, September 10, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>BCC placed 6" layer of rip rap along eastern, northern, and western slopes of the basin.</li><li>BCC placed 6" layer of rip rap layer within the inlet structure.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>PBBR-RR-1 was collected from the rip rap material.</li></ul>
--

# DAILY FIELD REPORT

Date: 09/11/2024 (Wednesday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows placing of rip rap along northern slope.



**Photo 2:** shows placing of rip rap along the western slope.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/11/2024 CEC MANAGER: Dean Jones DATE: 09/11/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/12/2024 (Thursday)

Report No.: 23-091224

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	59-89

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed?	<input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25):	<input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No		

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite:	Wednesday, September 11, 2024

<sup>(1)</sup> Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>Dean Jones onsite.</li></ul>
--

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: 7:00 AM	SITE DEPARTURE: 4:00 PM
<ul style="list-style-type: none"><li>BCC completed placement of 6" layer of rip rap along southern slope of the basin.</li><li>BCC graded sand cushion layer near the southeast perimeter ramp and along the east perimeter for future road surfacing placement.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>	

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>Weekly progress meeting held.</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---



# DAILY FIELD REPORT

Date: 09/12/2024 (Thursday)

Page 2 of 2



Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows placing of rip rap along southern slope.



**Photo 2:** shows grading of southeastern perimeter ramp.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/12/2024 CEC MANAGER: Dean Jones DATE: 09/13/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

# DAILY FIELD REPORT

Date: 09/13/2024 (Friday)

Report No.: 24-091324

Page 1 of 2



Civil & Environmental Consultants, Inc.

## PROJECT INFORMATION

PROJECT NAME:	BYPASS BASIN RETROFIT CQA		
LOCATION:	Powerton Generating Station	CEC PROJECT NO:	343-014.0200
PLANS AND SPECS:	S&L Bypass Basin Retrofit Project	WEATHER:	Partially Sunny
ISSUED DATE:	08/19/24	TEMP. RANGE (°F)	63-79

## PERSONNEL

FIELD REP(S):	Derek Dorsz	CEC PROJ. MANAGER(S):	Dean Jones
CLIENT:	Midwest Generation	CLIENT CONTACT(S):	Joe Kotas
CONTRACTOR:	Bluff City Construction (BCC)	SUPERVISOR(S):	Larry Hunt

## SAFETY MEETINGS AND PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Vehicle Check Performed? <input checked="" type="checkbox"/> Yes or <input type="checkbox"/> No
Plan for the Day Required (WSM 200.25): <input type="checkbox"/> Yes (CLICK LINK BELOW) <input checked="" type="checkbox"/> No	

## WORK PERFORMED SINCE CEC'S LAST VISIT<sup>(1)</sup>

Work performed since CEC representative's last site visit? <sup>(1)</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date CEC representative was last onsite: <b>Thursday, September 12, 2024</b>

(1) Critical work or work requiring continuous observation that has been completed without CEC representation being present onsite. CEC was not made aware that this work was being completed.

## ONSITE REPRESENTATIVES PRESENT TODAY

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

SITE ARRIVAL: <b>7:00 AM</b>	SITE DEPARTURE: <b>11:00 AM</b>
<ul style="list-style-type: none"><li>BCC placed woven geosynthetic along the eastern and southern perimeters.</li><li>BCC placed and compacted 6" layer of road surfacing along these areas.</li></ul>	

## UNEXPECTED, UNUSUAL, OR NONCONFORMING OBSERVATIONS (NEW / RESOLVED)

Unexpected, unusual, or nonconforming work observed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"><li>N/A</li></ul>

## SUMMARY OF MEETINGS / DISCUSSIONS / PHONE CONVERSATIONS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## ATTACHMENTS

<ul style="list-style-type: none"><li>N/A</li></ul>
---

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

<ul style="list-style-type: none"><li>N/A</li></ul>
---

# DAILY FIELD REPORT

Date: 09/13/2024 (Friday)

Page 2 of 2




Civil & Environmental Consultants, Inc.

## PHOTOGRAPHS



**Photo 1:** shows placing of road surfacing along eastern perimeter road.



**Photo 2:** shows compacted road surfacing at the southeastern corner.

## APPROVED BY

FIELD REP: Derek Dorsz DATE: 09/13/2024 CEC MANAGER: Dean Jones DATE: 09/13/2024

**This document is draft until reviewed and approved by a Project Manager**

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.

\* No representations or warranties are made regarding the accuracy of the information generated by the Theodolite application, which is stamped on the photo, or the suitability of that information for any; legal, engineering, surveying, or other use or purpose.

---

**APPENDIX F**

**FILL MATERIALS**

---

---

**APPENDIX F-1**

**PRE-CONFORMANCE TESTING RESULTS**

---

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/2/2024

**Report for Illinois Department of Transportation**

MISTIC ID

Report By: **Company:** **AGGREGATE GRADATION REPORT** Version: 2024\_InitialInstall

Inspector No.: 940000000	Name: Joe Ragar	Date Sampled: 060724	Seq No: 008	Job No.:
Mix Plant No.:	Name:	Contract No:		
Responsible Loc: 94	Lab: PL	Lab Name: R. A. Cullinan	Source Name: Hurley/Lowry	

SOURCE	MATL CODE	TYPE INSP	ORIGINAL ID	SPECIFICATION				SAMPLED FROM				WASH DRY	Load Out / Terminal	Ledge		
51790-24	027FA01	PRO		Std				SP				W		0		
SIEVE IN MM		1	1/2	3/8	#4	#8	#10	#16	#30	#40	#50		#80		#100	#200
			25	9.5	4.75	2.36	2.0	1.18	.6	.425	.3		.18		.15	.075
PASS %				100	100	93		83	55		12				1	0.4

%WASH - 200	PI RATIO	RESULT	REMARK
0.1		APPR	Ledge -

Insp. Quantity (tons)
0

SIEVE English	SIEVE Metric	Indiv. Wt. Retained	Accum Weights	Accum Passing	Pct Passing	Spec Min	Spec Max	Out Flag	Rounded Passing
3	75								
2.5	63								
2	50								
1.75	45								
1.5	37.5								
1	25								
3/4	19								
5/8	15.9								
1/2	12.5								
3/8	9.5				100.0	100	100		100
1/4	6.3								
#4	4.75	0.4	0.4	0.1	99.9	94	100		100
#8	2.36	38.9	39.3	7.3	92.7				93
#10	2								
#16	1.18	52.2	91.5	17.0	83.0	45	85		83
#30	0.6	148.7	240.2	44.7	55.3				55
#40	0.425								
#50	0.3	230.9	471.1	87.7	12.3	3	29		12
#80	0.18								
#100	0.15	58.7	529.8	98.6	1.4	0	10		1
#200	0.075	5.4	535.2	99.6	0.4	0	3		0.4

Orig. Wet Weight: 551.2      Moisture %: 2.61

(Mix Plant Only)

Lot:

Bin:

Tech/Insp: Joe Ragar

Tested By: Joe Ragar

Agency: R. A. Cullinan


Copies to:

Pan	0.1	
Tot Dry Wt.	537.2	% Washed - 200 <input type="text" value="0.10"/>
Tot Wash Wt.	536.9	
Diff (-.075)	0.3	#200 / #40 <input type="text"/>

**Validity Check OK**

Report Date: July 11, 2024  
/FOR DTY03504  
MI504QC      Excel Version 12.20-03.01.24

(This is a Field/Laboratory Report for MISTIC Input)



COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification					LL	PL	PI	Cc	Cu
● Sand Filter#1 0.0 ft	<b>POORLY GRADED SAND(SP)</b>					<b>NP</b>	<b>NP</b>	<b>NP</b>	<b>0.84</b>	<b>2.49</b>
Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay		
● Sand Filter#1 0.0 ft	<b>4.75</b>	<b>0.749</b>	<b>0.436</b>	<b>0.301</b>	<b>0.0</b>	<b>99.5</b>	<b>0.5</b>			



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

### GRAIN SIZE DISTRIBUTION

Project: Powerton Generating Station  
 Location: Pekin, IL  
 Number: 12661-181

WEI GRAIN SIZE USCS KE2453BC.GPJ US LAB.GDT 8/9/24



1145 North Main Street  
Lombard, Illinois 60148  
Phone (630) 953-9928  
www.wangeng.com

**ORGANIC CONTENT in SOILS by LOSS on IGNITION**  
ASTM D 2974, Method A

**Client:** Bluff City  
**Project:** Powerton  
**WEI Job:** Powerton  
**Type/Condition:** Bulk  
**Testing Furnace Temp °C.:** 440

**Analyst Name:** M. Ciapas  
**Date Tested:** 8/6/2024

Sample No.	FA-1 S#3	FA-1 S#3			
Wet Soil + Tare	104.05	106.01			
Dry Soil + Tare	102.28	104.17			
Tare Mass	45.66	44.25			
w (%)	3.1	3.1			
Dry Soil + Tare	102.28	104.17			
Ash+ Tare	102.18	104.06			
Tare Mass	45.66	44.25			
Ash Content (%)	99.8	99.8			
Organic Content (%)	0.2	0.2			

**8/7/2024 S&L Note:**  
The sampled material is not CCR. "Ash content" does not mean CCR. In the context of ASTM D2974, the term "ash content" means "the percentage by dry weight of material remaining after an oven dry organic soil or peat is burned by a prescribed method." See ASTM D653.

Prepared By:     *NW*         8/7/2024      
Reviewed By:     *MC*         8-7-24    

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY

- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/7/2024

wang\_bluffcity\_fa1\_s03\_for\_20240807.xls







1145 North Main Street  
Lombard, Illinois 60148  
Phone (630) 953-9928  
www.wangeng.com

**ORGANIC CONTENT in SOILS by LOSS on IGNITION**

ASTM D 2974, Method A

Client: Bluff City  
Project: Powerton  
WEI Job: Powerton  
Type/Condition: Bulk  
Testing Furnace Temp °C.: 440

Analyst Name: M. Ciapas  
Date Tested: 8/1/2024

Sample No.	FA-1 S#1	FA-1 S#1	FA-1 S#2	FA-1 S#2	
Wet Soil + Tare	118.08	117.94	108.47	101.12	
Dry Soil + Tare	114.07	113.8	105.66	98.66	
Tare Mass	44.48	44.29	44.23	44.47	
w (%)	5.8	6.0	4.6	4.5	
Dry Soil + Tare	114.07	113.80	105.66	98.66	
Ash+ Tare	113.89	113.59	105.54	98.52	
Tare Mass	44.48	44.29	44.23	44.47	
Ash Content (%)	99.7	99.7	99.8	99.7	
Organic Content (%)	0.3	0.3	0.2	0.3	

8/7/2024 S&L Note:  
The sampled material is not CCR. "Ash content" does not mean CCR. In the context of ASTM D2974, the term "ash content" means "the percentage by dry weight of material remaining after an oven dry organic soil or peat is burned by a prescribed method." See ASTM D653.

Prepared By: [Signature] 8/1/2024

Reviewed By: [Signature] 8/1/2024



Central Stone  
46445 Sweetbay Lane Hannibal MO

IL DEPARTMENT OF TRANSPORTATION  
AGGREGATE GRADATION REPORT

Inspector No: 960000000	Insp Name: Mix Plant:	Date Sampled: Thu, Aug 1, 2024	Sequence No: 001
Mix Plant No:	Mix Plant:	Contract No:	Source Name: Central Stone
Resp Loc: 96	Contract No:	Job Number:	@ FLORENCE CS33
Lab: PL	Lab Name: Florence (CS33)	Source Location:	Hannibal, MO

Source Number	Material Code	Type Insp	Spec.	Sampled From	Wash Dry
51492-04	042CM07	PRO	22-1	SP	wash

CA	4	3	2.5	2	1.75	1.5	1.25	1	3/4	5/8	1/2	3/8	1/4	#4	#8	#16	#30	#40	#50	#100	#200	
% Pass						100%		100%	98%	79%	43%	14%	4%	3%	2%	2%						1.6%

Wash 200	Test Result	Source Pile	Remarks
1.6	APPR		BARGE

Sieve (English)	Over Load	Individual Weight Retained	Accum. Weights	Accum. Percent Retained	Percent Retained	Percent Passing	Spec. Range	In/Out	OverLoad
4	12600								
3	12600								
2.5	10600								
2	8400								
1.75	7500								
1.5	6300	0.0		0.0	0.0	100.0	100-100		
1.25	5400								
1	4200	0.0		0.0	0.0	100.0	90-100		
3/4	3200	114.0		2.1	2.1	97.9			
5/8	2700	1000.0		20.8	18.7	79.2			
1/2	2100	1915.0		56.6	35.8	43.4	20-50		
3/8	1600	1568.0		85.9	29.3	14.1			
1/4	1100	537.0		95.9	10.0	4.1			
#4	800	69.0		97.2	1.3	2.8	0-10		
#8	470	29.0		97.7	0.5	2.3			
#16	470	6.0		97.9	0.1	2.1			
#30	470								
#40	470								
#50	470								
#100	470								
#200	470	29.0		98.4	0.5	1.6	0-2.5		
Pan	0	4.0		98.5	0.1	1.5			

8/7/2024 S&L Comment:  
Per IDOT Standard Specs., Paragraph 1004.01(c), the acceptance criterion for CA7 is 30 to 60 percent passing the 1/2 in. sieve. Because this material has 43.4 percent passing the 1/2 in. sieve, it is acceptable.

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY

- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/7/2024

Moisture %

Tech/Ins  
Tested Greg (James) Fletcher

Agency: Central Stone

Copies DISTRICT MATERIALS  
MATERIALS ENGINEER  
PRODUCER

Report Date: Thu, Aug 1, 2024  
/FOR DTY03504  
M1504QX  
B1\_Application Report ID:25136

Total Dry Wt.	5353.0
Total Wash Wt.	5268.0
Diff	85.0

% Washed

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

Date Received \_\_\_\_\_

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/19/2024

## MIDLAND STANDARD ENGINEERING & TESTING, INC.

410 Nolen Drive South Elgin, Illinois 60177 (847) 844-1895 office@msetinc.com

### AGGREGATE ANALYSIS

**PROJECT:** Powerton Generating Station **TEST NO:** 02AC  
**LOCATION:** Pekin, IL **DATE:** 8/14/24  
**CLIENT:** Wang Engineering **OUR JOB NO.:** 24650

**CLASSIFICATION:** IDOT CA07 Grey Crushed Limestone  
**SAMPLED BY:** Wang  
**SOURCE:** Central Stone


Wt. Before Wash ___ 5032.0    Wt. After Wash ___ 4877.2					TEST METHOD	ASTM C 136 ASTM C 117	X
SIEVE NO.	WEIGHT RETAINED	ACCUM. WEIGHT RETAINED	% RETAINED	% PASSING	SPECIFICATIONS IDOT CA07) Results		
2"							
1 1/2"					<b>100%</b>		
1"			0.0	100.0	<b>90 to 100%</b>		
3/4"	145.3	145.3	2.9	97.1	<b>30 to 60%</b>		
1/2"	2169	2314.3	46.0	54.0	<b>0 to 10%</b>		
3/8"	1451.1	3765.4	74.8	25.2			
#4	927.3	4692.7	93.3	6.7			
#8	116.5	4809.2	95.6	4.4			
#16	21.0	4830.2	96.0	4.0			
#30	10.1	4840.3	96.2	3.8			
#50	8.2	4848.5	96.4	3.6			
#100	11.5	4860.0	96.6	3.4			
#200	17.8	4877.8	96.9	3.1			
PAN	3.0	4880.8	97.0				
<b>WASHED THROUGH NO. 200</b>		YES					

Date Tested: \_\_\_\_\_

Tested By: \_\_\_\_\_

Respectfully Submitted: William D. Prigge, P.E.  
 Technical Manager

# Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	2.9	90.4	2.4	0.6	0.6	3.1	

SIEVE SIZE OR DIAMETER	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
1"	100.0	90-100	
3/4"	97.1		
1/2"	54.0	30-60	
3/8"	25.2		
#4	6.7	0-10	
#8	4.4		
#16	4.0		
#30	3.8		
#50	3.6		
#100	3.4		
#200	3.1		

**Soil Description**

Grey Crushed Limestone IDOT CA07

**Atterberg Limits**

PL= NP      LL= NV      PI= NP

**Coefficients**

D<sub>90</sub>= 17.0959      D<sub>85</sub>= 16.3067      D<sub>60</sub>= 13.3932  
 D<sub>50</sub>= 12.2318      D<sub>30</sub>= 10.1403      D<sub>15</sub>= 7.6987  
 D<sub>10</sub>= 6.2798      C<sub>u</sub>= 2.13      C<sub>c</sub>= 1.22

**Classification**

USCS= GP      AASHTO= A-1-a

**Remarks**

\* IL DOT Coarse Aggregate CA 7

Location: Pekin, IL  
 Sample Number: SN-2

Date: 8/14/24

	<p><b>Client:</b> Wang Engineering  <b>Project:</b> Powerton Generating Station</p>	<p><b>Project No:</b> 24650  <b>Figure</b></p>
--	---	--

Tested By: MN

Checked By: WDP



# Illinois Department of Transportation

Office of Highways Project Implementation / Bureau of Materials  
126 East Ash Street / Springfield, Illinois 62704

10/2/2023

CENTRAL STONE

46445 SWEET BAY LANE  
HANNIBAL, MO 63401

Dear CENTRAL STONE, #(51492-04)

This letter is to inform you of the test results on the following products received by the AG - Aggregate Lab for acceptance testing:

Test Id	Material Code	Material Long Name	Special Id	Quantity	Test Status	Test Completed Date
2336350	042CM11	STONE CRUSHED, CLASS C QUALITY		10000.0000 TONS	Approved	9/20/2023

Sincerely,

08/20/2024 S&L Note:  
Based on the results in this report, this material qualifies as Class B per IDOT Standard Specs. Paragraph 1004.01(b).

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/20/2024



**Illinois Department  
of Transportation**

**Illinois Department of Transportation**  
**Material Code: 042CM11 - STONE CR CLCQ**  
**Test ID: 2336350**  
**Completed Date: 9/20/2023**

**Producer:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Supplier:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Description 1:** 13.7-37.5M LEDGE 5 -JAW,6,CONE,CONE,VSI  
**Description 2:** SADG  
**Description 3:** AQ  
**Sample Status:** APPROVED

**Contract #:**  
**Sample Date:** 8/16/2023  
**Special ID:**  
**Inspected Qty:** 10000 TONS  
**Approved By:** Sean Stutler

**Test Name:** AG - Soundness (CA06, CA07, CA08, CA09, CA10, CA11) - 1  
**Version 1**

**Test Date:** 9/15/2023  
**Tested By:** AG

	Result	Unit of Measure
Pan Loss Retained on 1/2" and 3/8"	136	
Average Loss Retained on 1/2" and 3/8"	6.8	
Pan Loss Retained on #4	92	
Average Loss Retained on #4	4.5	
Weighted Average Loss	9.1	
Borderline?	N/A	
Pass or Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 9/20/2023

**Test Name:** AG - Specific Gravity - Coarse - 1  
**Version 1**

**Test Date:** 9/11/2023  
**Tested By:** AG

	Result	Unit of Measure
Dry Specific Gravity	2.560	
SSD Specific Gravity	2.609	
Absorption	1.9	
Apparent Specific Gravity	2.692	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 9/20/2023

Test Name: AG - Deleterious Count - Coarse (C Quality) - 1

Test Date: 9/11/2023

Version 1

Tested By: AG

	Result	Unit of Measure
Soft & Unsound Percent	0.4	
Soft & Unsound Results	1	
Clay Lumps Percent	0.00	
Clay Lumps Results	1	
Shale Percent	0.0	
Shale Results	1	
Other Deleterious Percent	0.0	
Other Deleterious Results	1	
Total Deleterious Percent	0.4	
Total Deleterious Results	1	

08/20/2024 S&L Note:  
Based on the results in  
this report, this material  
qualifies as Class B per  
IDOT Standard Specs.  
Paragraph 1004.01(b).

Comments:

Test Validated By: Sean Stutler

Validated Date: 9/20/2023

Test Name: AG - LA Abrasion - 1

Test Date: 9/6/2023

Version 2

Tested By: AG

	Result	Unit of Measure
Percent Loss	38.9	
Borderline Percent loss - A+, A,B,C Quality	Borderline	
Borderline Percent loss - D Quality	N/A	
Pass/Fail	1	

Comments:

Test Validated By: Sean Stutler

Validated Date: 9/7/2023

**Fw: Ca7**

Dehlin, Thomas J &lt;THOMAS.J.DEHLIN@sargentlundy.com&gt;

Tue 8/20/2024 2:17 PM

To: Dehlin, Thomas J &lt;THOMAS.J.DEHLIN@sargentlundy.com&gt;

**From:** Blake Treder <blaket@grp7.com>**Sent:** Tuesday, August 20, 2024 8:59 AM**To:** Dehlin, Thomas J <THOMAS.J.DEHLIN@sargentlundy.com>; Sahlas, Aimee J <aimee.j.sahlas@sargentlundy.com>; Nielson, David E <DAVID.E.NIELSON@Sargentlundy.com>**Cc:** Jeff Theien <Jefft@grp7.com>; Larry Hunt <LarryH@grp7.com>**Subject:** FW: Ca7

WARNING: This email originated from outside of the organization. The actual sender is blaket@grp7.com.  
DO NOT click links, open attachments, provide credentials or respond unless you recognize the sender and are certain the content is safe.

Tom,

Please see email below from the Central Stone material source confirming that the CA11 quality tests also apply to the CA-6/7 material.

If you have any questions, please reach out.

Best,

Blake

---

**From:** Travis Harsell <tharsell@centralstoneco.com>**Sent:** Tuesday, August 20, 2024 8:41 AM**To:** Blake Treder <blaket@grp7.com>**Cc:** Jeff Theien <Jefft@grp7.com>**Subject:** RE: Ca7

Blake

The original CA11 test would apply to the CA6 and CA7 for this project. This test was for our ledge 5 aggregate and would apply to all materials produced from ledge 5. All material we supply to J&L Dock comes from this ledge and would be what you are using for this project.

Thanks

**Travis Harsell***Sales Representative*

Central Stone Company

46445 Sweetbay Lane

Hannibal, MO 63401

Direct: 573-735-4505

Cell: 573-501-0396







**Illinois Department of Transportation**  
**Material Code: 042CM07 - STONE CR CLCQ**  
**Test ID: 2323669**  
**Completed Date: 8/9/2023**

**Producer:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Supplier:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Description 1:** 0.0-18.3M LEDGE 2 - JAW,6,CONE,CONE,VS1  
**Description 2:** SADG  
**Description 3:** AQ  
**Sample Status:** APPROVED

**Contract #:**  
**Sample Date:** 6/20/2023  
**Special ID:**  
**Inspected Qty:** 10000 TONS  
**Approved By:** Sean Stutler

**Test Name:** AG - LA Abrasion - 1  
**Version 2**

**Test Date:** 7/7/2023  
**Tested By:** AG

	Result	Unit of Measure
Percent Loss	30.6	
Borderline Percent loss - A+, A,B,C Quality	Pass	
Borderline Percent loss - D Quality	N/A	
Pass/Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 8/9/2023

**Test Name:** AG - Soundness (CA06, CA07, CA08, CA09, CA10, CA11) - 1  
**Version 1**

**Test Date:** 7/18/2023  
**Tested By:** AG

	Result	Unit of Measure
Pan Loss Retained on 1/2" and 3/8"	151	
Average Loss Retained on 1/2" and 3/8"	7.6	
Pan Loss Retained on #4	74	
Average Loss Retained on #4	1.9	
Weighted Average Loss	9.4	
Borderline?	N/A	
Pass or Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 8/9/2023

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
 POWERTON BYPASS BASIN RETROFIT PROJECT  
 MIDWEST GENERATION, LLC / SARGENT & LUNDY

- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/20/2024

Test Name: AG - Deleterious Count - Coarse (C Quality) - 1

Test Date: 7/31/2023

Version 1

Tested By: AG

	Result	Unit of Measure
Soft & Unsound Percent	0.7	
Soft & Unsound Results	1	
Clay Lumps Percent	0.00	
Clay Lumps Results	1	
Shale Percent	0.0	
Shale Results	1	
Other Deleterious Percent	0.0	
Other Deleterious Results	1	
Total Deleterious Percent	0.7	
Total Deleterious Results	1	

08/20/2024 S&L Note:  
Based on the results in  
this table, this material  
qualifies as Class B per  
IDOT Standard Specs.  
Paragraph 1004.01(b).

Comments:

Test Validated By: Sean Stutler

Validated Date: 8/9/2023

Test Name: AG - Specific Gravity - Coarse - 1

Test Date: 7/31/2023

Version 1

Tested By: AG

	Result	Unit of Measure
Dry Specific Gravity	2.512	
SSD Specific Gravity	2.574	
Absorption	2.5	
Apparent Specific Gravity	2.678	

Comments:

Test Validated By: Sean Stutler

Validated Date: 8/9/2023

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/2/2024

**Report for Illinois Department of Transportation**

MISTIC ID

Report By: **Company:** **AGGREGATE GRADATION REPORT** Version: 2024\_InitialInstall

Inspector No.: 940000000	Name: Joe Ragar	Date Sampled: 060724	Seq No: 008	Job No.:
Mix Plant No.:	Name:	Contract No:		
Responsible Loc: 94	Lab: PL	Lab Name: R. A. Cullinan	Source Name: Hurley/Lowry	

SOURCE	MATL CODE	TYPE INSP	ORIGINAL ID	SPECIFICATION				SAMPLED FROM				WASH DRY	Load Out / Terminal	Ledge		
51790-24	027FA01	PRO		Std				SP				W		0		
SIEVE IN MM		1	1/2	3/8	#4	#8	#10	#16	#30	#40	#50		#80		#100	#200
			25	9.5	4.75	2.36	2.0	1.18	.6	.425	.3		.18		.15	.075
PASS %				100	100	93		83	55		12				1	0.4

%WASH - 200	PI RATIO	RESULT	REMARK
0.1		APPR	Ledge -

Insp. Quantity (tons)
0

SIEVE English	SIEVE Metric	Indiv. Wt. Retained	Accum Weights	Accum Passing	Pct Passing	Spec Min	Spec Max	Out Flag	Rounded Passing
3	75								
2.5	63								
2	50								
1.75	45								
1.5	37.5								
1	25								
3/4	19								
5/8	15.9								
1/2	12.5								
3/8	9.5				100.0	100	100		100
1/4	6.3								
#4	4.75	0.4	0.4	0.1	99.9	94	100		100
#8	2.36	38.9	39.3	7.3	92.7				93
#10	2								
#16	1.18	52.2	91.5	17.0	83.0	45	85		83
#30	0.6	148.7	240.2	44.7	55.3				55
#40	0.425								
#50	0.3	230.9	471.1	87.7	12.3	3	29		12
#80	0.18								
#100	0.15	58.7	529.8	98.6	1.4	0	10		1
#200	0.075	5.4	535.2	99.6	0.4	0	3		0.4

Orig. Wet Weight: 551.2      Moisture %: 2.61

(Mix Plant Only)

Lot:

Bin:

Tech/Insp: Joe Ragar

Tested By: Joe Ragar

Agency: R. A. Cullinan


Copies to:

Pan	0.1	
Tot Dry Wt.	537.2	% Washed - 200 <input type="text" value="0.10"/>
Tot Wash Wt.	536.9	
Diff (-.075)	0.3	#200 / #40 <input type="text"/>

**Validity Check OK**

Report Date: July 11, 2024  
/FOR DTY03504  
MI504QC      Excel Version 12.20-03.01.24

(This is a Field/Laboratory Report for MISTIC Input)



**REVIEWED FOR DESIGN INPUT/CONSTRUCTION**  
**POWERTON BYPASS BASIN RETROFIT PROJECT**  
**MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
 BY: T. Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/9/2024

COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification	LL	PL	PI	Cc	Cu		
● Sand Filter#1 0.0 ft	<b>POORLY GRADED SAND(SP)</b>	<b>NP</b>	<b>NP</b>	<b>NP</b>	<b>0.84</b>	<b>2.49</b>		
Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
● Sand Filter#1 0.0 ft	<b>4.75</b>	<b>0.749</b>	<b>0.436</b>	<b>0.301</b>	<b>0.0</b>	<b>99.5</b>	<b>0.5</b>	



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

### GRAIN SIZE DISTRIBUTION

Project: Powerton Generating Station  
 Location: Pekin, IL  
 Number: 12661-181

WEI GRAIN SIZE USCS KE2453BC.GPJ US LAB.GDT 8/9/24

**PERMEABILITY OF GRANULAR SOILS (CONSTANT HEAD)**  
AASHTO T 215 / ASTM D2434

**Client: Bluff City**

**Project: Powerton Generating Station**

**Analyst Name: M. Snider**

**WEI Project #: KE245385**

**Test Date: 8/9/2024**

**Soil Sample ID: FA-1, Sample #1**

**Sample Description: Brown,  
Poorly-graded SAND (SP)**

Specific gravity  $G_s = 2.65$   
Specimen dry mass  $M_d = 756.85 \text{ g}$   
Specimen height  $H = 12.87 \text{ cm}$   
Specimen diameter  $D = 6.35 \text{ cm}$   
Piezometer tap distance  $L = 6.35 \text{ cm}$   
Initial void ratio  $e = 0.43$   
Dry unit weight  $\gamma_d = 18.21 \text{ kN/m}^3$   
 $115.98 \text{ lbs/ft}^3$

Trial	1	2	3	4	5
Piezometer level distance (cm) $D_h$	5.10	5.10	5.00	4.80	4.80
Duration of sampling (s) $t$	60	60	60	60	60
Mass of water collected & container (g) $M_{wc}$	254.6	253.1	251.6	250.6	250.1
Mass of container (g) $M_c$	168.5	168.4	169.1	168.6	169.0
Water temperature (°C)	26	25.9	25.7	25.9	25.3
Hydraulic gradient $i$	0.8	0.8	0.8	0.8	0.8
Discharge velocity (cm/s) $v$	0.045	0.045	0.043	0.043	0.043
Permeability at test temperature (cm/s) $k_f$	0.0564	0.0555	0.0551	0.0571	0.0564
Permeability at 20°C (cm/s) $k$	0.0491	0.0484	0.0483	0.0498	0.0499

Average permeability at test = 0.0561 cm/s      159.06 ft/day  
Average permeability at 20°C = 0.0489 cm/s      138.62 ft/day

Prepared by: Matt Ciapas Date: 8/13/2024

Checked by: Mickey Snider Date: 8/13/2024

<p><b>REVIEWED FOR DESIGN INPUT/CONSTRUCTION</b> <b>POWERTON BYPASS BASIN RETROFIT PROJECT</b> <b>MIDWEST GENERATION, LLC / SARGENT &amp; LUNDY</b></p> <p>1. <input checked="" type="checkbox"/> No exception taken. Proceed with fabrication or construction in accordance with specifications. 2. <input type="checkbox"/> Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions. 3. <input type="checkbox"/> Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction. 4. <input type="checkbox"/> For information only. 5. <input type="checkbox"/> Voided / Superseded</p> <p><b>NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.</b></p> <p>CONTRACTOR: Bluff City Materials      PROJECT NO.: A12661.181 BY: Tom Dehlin (S&amp;L)      DATE: 8/13/2024</p>
--

**PERMEABILITY OF GRANULAR SOILS (CONSTANT HEAD)**  
AASHTO T 215 / ASTM D2434

**Client: Bluff City**

**Project: Powerton Generating Station**

**Analyst Name: M. Snider**

**WEI Project #: KE245385**

**Test Date: 8/9/2024**

**Soil Sample ID: FA-1, Sample #2**

**Sample Description: Brown,  
Poorly-graded SAND (SP)**

Specific gravity  $G_s = 2.65$   
Specimen dry mass  $M_d = 773.75 \text{ g}$   
Specimen height  $H = 13.34 \text{ cm}$   
Specimen diameter  $D = 6.35 \text{ cm}$   
Piezometer tap distance  $L = 6.35 \text{ cm}$   
Initial void ratio  $e = 0.45$   
Dry unit weight  $\gamma_d = 17.96 \text{ kN/m}^3$   
 $114.39 \text{ lbs/ft}^3$

Trial	1	2	3	4	5
Piezometer level distance (cm) $D_h$	4.30	4.20	4.40	4.60	4.80
Duration of sampling (s) $t$	60	60	60	60	60
Mass of water collected & container (g) $M_c$	258.9	264.6	272.4	275.5	276.9
Mass of container (g) $M_c$	168.5	168.5	169.2	168.7	169.2
Water temperature ( $^{\circ}\text{C}$ )	24.6	24.5	24.5	24.6	24.6
Hydraulic gradient $i$	0.7	0.7	0.7	0.7	0.8
Discharge velocity (cm/s) $v$	0.048	0.051	0.054	0.056	0.057
Permeability at test temperature (cm/s) $k_f$	0.0703	0.0765	0.0784	0.0776	0.0750
Permeability at $20^{\circ}\text{C}$ (cm/s) $k$	0.0631	0.0688	0.0706	0.0697	0.0673

Average permeability at test = 0.0755 cm/s      214.15 ft/day

Average permeability at  $20^{\circ}\text{C}$  = 0.0680 cm/s      192.89 ft/day

Prepared by: Matt Ciapas Date: 8/13/2024  
Checked by: Mickey Snider Date: 8/13/2024

Central Stone  
46445 Sweetbay Lane Hannibal MO

IL DEPARTMENT OF TRANSPORTATION  
AGGREGATE GRADATION REPORT

Inspector No: 960000000	Insp Name: Mix Plant:	Date Sampled: Thu, Jul 11, 2024	Sequence No: 001
Mix Plant No:	Mix Plant:	Source Name: Central Stone	Source Location: @ FLORENCE CS33 Hannibal, MO
Resp Loc: 96	Contract No:	Job Number:	
Lab: PL	Lab Name: Florence (CS33)		

Source Number	Material Code	Type Insp	Spec.	Sampled From	Wash Dry
51492-04	052CM06	PRO	L5	SP	wash

CA	4	3	2.5	2	1.75	1.5	1.25	1	3/4	5/8	1/2	3/8	1/4	#4	#8	#16	#30	#40	#50	#100	#200	
% Pass						100%		95%	86%	77%	69%	60%	48%	40%	29%	24%						11.4%

Wash 200	Test Result	Source Pile	Remarks
10.0	APPR		BARGE

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY

- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/12/2024

Sieve (English)	Over Load	Individual Weight Retained	Accum. Weights	Accum. Percent Retained	Percent Retained	Percent Passing	Spec. Range	In/Out	Over
4	12600								
3	12600								
2.5	10600								
2	8400								
1.75	7500								
1.5	6300	0.0		0.0	0.0	100.0	100-100		
1.25	5400								
1	4200	283.0		5.5	5.5	94.5	90-100		
3/4	3200	434.0		14.0	8.5	86.0			
5/8	2700	443.0		22.6	8.6	77.4			
1/2	2100	408.0		30.6	8.0	69.4	50-80		
3/8	1600	487.0		40.1	9.5	59.9			
1/4	1100	632.0		52.4	12.3	47.6			
#4	800	375.0		59.7	7.3	40.3	20-46		
#8	470	555.0		70.6	10.8	29.4			Overload
#16	470	257.0		75.6	5.0	24.4	5-35		
#30	470								
#40	470								
#50	470								
#100	470								
#200	470	665.0		88.6	13.0	11.4	4-12		Overload
Pan	0	71.0		90.0	1.4	10.0			

8/12/2024 S&L Comment:  
Per IDOT Standard Specs., Paragraph 1004.01(c), the acceptance criterion for CA6 is 60 to 90 percent passing the 1/2 in. sieve. Because this material has 69.4 percent passing the 1/2 in. sieve, it is acceptable.

8/12/2024 S&L Comment:  
Per IDOT Standard Specs., Paragraph 1004.01(c), the acceptance criterion for CA6 is 30 to 56 percent passing the No. 4 sieve. Because this material has 40.3 percent passing the No. 4 sieve, it is acceptable.

Total Dry Wt.	5125.0
Total Wash Wt.	4614.0
Diff	511.0

% Washed 10.0

8/12/2024 S&L Comment:  
Per IDOT Standard Specs., Paragraph 1004.01(c), the acceptance criterion for CA6 is 10 to 40 percent passing the No. 16 sieve. Because this material has 24.4 percent passing the No. 16 sieve, it is acceptable.

Validity Check OK

Tech/Ins

Tested Greg (James) Fletcher

Agency: Central Stone

Copies DISTRICT MATERIALS  
MATERIALS ENGINEER  
PRODUCER



1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

Date Received \_\_\_\_\_

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/19/2024

# MIDLAND STANDARD ENGINEERING & TESTING, INC.

410 Nolen Drive South Elgin, Illinois 60177 (847) 844-1895 office@msetinc.com

## AGGREGATE ANALYSIS

**PROJECT:** Powerton Generating Station **TEST NO:** 01AC  
**LOCATION:** Pekin, IL **DATE:** 8/14/24  
**CLIENT:** Wang Engineering **OUR JOB NO.:** 24650

**CLASSIFICATION:** IDOT CA06 Grey Crushed Limestone  
**SAMPLED BY:** Wang  
**SOURCE:** Central Stone


Wt. Before Wash ____ 6270.5 Wt. After Wash ____ 5448.5					TEST METHOD	ASTM C 136 ASTM C 117	X
SIEVE NO.	WEIGHT RETAINED	ACCUM. WEIGHT RETAINED	% RETAINED	% PASSING	SPECIFICATIONS IDOT CA06) Results		
2"							
1 1/2"			0.0	100.0	100%		
1"	389.8	389.8	6.2	93.8	90 to 100%		
3/4"	703.3	1093.1	17.4	82.6			
1/2"	1103.2	2196.3	35.0	65.0	60 to 90%		
3/8"	543.3	2739.6	43.7	56.3			
#4	1070.9	3810.5	60.8	39.2	30 to 56%		
#8	627.1	4437.6	70.8	29.2			
#16	331.8	4769.4	76.1	23.9	10 to 40%		
#30	216.6	4986.0	79.5	20.5			
#50	158.1	5144.1	82.0	18.0			
#100	132.3	5276.4	84.1	15.9			
#200	135.6	5412.0	86.3	13.7	4 to 12%		
PAN	26.7	5438.7	86.7				
WASHED THROUGH NO. 200		YES					

**8/19/2024 S&L Comment:**

The fines content being 1.7% higher than the 12% threshold established by IDOT Standard Specs. Paragraph 1004.01(c) for CA 6 material is not considered to be detrimental to the material's performance under its specified uses as the Protective Warning Layer and road surfacing material. Therefore, this material gradation is acceptable for use as the Protective Warning Layer and crushed stone surfacing for roads on the Bypass Basin Retrofit Project.

Respectfully Submitted: William D. Prigge, P.E.  
 Technical Manager

# Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	17.4	43.4	11.6	8.5	5.4	13.7	

SIEVE SIZE OR DIAMETER	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
1 1/2"	100.0	100	
1"	93.8	90-100	
3/4"	82.6		
1/2"	65.0	60-90	
3/8"	56.3		
#4	39.2	30-56	
#8	29.2		
#16	23.9	10-40	
#30	20.5		
#50	18.0		
#100	15.9		
#200	13.7	4-12	X

Soil Description		
Grey Crushed Limestone - CA-6		
<b>Atterberg Limits</b>		
PL= NP	LL= NV	PI= NP
<b>Coefficients</b>		
D <sub>90</sub> = 22.7262	D <sub>85</sub> = 20.1779	D <sub>60</sub> = 10.8841
D <sub>50</sub> = 7.5345	D <sub>30</sub> = 2.5288	D <sub>15</sub> = 0.1140
D <sub>10</sub> =	C <sub>u</sub> =	C <sub>c</sub> =
<b>Classification</b>		
USCS= GM	AASHTO= A-1a	

8/19/2024 S&L Comment:  
 The fines content being 1.7% higher than the 12% threshold established by IDOT Standard Specs. Paragraph 1004.01(c) for CA 6 material is not considered to be detrimental to the material's performance under its specified uses as the Protective Warning Layer and road surfacing material. Therefore, this material gradation is acceptable for use as the Protective Warning Layer and crushed stone surfacing for roads on the Bypass Basin Retrofit Project.

\* IL DOT Coarse Aggregate CA 6

Location: Pekin, IL  
 Sample Number: SN-1



MSET

Client:   
 Project: Powerton Generating Station

Project No: 24650

Figure

Tested By: EW

Checked By: WDP



# Illinois Department of Transportation

Office of Highways Project Implementation / Bureau of Materials  
126 East Ash Street / Springfield, Illinois 62704

10/2/2023

CENTRAL STONE

46445 SWEET BAY LANE  
HANNIBAL, MO 63401

Dear CENTRAL STONE, #(51492-04)

This letter is to inform you of the test results on the following products received by the AG - Aggregate Lab for acceptance testing:

Test Id	Material Code	Material Long Name	Special Id	Quantity	Test Status	Test Completed Date
2336350	042CM11	STONE CRUSHED, CLASS C QUALITY		10000.0000 TONS	Approved	9/20/2023

Sincerely,

08/20/2024 S&L Note:  
Based on the results in this report, this material qualifies as Class B per IDOT Standard Specs. Paragraph 1004.01(b).

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
 POWERTON BYPASS BASIN RETROFIT PROJECT  
 MIDWEST GENERATION, LLC / SARGENT & LUNDY

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/20/2024



**Illinois Department  
of Transportation**

**Illinois Department of Transportation**  
**Material Code: 042CM11 - STONE CR CLCQ**  
**Test ID: 2336350**  
**Completed Date: 9/20/2023**

**Producer:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Supplier:** 51492-04 CENTRAL STONE, FLORENCE, IL  
**Description 1:** 13.7-37.5M LEDGE 5 -JAW,6,CONE,CONE,VSI  
**Description 2:** SADG  
**Description 3:** AQ  
**Sample Status:** APPROVED

**Contract #:**  
**Sample Date:** 8/16/2023  
**Special ID:**  
**Inspected Qty:** 10000 TONS  
**Approved By:** Sean Stutler

**Test Name:** AG - Soundness (CA06, CA07, CA08, CA09, CA10, CA11) - 1  
**Version 1**

**Test Date:** 9/15/2023  
**Tested By:** AG

	Result	Unit of Measure
Pan Loss Retained on 1/2" and 3/8"	136	
Average Loss Retained on 1/2" and 3/8"	6.8	
Pan Loss Retained on #4	92	
Average Loss Retained on #4	4.5	
Weighted Average Loss	9.1	
Borderline?	N/A	
Pass or Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 9/20/2023

**Test Name:** AG - Specific Gravity - Coarse - 1  
**Version 1**

**Test Date:** 9/11/2023  
**Tested By:** AG

	Result	Unit of Measure
Dry Specific Gravity	2.560	
SSD Specific Gravity	2.609	
Absorption	1.9	
Apparent Specific Gravity	2.692	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 9/20/2023

Test Name: AG - Deleterious Count - Coarse (C Quality) - 1

Test Date: 9/11/2023

Version 1

Tested By: AG

	Result	Unit of Measure
Soft & Unsound Percent	0.4	
Soft & Unsound Results	1	
Clay Lumps Percent	0.00	
Clay Lumps Results	1	
Shale Percent	0.0	
Shale Results	1	
Other Deleterious Percent	0.0	
Other Deleterious Results	1	
Total Deleterious Percent	0.4	
Total Deleterious Results	1	

08/20/2024 S&L Note:  
Based on the results in  
this report, this material  
qualifies as Class B per  
IDOT Standard Specs.  
Paragraph 1004.01(b).

Comments:

Test Validated By: Sean Stutler

Validated Date: 9/20/2023

Test Name: AG - LA Abrasion - 1

Test Date: 9/6/2023

Version 2

Tested By: AG

	Result	Unit of Measure
Percent Loss	38.9	
Borderline Percent loss - A+, A,B,C Quality	Borderline	
Borderline Percent loss - D Quality	N/A	
Pass/Fail	1	

Comments:

Test Validated By: Sean Stutler

Validated Date: 9/7/2023

**Fw: Ca7**

Dehlin, Thomas J &lt;THOMAS.J.DEHLIN@sargentlundy.com&gt;

Tue 8/20/2024 2:17 PM

To: Dehlin, Thomas J &lt;THOMAS.J.DEHLIN@sargentlundy.com&gt;

**From:** Blake Treder <blaket@grp7.com>**Sent:** Tuesday, August 20, 2024 8:59 AM**To:** Dehlin, Thomas J <THOMAS.J.DEHLIN@sargentlundy.com>; Sahlas, Aimee J <aimee.j.sahlas@sargentlundy.com>; Nielson, David E <DAVID.E.NIELSON@Sargentlundy.com>**Cc:** Jeff Theien <Jefft@grp7.com>; Larry Hunt <LarryH@grp7.com>**Subject:** FW: Ca7

WARNING: This email originated from outside of the organization. The actual sender is blaket@grp7.com.  
DO NOT click links, open attachments, provide credentials or respond unless you recognize the sender and are certain the content is safe.

Tom,

Please see email below from the Central Stone material source confirming that the CA11 quality tests also apply to the CA-6/7 material.

If you have any questions, please reach out.

Best,

Blake

---

**From:** Travis Harsell <tharsell@centralstoneco.com>**Sent:** Tuesday, August 20, 2024 8:41 AM**To:** Blake Treder <blaket@grp7.com>**Cc:** Jeff Theien <Jefft@grp7.com>**Subject:** RE: Ca7

Blake

The original CA11 test would apply to the CA6 and CA7 for this project. This test was for our ledge 5 aggregate and would apply to all materials produced from ledge 5. All material we supply to J&L Dock comes from this ledge and would be what you are using for this project.

Thanks

**Travis Harsell***Sales Representative*

Central Stone Company

46445 Sweetbay Lane

Hannibal, MO 63401

Direct: 573-735-4505

Cell: 573-501-0396





**Illinois Department of Transportation**  
 Office of Highways Project Implementation / Bureau of Materials  
 126 East Ash Street / Springfield, Illinois 62704

10/18/2023

CENTRAL STONE  
 46445 SWEET BAY LANE  
 HANNIBAL, MO 63401

Dear CENTRAL STONE, #(51492-04)

This letter is to inform you of the test results on the following products received by the AG - Aggregate Lab for acceptance testing:

Test Id	Material Code	Material Long Name	Special Id	Quantity	Test Status	Test Completed Date
2336334	052CM06	STONE, CRUSHED CLASS D QUALITY		10000.0000 TONS	Approved	10/17/2023

Sincerely,

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
 POWERTON BYPASS BASIN RETROFIT PROJECT  
 MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/20/2024





**Illinois Department  
of Transportation**

**Illinois Department of Transportation**

**Material Code: 052CM06 - STONE CR CLDQ**

**Test ID: 2336334**

**Completed Date: 10/17/2023**

---

<b>Producer:</b> 51492-04 CENTRAL STONE, FLORENCE, IL	<b>Contract #:</b>
<b>Supplier:</b> 51492-04 CENTRAL STONE, FLORENCE, IL	<b>Sample Date:</b> 8/16/2023
<b>Description 1:</b> 13.7-37.5M LEDGE 5 -JAW,6,CONE,CONE,VSI	<b>Special ID:</b>
<b>Description 2:</b> SA	<b>Inspected Qty:</b> 10000 TONS
<b>Description 3:</b> AQ	<b>Approved By:</b> Sean Stutler
<b>Sample Status:</b> APPROVED	

---

**Test Name:** AG - LA Abrasion - 1  
**Version 2**

**Test Date:** 9/28/2023  
**Tested By:** AG

	<b>Result</b>	<b>Unit of Measure</b>
Percent Loss	42.5	
Borderline Percent loss - A+, A,B,C Quality	N/A	
Borderline Percent loss - D Quality	Pass	
Pass/Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 10/4/2023

---

**Test Name:** AG - Soundness (CA06, CA07, CA08, CA09, CA10, CA11) - 1  
**Version 1**

**Test Date:** 10/11/2023  
**Tested By:** AG

	<b>Result</b>	<b>Unit of Measure</b>
Pan Loss Retained on 1/2" and 3/8"	98	
Average Loss Retained on 1/2" and 3/8"	4.9	
Pan Loss Retained on #4	102	
Average Loss Retained on #4	2.6	
Weighted Average Loss	7.5	
Borderline?	N/A	
Pass or Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 10/17/2023


# CORRECTED OPTIMUM

## MOISTURE

Producer: Central Stone  
Producer#: 51492-04  
Material Code: 052CM06  
Sampled From: SP/Ledge 5  
*Scalpel*

128.4 pcf @ 10.1%

7/17/2023



Producer:	Central Stone	Sampled From:	SP/Ledge 5
Prod. #:	51492-04	Date Sampled:	06/20/23
Mat. Code:	052CM06		

Meniscus Correction	-1.0
Corrected Dry Wt.	
Decimal %Pass.#10	

Orig. Starting Wt.	
Hygro. Moist. %	
Corr. % Pass.#10	
Specific Gravity	

Date: 07/20/23

Valid Temperature Ranges: 66.0 °F to 75.0 °F							
Time Min.	Temp F°	Observed Bulb Rd.	Actual Bulb Rd.	Comp. Corr.	Corr. Bulb Rd.	% in Suspen.	Max. Dia. mm
1	68.0			6.25			
5	68.0			6.25			
15	68.0			6.25			
30	68.0			6.25			
60	68.0			6.25			
90	68.0			6.25			
120	68.0			6.25			
250	68.0			6.25			
						#NUM!	0.0020
1440	68.0			6.25			


Sieve	Cumul. Wt. Ret.	% Ret.	% Pass	Corr. % Pass
3/4				
1/2				
3/8				
#4				
#8				
#10				
#20				
#40				
#100				
#200				

%Clay	#NUM!	%Silt	#N/A	%Sand	#N/A	IDOT Class.	#NUM!	#DIV/0!	#DIV/0!
				%Gravel	#N/A				
				%Combined	#N/A				

Pan No.	Plastic Limit			
	1	2	3	4
Wet Wt.				
Dry Wt.				
Moisture	0.000	0.000	0.000	0.000
Pan Wt.				
Wt. Dry Mat'l.	0.000	0.000	0.000	0.000
% Moisture	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!

No. Blows	Liquid Limit		
	5	6	7
	0.000	0.000	0.000
	0.000	0.000	0.000
	#DIV/0!	#DIV/0!	#DIV/0!

LL	#DIV/0!
PL	#DIV/0!
PI	#DIV/0!



No. Blows

Central Stone  
46445 Sweetbay Lane Hannibal MO

IL DEPARTMENT OF TRANSPORTATION  
AGGREGATE GRADATION REPORT

Inspector No: 960000000	Insp Name: Mix Plant:	Date Sampled: Thu, Jul 11, 2024	Sequence No: 001
Mix Plant No:	Mix Plant:	Source Name: Central Stone	
Resp Loc: 96	Contract No:	Job Number:	@ FLORENCE CS33
Lab: PL	Lab Name: Florence (CS33)	Source Location: Hannibal, MO	

Source Number	Material Code	Type Insp	Spec.	Sampled From	Wash Dry
51492-04	042CM16	PRO	L5	SP	wash

CA	4	3	2.5	2	1.75	1.5	1.25	1	3/4	5/8	1/2	3/8	1/4	#4	#8	#16	#30	#40	#50	#100	#200	
% Pass											100%	97%	65%	33%	4%	3%						2.0%

Wash 200	Test Result	Source Pile	Remarks
1.9	APPR		

Sieve (English)	Over Load	Individual Weight Retained	Accum. Weights	Accum. Percent Retained	Percent Retained	Percent Passing	Spec. Range	In/Out	OverLoad
4	12600								
3	12600								
2.5	10600								
2	8400								
1.75	7500								
1.5	6300								
1.25	5400								
1	4200								
3/4	3200								
5/8	2700								
1/2	2100	0.0		0.0	0.0	100.0	100-100		
3/8	1600	57.0		2.6	2.6	97.4	91-97		
1/4	1100	710.0		35.0	32.4	65.0			
#4	800	714.0		67.5	32.5	32.5	22-38		
#8	470	636.0		96.5	29.0	3.5		Overload	
#16	470	14.0		97.1	0.6	2.9	0-8		
#30	470								
#40	470								
#50	470								
#100	470								
#200	470	19.0		98.0	0.9	2.0			
Pan	0	2.0		98.1	0.1	1.9			

8/7/2024 S&L Comment: Per IDOT Standard Specs, Paragraph 1004.01(c), The acceptance criterion for CA16 is 94 to 100 percent passing the 3/8 in. sieve. Because this material has 97.4% passing the 3/8 in sieve, it is acceptable.

Orig. Wet Weight  Moisture %

(Mix Plant Only)

Lot:

Bin:

Validity Check OK

8/7/2024 S&L Comment: Per IDOT Standard Specs, Paragraph 1004.01(c), The acceptance criterion for CA16 is 15 to 45 percent passing the #4 sieve. Because this material has 32.5% passing the #4 sieve, it is acceptable.

Tech/Ins  
Tested Greg (James) Fletcher  
Agency: Central Stone

Copies DISTRICT MATERIALS  
MATERIALS ENGINEER  
PRODUCER

Total Dry Wt.	2194.0
Total Wash Wt.	2153.0
Diff	41.0

% Washed

8/7/2024 S&L Comment: Per IDOT Standard Specs, Paragraph 1004.01(c), The acceptance criterion for CA16 is 0 to 4 percent passing the #16 sieve. Because this material has 2.9% passing the #16 sieve, it is acceptable.

Report Date: Thu, Jul 11, 2024  
/FOR DTY03504  
M1504QX  
B1\_Application Report ID:24352



**Illinois Department of Transportation**  
**Material Code: 022CA1601 - STONE CR CLAQ SU**  
**Test ID: 2414322**  
**Completed Date: 4/11/2024**

**Producer:** 51972-15 HOLCIM,  
**Supplier:** 51972-15 HOLCIM,  
**Description 1:** LEVEL 1 BREAST 1 - PROD5 (JAW,3X1,HSI,CONE,CONE)  
**Description 2:** SADGZ  
**Description 3:** S#6  
**Sample Status:** APPROVED

**Contract #:**  
**Sample Date:** 3/19/2024  
**Special ID:**  
**Inspected Qty:** 0 TONS  
**Approved By:** Sean Stutler

**Test Name:** AG - Deleterious Count - Coarse (A+ Quality) - 1  
**Version 1**

**Test Date:** 4/3/2024  
**Tested By:** DM

	Result	Unit of Measure
Total Chert Percent	0.0	
Total Chert Results	1	
Deleterious Percent	0.0	
Deleterious Results	1	
Soft & Unsound Percent	0.5	
Soft & Unsound Results	1	
Coal, Shell & Lignite Percent	0.00	
Coal, Shell & Lignite Results	1	
Clay Lumps Percent	0.00	
Clay Lumps Results	1	
Shale Percent	0.0	
Shale Results	1	
Conglomerate Percent	0.0	
Other Deleterious Percent	0.0	
Other Deleterious Results	1	
Total Deleterious Percent	0.5	
Total Deleterious Results	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 4/11/2024

REVIEWED FOR DESIGN INPUT/CONSTRUCTION POWERTON BYPASS BASIN RETROFIT PROJECT MIDWEST GENERATION, LLC / SARGENT & LUNDY	
1.	<input checked="" type="checkbox"/> No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.	<input type="checkbox"/> Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.	<input type="checkbox"/> Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.	<input type="checkbox"/> For information only.
5.	<input type="checkbox"/> Voided / Superseded
<b>NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.</b>	
CONTRACTOR: Bluff City Materials BY: Tom Dehlin (S&L)	PROJECT NO.: A12661.181 DATE: 8/2/2024

---

**Test Name:** AG - Soundness (CA12, CA13, CA14, CA15, CA16, CA17, CA18, CA19, CA20) - 1

**Test Date:** 4/10/2024

**Version 1**

**Tested By:** ZN

	Result	Unit of Measure
Pan Loss Retained on #4	21	
Average Loss Retained on #4	2.1	
Weighted Average Loss	2.1	
Borderline?	N/A	
Pass or Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 4/11/2024

---

**Test Name:** AG - Specific Gravity - Coarse - 1

**Test Date:** 4/3/2024

**Version 1**

**Tested By:** ZN

	Result	Unit of Measure
Dry Specific Gravity	2.662	
SSD Specific Gravity	2.710	
Absorption	1.8	
Apparent Specific Gravity	2.795	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 4/11/2024

---

**Test Name:** AG - LA Abrasion - 1

**Test Date:** 4/1/2024

**Version 2**

**Tested By:** CW

	Result	Unit of Measure
Percent Loss	25.1	
Borderline Percent loss - A+, A,B,C Quality	Pass	
Borderline Percent loss - D Quality	N/A	
Pass/Fail	1	

**Comments:**

**Test Validated By:** Sean Stutler

**Validated Date:** 4/11/2024

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

Date Received \_\_\_\_\_

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 9/4/2024

**RD ENGINEERING & TESTING, INC.**  
 Illinois 60177 (847) 844-1895 office@msetinc.com

## AGGREGATE ANALYSIS

**PROJECT:** Powerton Generating Station      **TEST NO.:** \_\_\_\_\_  
**LOCATION:** Pekin, IL      **DATE:** 8/14/24  
**CLIENT:** Wang Engineering      **OUR JOB NO.:** 24650

**CLASSIFICATION:** CA-16      Poorly Graded GRAVEL with Sand  
**SAMPLED BY:** \_\_\_\_\_  
**SOURCE:** \_\_\_\_\_

Wt. Before Wash ____ 3248.9		Wt. After Wash ____ 3158.7		TEST METHOD	ASTM C 136 ASTM C 117	<b>X</b>		
SIEVE NO.	WEIGHT RETAINED	ACCUM. WEIGHT RETAINED	% RETAINED	% PASSING	SPECIFICATIONS (IDOT FA02)   Results			
2"					<p style="color: blue; margin: 0;">9/4/2024 S&amp;L Comment:                  Although IDOT Standard Specs. Paragraph 1004.01(c) specifies CA 16 material consist of a coarse aggregate gradation with 100% passing the 1/2" sieve, a minimum of 94% passing the 3/8" sieve, and a minimum of 4% passing the #16 sieve, these slight deviations noted here - 0.1%, 1.0%, and 0.3%, respectively - are not considered to be detrimental to the material's performance under its specified use as the Riprap Bedding Layer along the retrofitted Bypass Basin's interior sideslopes. Therefore, this material gradation is acceptable for use as the Riprap Bedding Layer for the Bypass Basin Retrofit Project.</p>			
1 1/2"								
1"								
3/4"			0.0	100.0				
1/2"	2.8	2.8	0.1	99.9				
3/8"	223.1	225.9	7.0	93.0				
#4	2091.9	2317.8	71.3	28.7				
#8	746.6	3064.4	94.3	5.7				
#16	44.2	3108.6	95.7	4.3				
#30	15.0	3123.6	96.1	3.9				
#50	9.3	3132.9	96.4	3.6				
#100	10.6	3143.5	96.8	3.2				
#200	12.3	3155.8	97.1	2.9				
PAN	2.5	3158.3	97.2					
<b>WASHED THROUGH NO. 200</b>		NO	YES					

Date Tested: \_\_\_\_\_

Tested By: \_\_\_\_\_

Respectfully Submitted: William D. Prigge, P.E.  
 Technical Manager

Material	Source	P#200	Na Soundness (% Loss)	LA Abrasion (% Loss)	Shale	Clay Lumps	Coal & Lignite	Soft & Unsound Fragments	Other Deleterious	Total Deleterious
CA16	Powerton	2.9%	1%	25%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
	8/12/24									
Specification	1004.01	B-Quality	20% max	40% max	2% max	0.5% max	--	6% max	2% max	6% max

TABLE 1



Resistance to Degradation of Small-Size  
Coarse Aggregate by Abrasion and Impact  
in the Los Angeles Machine

MSET File No.: 24650

Date Received: 8/12/24

Date Tested: 8/15/24

AGGREGATE TYPE: Limestone 032CA16

PROJECT: Powerton Generating Station

WEI Job No. : KE245385

SAMPLED BY: Wang Engineering

GRADING:	C	% Loss
Original dry weight (gms)	5000.4	
Dry weight after 100 revolutions	4754.5	4.92%
Dry weight after 500 revolutions	3751.5	24.98%
Ratio (should not greatly exceed 0.20 for uniform hardness)	0.20	

Grading	Max	Min
A	1 1/2"	3/8"
B	3/4"	3/8"
C	3/8"	#4
D	#4	#8
Sample Wt.	5000 ± 10	

ASTM C131

AASHTO T96

Tested By: WE

Sodium Sulfate Soundness Worksheet  
 ASTM C 88/ AASHTO T104

Project: Powerton Generation Station MSET File No.: 24650  
 Agg Desc: Grey Crushed Limestone Date Received: 08/12/24  
 Product: IDOT CA16 Date Tested: 08/15/24  
 Samp. By: WEI Tested By: J. Stotz

Basket No.	Initial Size Fraction	Grad. Of Sample	Original Wt.	Final Wt.	% Loss	Weighted % Loss
A	7	3/8"	418.34	415.88	0.588	0.04
B	64.3	#4	300.06	298.55	0.503	0.32
A	23	#8	100.08	99.20	0.879	0.20
	1.4	#16			0.88	0.01
	0.4	#30			0.88	0.00
	0.3	#50			0.88	0.00
	0.4	#100			0.88	0.00
	0.3	#200			0.88	0.00
	2.9	-#200			0.88	0.03
<b>TOTALS</b>		<b>0</b>				<b>0.62</b>

Tested By: \_\_\_\_\_

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
POWERTON BYPASS BASIN RETROFIT PROJECT  
MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Bluff City Materials  
BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
DATE: 8/2/2024

**ILLINOIS DEPARTMENT OF TRANSPORTATION  
AGGREGATE GRADATION REPORT**

MISTIC ID

Inspector No.: 960000000	Insp. Name: Producer Sampled D-6	Date Sampled: 2/29/2024	Sequence No.: 24001
Mix Plant No.:	Mix Plant:		
Resp. Loc.: 96	Contract No.:	Job Number:	Source Name: Central Stone
Lab: PQ	Lab Name: CS33		Source Location: Florence, IL

Source Number	Material Code	Type Insp.	Original Test ID	Spec.	Article	Sampled From	Wash Dry
51492-04	RR2A Gradation #1	PRO		Standard		SP	D

CA	3	2.5	2	1.75	1.5	1	3/4	5/8	1/2	3/8	1/4	#4	#8	#16	#30	#40	#60	#100	#200
Percent Passing	100	100	52		32	3	1	1	1	1	1	1							

Wash 200	Test Results	Remarks
	APPR	

Sieve (English)	12" Overload	Individual Weight Retained	Cumul. Weight Retained	Cumul. Percent Retained	Percent Passing	Spec. Range % Pass	In/Out	Overload
3	12600	0.0	0	0	100			
2.5	10600	0.0	0.0	0.0	100.0			
2	8400	4330.0	4330.0	47.8	52.2	30-76		
1.75	7500							
1.5	6300	1861.0	6191.0	68.3	31.7			
1	4200	2598.0	8789.0	97.0	3.0			
3/4	3200	165.0	8954.0	98.8	1.2			
5/8	2700	45.0	8999.0	99.3	0.7			
1/2	2100	0.0	8999.0	99.3	0.7			
3/8	1600	0.0	8999.0	99.3	0.7			
1/4	1100	0.0	8999.0	99.3	0.7			
#4	800	0.0	8999.0	99.3	0.7	0-16		
#8	470							
#16	470							
#30	470							
#40	470							
#60	470							
#100	470							
#200	470							
Pan		64.0	9063.0					
Total Dry Weight:		9063.0						
Total Washed Weight:		0.0						
Diff. (-#200):		0.0						

Orig. Wet Weight: \_\_\_\_\_ grams      Moisture %: \_\_\_\_\_

Plasticity Index Ratio (#200/#40): \_\_\_\_\_  
Plasticity Index Test Results: \_\_\_\_\_

% Washed - #200: \_\_\_\_\_

Mix Plant Only  
Lot: \_\_\_\_\_  
Bin: \_\_\_\_\_

Authorized By: Greg Fletcher

Tested By: Greg Fletcher

Agency/Company: Central Stone

Copies to: Materials Inspector

Validity Check OK

/FOR DTY03504

MI504QC

(This is a Field/Laboratory Report for MISTIC Input)

Signature \_\_\_\_\_

Date \_\_\_\_\_

Master Band Target: N/A

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

Date Received \_\_\_\_\_

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 9/9/2024

## RD ENGINEERING & TESTING, INC.

Illinois 60177 (847) 844-1895 office@msetinc.com

# AGGREGATE ANALYSIS

**PROJECT:** Powerton Generating Station **TEST NO.:** \_\_\_\_\_  
**LOCATION:** Pekin, IL **DATE:** 8/14/24  
**CLIENT:** Wang Engineering **OUR JOB NO.:** 24650

**CLASSIFICATION:** RR-2  
**SAMPLED BY:** \_\_\_\_\_  
**SOURCE:** \_\_\_\_\_

Wt. Before Wash _____		Wt. After Wash _____		39140.0		TEST METHOD	ASTM C 136	ASTM C 117	X
SIEVE NO.	WEIGHT RETAINED	ACCUM. WEIGHT RETAINED	% RETAINED	% PASSING	SPECIFICATIONS (IDOT FA02)		Results		
3"	1280	1280.0	3.3	96.7	<div style="border: 1px solid blue; padding: 5px;">                     9/9/2024 S&amp;L Comment:                      Although IDOT Standard Specs. Paragraph 1005.01(c) specifies RR 2 material consist of a gradation with a maximum of 76% passing the 2" sieve, this slight deviation (0.1%) is not considered to be detrimental to the material's performance under its specified use as the Riprap Layer along the retrofitted Bypass Basin's interior sideslopes. Therefore, this material gradation is acceptable for use as the Riprap Layer for the Bypass Basin Retrofit Project.                 </div>				
2"	8080	9360.0	23.9	76.1					
1 1/2"	7540	16900.0	43.2	56.8					
1"	10900	27800.0	71.0	29.0					
3/4"	3480	31280.0	79.9	20.1					
1/2"	1800	33080.0	84.5	15.5					
3/8"	940	34020.0	86.9	13.1					
#4	1046.0	35066.0	89.6	10.4					
#8	467.4	35533.4	90.8	9.2					
#16	425.7	35959.1	91.9	8.1					
#40	733.4	36692.5	93.7	6.3					
#80	556.2	37248.7	95.2	4.8					
#200	711.3	37960.0	97.0	3.0					
PAN	587.7	38547.7	98.5						
<b>WASHED THROUGH NO. 200</b>		<b>NO</b>	<b>YES</b>						

Date Tested: \_\_\_\_\_

Tested By: \_\_\_\_\_

Respectfully Submitted: William D. Prigge, P.E.  
 Technical Manager

Sodium Sulfate Soundness Worksheet  
 ASTM C 88/ AASHTO T104

Project: Powerton Generation Station MSET File No.: 24650  
 Agg Desc: Grey Crushed Limestone Date Received: 08/12/24  
 Product: IDOT RR2 Date Tested: 08/15/24  
 Samp. By: WEI Tested By: J. Stotz

Basket No.	Initial Size Fraction	Grad. Of Sample	Original Wt.	Final Wt.	% Loss	Weighted % Loss
01, T	7.6	3"			2.83	0.22
03, 02	20.6	2"	3086.5	2738.4	11.28	2.32
D	19.3	1-1/2"	2019.6	1828.3	9.47	1.83
	27.9	1"	1502.9	1460.4	2.83	0.79
	8.9	3/4"			2.83	0.25
	4.6	1/2"			2.83	0.13
	2.4	3/8"			2.83	0.07
	2.7	#4			2.83	0.08
	1.2	#8			2.83	0.03
	1.1	#16			2.83	0.03
	1.8	#40			2.83	0.05
	1.4	#80			2.83	0.04
	1.8	#200			2.83	0.05
	3	-#200			2.83	0.08
<b>TOTALS</b>		0				<b>5.97</b>

Tested By: \_\_\_\_\_

Sodium Sulfate Soundness Worksheet  
 ASTM C 88/ AASHTO T104

Project: Powerton Generation Station MSET File No.: 24650  
 Agg Desc: Grey Crushed Limestone Date Received: 08/12/24  
 Product: IDOT RR#2 (2) Date Tested: 09/05/24  
 Samp. By: WEI Tested By: J. Stotz

Basket No.	Initial Size Fraction	Grad. Of Sample	Original Wt.	Final Wt.	% Loss	Weighted % Loss
	3.3	3"				0.32
A	20.6	2"	5199.4	4695.6	9.690	2.00
C, B	19.3	1-1/2"	5199.4	4695.6	9.690	1.87
D	27.9	1"	1526.6	1460.7	4.317	1.20
	8.9	3/4"			4.32	0.38
	4.6	1/2"			4.32	0.20
	2.4	3/8"			4.32	0.10
	2.7	#4			4.32	0.12
	1.2	#8			4.32	0.05
	1.1	#16			4.32	0.05
	1.8	#40			4.32	0.08
	1.4	#80			4.32	0.06
	1.8	#200			4.32	0.08
	3.0	- #200			4.32	0.13
<b>TOTALS</b>		<b>0</b>				<b>6.64</b>

REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
 POWERTON BYPASS BASIN RETROFIT PROJECT  
 MIDWEST GENERATION, LLC / SARGENT & LUNDY


- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.

CONTRACTOR: Bluff City Materials  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 9/13/2024

Tested By: \_\_\_\_\_



COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification		USCS Classification				LL	PL	PI	Cc	Cu
●	AT Clay 1#1 0.0 ft	<b>LEAN CLAY with SAND(CL)</b>				38	16	22		
☒	AT Clay 2#1 0.0 ft	<b>LEAN CLAY with SAND(CL)</b>				38	16	22		

Specimen Identification		D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
●	AT Clay 1#1 0.0 ft	19	0.026	0.006		6.0	18.3	48.4	27.2
☒	AT Clay 2#1 0.0 ft	25.4	0.026	0.006		8.6	17.3	45.6	28.5



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

**GRAIN SIZE DISTRIBUTION**

Project: Powerton Generating Station  
 Location: Pekin, IL  
 Number: 12661-181

WEI GRAIN SIZE USCS KE2453BC.GPJ US LAB.GDT 8/20/24





## LIQUID LIMIT, PLASTIC LIMIT, and PLASTICITY INDEX of SOILS

### AASHTO T 89, T 90 / ASTM D 4318

Client: Bluff City  
Project: Powerton  
WEI Job No: KE245385  
Prep Method: air dried




Analyst name: K. Jacob  
Test date: August 16, 2024  
Soil Sample ID: AT Clay Sample 2  
Sample description: LEAN CLAY w/ SAND (CL)  
% retained on #40 sieve: 20%

Set #	Tare mass (g) Wc	Tare with wet soil (g) Ww	Tare with dry soil (g) Wd	Blow count N	Water content (%) w	Water content fitted (%)
1	11.36	22.00	19.19	37	35.89	35.79
2	11.10	23.42	20.09	28	37.04	37.17
3	11.16	21.64	18.71	20	38.81	38.83
4	11.08	21.60	18.56	14	40.64	40.59



Liquid limit (%) = 37.73  
Slope of flow line = 0.129

Set #	Tare mass (g) Mc	Tare with wet soil (g) Mw	Tare with dry soil (g) Md	Water content (%) w
1	11.12	21.94	20.47	15.72
2	11.37	22.64	21.12	15.59
3	11.29	22.30	20.80	15.77
4	11.07	24.37	22.57	15.65

Plastic limit (%) = 15.68



Liquid limit (%) = 38  
Plastic limit (%) = 16  
Plasticity index (%) = 22

Prepared by:  Date: 8/20/2024  
Checked by:  Date: 8/22/2024

---

**APPENDIX F-2**

**CONFORMANCE TESTING RESULTS**

---

## LABORATORY COMPACTION CHARACTERISTICS OF SOIL USING MODIFIED EFFORT

ASTM D 1557, Method A

<p><b>Client:</b> CEC  <b>Project:</b> Powerton Bypass Basin Retrofit  <b>WEI Job:</b> 343-014  <b>Type/Condition:</b> bulk / moist  <b>Preparation method:</b> dry  <b>Rammer type:</b> mechanical  <b>Rammer face:</b> circular  <b>As Received Water Content:</b> 5.20%</p>	<p><b>Analyst Name:</b> M. Ciapas  <b>Date Received:</b> 7/31/2024  <b>Date Tested:</b> 8/9/2024  <b>Soil Sample ID/Location:</b> FA-1 Bulk  <b>Sample Description:</b> Brown Poorly Graded Sand (SP)  <b>Total Mass (g):</b> 19717.3  <b>3/4 sieve mass (g):</b> 0  <b>3/8 sieve mass (g):</b> 0  <b>#4 sieve mass (g):</b> 131.9 removed</p>
--	--

Mass of soil and mold (g)	Mass of can and wet soil (g) M <sub>w</sub>	Mass of can and dry soil (g) M <sub>d</sub>	Mass of can (g) M <sub>c</sub>	Water content (%)
6025	168.7	156.7	31.2	9.6
	133.9	124.9	31.3	9.6
	147.1	137.0	31.4	9.6
6088	192.5	174.7	21.8	11.7
	160.5	146.3	22.6	11.4
	182.9	166.1	22.4	11.7
6110	152.0	136.0	21.9	14.0
	121.1	109.2	22.3	13.7
	152.0	136.4	22.6	13.7
6079	199.9	176.6	31.1	16.0
	186.4	164.9	31.5	16.1
	177.0	156.1	30.1	16.6


Mass of soil and mold (g) M	Average water content (%) w	Dry unit weight (pcf) γ <sub>d</sub>
6025	9.6	111.0
6088	11.6	112.8
6110	13.8	111.8
6079	16.2	107.8


Mold ID = 2  
 Volume of Mold = 939 cm<sup>3</sup>  
 Mass of mold M<sub>m</sub> = 4195.40 g  
 Estimated specific gravity G<sub>s</sub> = 2.65

**ASTM**  
**Optimum moisture (%) = 12.0**  
**Maximum dry unit weight (pcf) = 112.8**

Prepared by: *[Signature]* Date: 8/12/2024  
 Checked by: *[Signature]* Date: 8/12/2024

**MOISTURE--DENSITY RELATIONSHIP**  
**ASTM D 1557, Method A, Modified Effort**





COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification		USCS Classification					LL	PL	PI	Cc	Cu
●	PBBR-SF-1#1 0.0 ft	POORLY GRADED SAND(SP)					NP	NP	NP	0.87	2.66
☒	PBBR-SF-2#1 0.0 ft	POORLY GRADED SAND(SP)					NP	NP	NP	0.87	2.73
▲	PBBR-SF-3#1 0.0 ft	POORLY GRADED SAND(SP)					NP	NP	NP	0.88	2.98
★	PBBR-SF-4#1 0.0 ft	POORLY GRADED SAND(SP)					NP	NP	NP	0.87	3.00
◎	PBBR-SF-5#1 0.0 ft	POORLY GRADED SAND(SP)					NP	NP	NP	0.85	2.85
Specimen Identification		D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay		
●	PBBR-SF-1#1 0.0 ft	9.5	0.745	0.426	0.28	0.0	99.1	0.9			
☒	PBBR-SF-2#1 0.0 ft	4.75	0.731	0.414	0.268	0.0	99.0	1.0			
▲	PBBR-SF-3#1 0.0 ft	4.75	0.668	0.362	0.224	0.0	98.9	1.1			
★	PBBR-SF-4#1 0.0 ft	4.75	0.676	0.364	0.225	0.0	98.9	1.1			
◎	PBBR-SF-5#1 0.0 ft	4.75	0.716	0.39	0.251	0.0	99.3	0.7			



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938


**GRAIN SIZE DISTRIBUTION**

Project: Powerton Bypass Basin Retrofit  
 Location: Perkin, IL  
 Number: KE245399

WEI GRAIN SIZE USCS KE245399.GPJ US LAB.GDT 9/17/24




**MOISTURE--DENSITY RELATIONSHIP**  
**ASTM D 1557, Method A, Modified Effort**








**MOISTURE--DENSITY RELATIONSHIP**  
**ASTM D 1557, Method A, Modified Effort**






**MOISTURE--DENSITY RELATIONSHIP  
ASTM D 1557, Method A, Modified Effort**






**MOISTURE--DENSITY RELATIONSHIP**  
**ASTM D 1557, Method A, Modified Effort**






**MOISTURE--DENSITY RELATIONSHIP  
ASTM D 1557, Method A, Modified Effort**









COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification	LL	PL	PI	Cc	Cu
● PBBR-SAND-1#1 0.0 ft	<b>POORLY GRADED SAND(SP)</b>	<b>NP</b>	<b>NP</b>	<b>NP</b>	<b>0.94</b>	<b>2.29</b>
☒ PBBR-SAND-2#1 0.0 ft	<b>POORLY GRADED SAND(SP)</b>	<b>NP</b>	<b>NP</b>	<b>NP</b>	<b>1.02</b>	<b>2.47</b>

Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
● PBBR-SAND-1#1 0.0 ft	<b>9.5</b>	<b>0.606</b>	<b>0.389</b>	<b>0.265</b>	<b>0.1</b>	<b>99.1</b>	<b>0.8</b>	
☒ PBBR-SAND-2#1 0.0 ft	<b>9.5</b>	<b>0.57</b>	<b>0.366</b>	<b>0.231</b>	<b>0.1</b>	<b>99.1</b>	<b>0.8</b>	

WEI GRAIN SIZE USCS KE245399.GPJ US LAB.GDT 10/11/24



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

### GRAIN SIZE DISTRIBUTION

Project: Powerton Bypass Basin Retrofit  
 Location: Perkin, IL  
 Number: KE245399

**PERMEABILITY OF GRANULAR SOILS (CONSTANT HEAD)**  
**AASHTO T 215 / ASTM D2434**

**Client: Civil and Environmental Consultants**

**Project: Powerton Bypass Retrofit**

**Analyst Name: M. Snider**

**WEI Project #: KE245399**

**Test Date: 10/1/2024**

**Soil Sample ID: PBBR-SAND-01**

**Sample Description: Brown, Poorly-graded SAND (SP)**

Specific gravity  $G_s = 2.65$   
Specimen dry mass  $M_d = 729.46$  g  
Specimen height  $H = 12.97$  cm  
Specimen diameter  $D = 6.35$  cm  
Piezometer tap distance  $L = 6.35$  cm  
Initial void ratio  $e = 0.49$   
Dry unit weight  $\gamma_d = 17.42$  kN/m<sup>3</sup>  
110.93 lbs/ft<sup>3</sup>

Trial	1	2	3	4	5
Piezometer level distance (cm) Dh	6.70	6.90	6.30	6.40	6.40
Duration of sampling (s) t	60	60	60	60	60
Mass of water collected & container (g) $M_{wc}$	294.8	290.6	288.9	291.4	290.7
Mass of container (g) $M_c$	168.4	168.4	169.1	168.6	169.1
Water temperature (°C)	23.5	31.1	29.7	29.8	29
Hydraulic gradient i	1.1	1.1	1.0	1.0	1.0
Discharge velocity (cm/s) v	0.067	0.064	0.063	0.065	0.064
Permeability at test temperature (cm/s) $k_T$	0.0630	0.0592	0.0636	0.0641	0.0635
Permeability at 20°C (cm/s) k	0.0580	0.0461	0.0510	0.0513	0.0518

Average permeability at test = 0.0627 cm/s      177.67 ft/day  
Average permeability at 20°C = 0.0516 cm/s      146.33 ft/day

Prepared by: Matt Ciapas Date: 10/11/2024  
Checked by: Mickey Snider Date: 10/11/2024

**PERMEABILITY OF GRANULAR SOILS (CONSTANT HEAD)**  
**AASHTO T 215 / ASTM D2434**

**Client: Civil and Environmental Consultants**

**Project: Powerton Bypass Retrofit**

**Analyst Name: M. Snider**

**WEI Project #: KE245399**

**Test Date: 10/1/2024**

**Soil Sample ID: PBBR-SAND-02**

**Sample Description: Brown, Poorly-graded SAND (SP)**

Specific gravity  $G_s = 2.65$   
Specimen dry mass  $M_d = 738.78$  g  
Specimen height  $H = 13.36$  cm  
Specimen diameter  $D = 6.35$  cm  
Piezometer tap distance  $L = 6.35$  cm  
Initial void ratio  $e = 0.52$   
Dry unit weight  $\gamma_d = 17.12$  kN/m<sup>3</sup>  
 $109.04$  lbs/ft<sup>3</sup>

Trial	1	2	3	4	5
Piezometer level distance (cm) Dh	8.80	9.10	9.10	9.40	9.40
Duration of sampling (s) t	60	60	60	60	60
Mass of water collected & container (g) $M_{wc}$	323.2	328.8	328.1	332.9	333.2
Mass of container (g) $M_c$	168.4	168.5	169.2	168.7	169.1
Water temperature (°C)	25.1	25	25	25	24.8
Hydraulic gradient i	1.4	1.4	1.4	1.5	1.5
Discharge velocity (cm/s) v	0.081	0.084	0.084	0.086	0.086
Permeability at test temperature (cm/s) $k_T$	0.0588	0.0589	0.0583	0.0584	0.0584
Permeability at 20°C (cm/s) k	0.0522	0.0524	0.0519	0.0520	0.0522

Average permeability at test = 0.0585 cm/s      165.97 ft/day  
Average permeability at 20°C = 0.0521 cm/s      147.74 ft/day

Prepared by: Matt Ciapas Date: 10/11/2024  
Checked by: Mickey Snider Date: 10/11/2024



## LABORATORY COMPACTION CHARACTERISTICS OF SOIL MODIFIED EFFORT

### ASTM D1557 Method C / Coarse Particles Correction per ASTM D4718

Client: CEC	Analyst Name: M. Ciapas
Project: Powerton Bypass Basin Retrofit	Date Sampled: 9/4/2024
WEI Job: KE245399	Date Tested: 9/23/2024
Type/Condition: bulk / moist	Soil Sample ID/Location: PBBR-PWL-1
Preparation method: dry	Sample Description: CA-6
Rammer type: mechanical	Total Mass (g): 20275.8
Rammer face: wedge	3/4 sieve mass (g): 5533.7 removed
As Received Water Content: 3.8%	3/8 sieve mass (g): 5695.9 replaced
	#4 sieve mass (g): 2983.2 replaced

Mass of soil and mold (g)	Mass of can and wet soil (g)	Mass of can and dry soil (g)	Mass of can (g)	Water content (%)
	M <sub>w</sub>	M <sub>d</sub>	M <sub>c</sub>	
11081	162.9	158.3	30.9	3.6
	147.9	143.7	30.1	3.7
	132.7	129.1	30.8	3.7
11308	156.2	149.5	31.2	5.7
	188.9	180.4	31.0	5.7
	157.6	150.7	31.4	5.8
11458	158.9	149.4	31.3	8.1
	145.2	136.8	31.1	7.9
	190.1	178.2	31.2	8.1
11477	239.5	221.3	31.4	9.6
	252.8	233.5	31.3	9.6
	221.3	204.6	31.3	9.7

Mass of soil and mold (g)	Average water content (%)	Dry unit weight (pcf)
M	w	γ <sub>d</sub>
11081	3.7	130.62
11308	5.7	134.38
11458	8.0	135.61
11477	9.6	134.14


Diameter of mold d = 6.000 in  
Height of mold h = 4.579 in  
Mass of mold M<sub>m</sub> = 6480.5 g  
Estimated specific gravity G<sub>s</sub> = 2.76


	Uncorrected	Coarse Correction
Optimum moisture (%) =	7.7	5.6
Maximum dry unit weight (pcf) =	135.7	144.5

Prepared by: *[Signature]* Date: 9/24/2024  
Checked by: *[Signature]* Date: 9/24/2024



**MOISTURE--DENSITY RELATIONSHIP  
MODIFIED EFFORT  
ASTM 1557 , Method C/Coarse Particles Correction per ASTM D4718**





COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification	LL	PL	PI	Cc	Cu
● PBBR-PWL-1#1 0.0 ft	<b>POORLY GRADED GRAVEL with SILT(GP-GM)</b>	NP	NP	NP	49.42	342.61

Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
● PBBR-PWL-1#1 0.0 ft	38.1	15.261	5.796		73.6	14.9	11.5	




Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

### GRAIN SIZE DISTRIBUTION

Project: Powerton Bypass Basin Retrofit  
 Location: Perkin, IL  
 Number: KE245399

WEI GRAIN SIZE USCS KE245399.GPJ US LAB.GDT 9/24/24



COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification	LL	PL	PI	Cc	Cu
● PBBR-RB-1#1 0.0 ft	<b>POORLY GRADED GRAVEL with SAND(GP)</b>	<b>NP</b>	<b>NP</b>	<b>NP</b>	<b>1.26</b>	<b>2.52</b>


Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
● PBBR-RB-1#1 0.0 ft	<b>12.7</b>	<b>6.811</b>	<b>4.822</b>	<b>2.706</b>	<b>71.2</b>	<b>25.3</b>	<b>3.5</b>	



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

**GRAIN SIZE DISTRIBUTION**  
 Project: Powerton Bypass Basin Retrofit  
 Location: Perkin, IL  
 Number: KE245399

WEI GRAIN SIZE USCS KE245399 GPJ US LAB.GDT 10/11/24



COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

Specimen Identification	USCS Classification	LL	PL	PI	Cc	Cu
● PBBR-RR-1#1 0.0 ft		NP	NP	NP	1.06	1.78

Specimen Identification	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay
● PBBR-RR-1#1 0.0 ft	101.6	54.721	42.271	30.821	82.9			



Wang Engineering, Inc.  
 1145 N Main Street  
 Lombard, IL 60148  
 Telephone: 630 953-9928  
 Fax: 630 953-9938

**GRAIN SIZE DISTRIBUTION**  
 Project: Powerton Bypass Basin Retrofit  
 Location: Perkin, IL  
 Number: KE245399

WEI GRAIN SIZE USCS KE245399 GPJ US LAB.GDT 10/11/24



---

**APPENDIX G**

**COMPOSITE LINER ACCEPTANCE**

---

---

**APPENDIX G-1**

**GEOSYNTHETIC CLAY LINER MATERIAL CERTIFICATIONS**

---



Date: 11-Jun-2024  
Purchase Order: 24058-2\_R1  
ORDER NUMBER: 55088705

CLEANAIR AND WATER SYSTEM  
123 ELM ST  
PO BOX 337  
DOUSMAN,WI,53118-0337

To Whom It May Concern:

Please find the enclosed Manufacturing Quality Assurance/Manufacturing Quality Control (MQA/MQC) test data package for Geosynthetic Clay Liner (GCL) shipments to CLEANAIR AND WATER SYSTEM .

Questions regarding this information should be directed to CETCO® Technical Services at [eptechservices@cetco.com](mailto:eptechservices@cetco.com).

Sincerely,

NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO® Lovell Plant

**GEOSYNTHETIC CLAY LINER  
MANUFACTURING QUALITY ASSURANCE DATA PACKAGE**

PROJECT NAME:  
CUSTOMER P.O.: 24058-2\_R1  
ORDER NUMBER: 55088705  
PREPARED FOR: CLEANAIR AND WATER SYSTEM

**CONTENTS:**

- Product Certifications
- GCL Order Packing List and MQA Tracking Form
- GCL Manufacturing Quality control test data
- Bentonite clay certification
- Raw Material Test results

PREPARED BY: NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO®  
AMERICAN COLLOID COMPANY  
92 HIGHWAY 37  
LOVELL, 82431, WY  
Telephone: 800-322-1159  
Email: [Ryan.Nicholls@mineralstech.com](mailto:Ryan.Nicholls@mineralstech.com)

## PRODUCT CERTIFICATIONS

PROJECT NAME:  
CUSTOMER P.O.: 24058-2\_R1  
ORDER NUMBER: 55088705  
PREPARED FOR: CLEANAIR AND WATER SYSTEM

The GCL Manufactured for the above-referenced order number is certified to meet the values listed in the tables below:

### GCL PROPERTY SPECIFICATIONS FOR RESISTEX® U5 DN

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D5887	GCL-Hydraulic Conductivity	250,000 sq ft	1x10 <sup>-9</sup> - cm/s
ASTM D5890	Bentonite Free Swell	50 tons	24 - ml
ASTM D5891	Bentonite Fluid Loss	50 tons	18 - ml
ASTM D6496	GCL Peel Strength	40,000 sq ft (4,000 sq m)	3.5 - lbs/in
ASTM D5887	GCL-Index Flux	250,000 sq ft	1x10 <sup>-8</sup> - m <sup>3</sup> /m <sup>2</sup> /s
ASTM D5993	Bentonite Mass/Area	40,000 sq ft (4,000 sq m)	.75 - lbs/sq ft
ASTM D6768	GCL Grab Strength	200,000 sq ft (20,000 sq m)	50 - lbs/in
ASTM D6243	GCL Hydrated Internal Shear Strength	1,000,000 sq ft	500 - psf
ASTM D4643	GCL Moisture	40,000 sq ft (4,000 sq m)	35 - %

All tensile testing is in the machine direction using ASTM D 6768. All peel strength testing is performed using ASTM D 6496. An "\*" indicates non-standard testing, frequency, or certified value .

### NEEDLE DETECTION AND REMOVAL PROCEDURE

CETCO® hereby affirms that all Bentomat® geosynthetic clay liner material manufactured for this project is continually passed under a magnet for needle removal and then screened with a metal detection device. CETCO® certifies Bentomat® to be essentially free of broken needles and fragments of needles that would negatively affect the performance of the final product.

Sincerely,

NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO® Lovell Plant

### GCL PACKING LIST AND MQA TRACKING FORM

Listing of finished and raw materials used to produce certification package number 55088705

GCL								GEOTEXTILE			CLAY
RESISTEX® U5 DN								01-9514	01-8991		LP 66-BLK
Order	GCL Lot#	GCL Roll#	Length	Width	Weight	Sq. ft	Roll # Tested	Cap1 Roll #	Base1 Roll #		Clay Lot #
55088705	LL-23-2024	152	150	14.5	2650	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	153	150	14.5	3060	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	154	150	14.5	3105	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	155	150	14.5	3080	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	156	150	14.5	3045	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	157	150	14.5	3060	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	158	150	14.5	3010	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	159	150	14.5	3030	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	160	150	14.5	3025	2175	152	2027791482	J20696680		L-156-24-A
55088705	LL-23-2024	161	150	14.5	3050	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	162	150	14.5	3010	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	163	150	14.5	3005	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	164	150	14.5	2990	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	165	150	14.5	2950	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	166	150	14.5	2975	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	167	150	14.5	2990	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	168	150	14.5	2975	2175	152	2027788707	J20696680		L-156-24-A
55088705	LL-23-2024	169	150	14.5	2980	2175	152	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	170	150	14.5	3065	2175	170	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	171	150	14.5	3035	2175	170	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	172	150	14.5	2895	2175	170	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	173	150	14.5	2900	2175	170	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	174	150	14.5	2955	2175	170	2027791511	J20696680		L-156-24-A
55088705	LL-23-2024	175	150	14.5	2955	2175	170	2027791511	J20690197		L-156-24-A
55088705	LL-23-2024	176	150	14.5	2950	2175	170	2027791511	J20690197		L-156-24-A
55088705	LL-23-2024	177	150	14.5	2995	2175	170	2027788669	J20690197		L-156-24-A
Total Sq Ft:							56550	Total Number of Rolls Certified: 26			

**GCL MANUFACTURING QUALITY CONTROL TEST DATA**

The following rolls in GCL certification package number 55088705 have been tested in our production facility lab.

Product	Lot# Tested	Roll# Tested	Mass Area	Grab Strength	Peel Strength	GCL Moisture		
ASTM Test Method:			ASTM D5993	ASTM D6768	ASTM D6496	ASTM D4643		
Required Value:			.75 - lbs/sq ft	50 - lbs/in	3.5 - lbs/in	35 - %		
RESISTEX® U5 DN	LL-23-2024	152	1.05	79.6	4.9	25.7		
RESISTEX® U5 DN	LL-23-2024	170	.95	79.6	3.6	25.9		

**BENTONITE CLAY CERTIFICATION**

The Bentonite Clay used to produce package 55088705 was tested in our production facility lab and yielded the following results.

Clay Lot #	Moist	Swell	Fluid Loss
ASTM Test Method:	ASTM D2216	ASTM D5890	ASTM D5891
Required Value:	12 - %	24 - ml	18 - ml
L-156-24-A	8.8	32	11.2

## GEOTEXTILE TEST RESULTS FROM MATERIAL SUPPLIERS

The GCL in certification package number 55088705 was manufactured with geotextiles which were tested and yielded the following results.

<b>BASE GEOTEXTILE</b>			
Material	Roll Number	Mass Area oz/yd2	Grab Strength lbs
01-8991	J20696680	6.4	221
01-8991	J20690197	6.3	183.4

<b>COVER GEOTEXTILE</b>			
Material	Roll Number	Mass Area oz/yd2	Grab Strength lbs
01-9514	2027791482	6.51	144.72
01-9514	2027788707	6.81	110.24
01-9514	2027791511	6.49	135.66
01-9514	2027788669	6	101.06

Certifications from our suppliers are on file at our production facility.



**PRODUCT CERTIFICATIONS**

PROJECT NAME:  
 CUSTOMER P.O.: 24058-2\_R1  
 ORDER NUMBER: 55088705  
 PREPARED FOR: CLEANAIR AND WATER SYSTEM

08/14/2024 S&L Comment:  
 Per Spec. P-1402, Section 319025, Table 319025-2, the maximum allowable index flux was specified as  $2 \times 10^{-9}$  m<sup>3</sup>/m<sup>2</sup>/sec. Because the reported index flux ( $1.6 \times 10^{-9}$  m<sup>3</sup>/m<sup>2</sup>/sec) is less than the acceptance criterion specified in Spec. P-1402, this GCL material is acceptable.

The GCL Manufactured for the above-referenced order number is certified to meet the values listed in the tables below:

**GCL PROPERTY SPECIFICATIONS FOR RESISTEX® U5 DN**

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D5887	GCL-Hydraulic Conductivity	250,000 sq ft	$1 \times 10^{-9}$ - cm/s
ASTM D5887	GCL-Index Flux	250,000 sq ft	$1 \times 10^{-8}$ - m <sup>3</sup> /m <sup>2</sup> /s

Product	Lot# Tested	Roll# Tested	Index Flux	Hydraulic Conductivity				
ASTM Test Method:			ASTM D5887	ASTM D5887				
Required Value:			$1 \times 10^{-8}$ m <sup>3</sup> /m <sup>2</sup> /s	$1 \times 10^{-9}$ cm/s				
RESISTEX® U5 DN	LL-23-2024	152	$1.6 \times 10^{-9}$	$8.5 \times 10^{-10}$				

08/14/2024 S&L Comment:  
 Per Spec. P-1402, Section 319025, Table 319025-2, the maximum allowable index flux was specified as  $2 \times 10^{-9}$  m<sup>3</sup>/m<sup>2</sup>/sec. Because the reported index flux ( $1.6 \times 10^{-9}$  m<sup>3</sup>/m<sup>2</sup>/sec) is less than the acceptance criterion specified in Spec. P-1402, this GCL material is acceptable.



**PRODUCT CERTIFICATIONS**

PROJECT NAME:  
 CUSTOMER P.O.: 24058-2\_R1  
 ORDER NUMBER: 55088705  
 PREPARED FOR: CLEANAIR AND WATER SYSTEM

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION  
 POWERTON BYPASS BASIN RETROFIT PROJECT  
 MIDWEST GENERATION, LLC / SARGENT & LUNDY**

1.  No exception taken. Proceed with fabrication or construction in accordance with specifications.
2.  Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
3.  Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
4.  For information only.
5.  Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: CAAW  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 8/14/2024

The GCL Manufactured for the above-referenced order number is certified to meet the values listed in the tables

below: **GCL PROPERTY SPECIFICATIONS FOR RESISTEX® U5 DN**

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D6243	GCL Hydrated Internal Shear Strength	1,000,000 sq ft	500 – psf

Product	Lot# Tested	Roll# Tested	Hydrated Internal Shear Strength					
ASTM Test Method:			ASTM D6243					
Required Value:			500 - psf					
RESISTEX® U5 DN	LL-15-2024	3	841					

---

**APPENDIX G-2**

**GEOSYNTHETIC CLAY LINER CONFORMANCE TESTING**

---

# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-003  
 LAB ID NO.: L24-116-003-001  
 MATERIAL: CETCO Resistex U5 DN GCL  
 ROLL NO: 153

BENTONITE CONTENT	SPECIMEN	TOTAL WT. AS REC'D	TOTAL WT. DRY	TOTAL WT. AS REC'D	TOTAL WT. DRY	WT. BACKING	AS REC'D Bent Cont	DRY Bent Cont	MOISTURE CONTENT	Bent Cont 12% m.c.
		grams	grams	psf	psf	psf (1)	psf	psf	%	psf
ASTM D5993	1	143.2	122.7	1.42	1.22	0.100	1.32	1.12	18	1.25
	2	159.9	135.8	1.59	1.35	0.100	1.49	1.25	19	1.40
	3	110.8	95.4	1.10	0.95	0.100	1.00	0.85	18	0.95
	4	127.7	109.3	1.27	1.08	0.100	1.17	0.98	18	1.10
	5	147.1	130.7	1.46	1.30	0.100	1.36	1.20	14	1.34
<b>AVERAGE:</b>								<b>1.08</b>	<b>17</b>	<b>1.21</b>

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVG	STD
			1	2	3	4	5		
<b>PEEL STRENGTH</b>	D 6496	MD-lbs/in	13.0	4.2	6.9	7.2	6.4	<b>7.5</b>	2.91
<b>FLUID LOSS</b>	D 5891	ml	14.0					<b>14.0</b>	
<b>SWELL INDEX</b>	D 5890	ml/2g	28.0					<b>28.0</b>	

AS REC'D WEIGHT grams	DRY WEIGHT grams	MOISTURE CONTENT %
83.3	74.34	17

CHECKED BY:     JLK    

DATE:   7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)




Lab ID No.: L24-116-003-001  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station  
Project No.: L24-116-003


Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 153  
Lot No.: NA  
Sample No.: NA

**AVERAGE FLUX = 2.51E-09 m/s**  
**AVERAGE PERMEABILITY = 9.11E-10 cm/s @ 20°C**

## PERMEABILITY VS. ELAPSED TIME



## FLUX VS. ELAPSED TIME



Checked By: JLK

Date: 7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-001      Tested By: JO      Date: 6/25/2024  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station      Checked By: JLK      Date: 7/8/2024  
Project No.: L24-116-003  
Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 153  
Lot No.: NA  
Sample No.: NA  
  
Permeant: Deaired, Deionized Water

MOISTURE CONTENT:	BEFORE TEST	AFTER TEST
Tare Number	24	43
Wt. of Tare & GCL <sup>2</sup> (gm.)	61.31	115.00
Wt. of Tare & Dry GCL <sup>2</sup> (gm.)	54.11	57.43
Wt. of Tare (gm.)	10.70	10.43
Wt. of Water (gm.)	7.20	57.57
Wt. of Dry GCL (gm.) <sup>2</sup>	43.41	47.00
GCL Moisture Content (%)	<b>16.6</b>	<b>122.5</b>

SPECIMEN:	BEFORE TEST	AFTER TEST
Wt. of GCL (gm.) <sup>2</sup>	61.70	117.75 (Calculated)
Clay Component Thickness 1 (in.) <sup>1</sup>	0.126	0.240
Clay Component Thickness 2 (in.) <sup>1</sup>	0.124	0.238
Clay Component Thickness 3 (in.) <sup>1</sup>	0.120	0.233
Average Clay Component Thickness (in.)	na	0.237
Average Clay Component Thickness (mm)	na	<b>6.020</b>
Specimen Dia. (in)	4.000	4.000
Specimen Area (in. <sup>2</sup> )	12.57	12.57
Specimen Area (m <sup>2</sup> )	0.00811	0.00811
Mass/Unit Area of GCL(gm./m <sup>2</sup> ) <sup>2</sup>	7,608	14,519
Mass/Unit Area of GCL(psf) <sup>2</sup>	1.56	2.97
Mass/Unit Area of Dry GCL(gm./m <sup>2</sup> ) <sup>2</sup>	6,526	
Mass/Unit Area of Dry GCL(psf) <sup>2</sup>	1.34	

\*NOTES: 1) Direct visual measurement of exposed clay at specimen perimeter.  
2) Includes weight of the textile carriers.

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-001  
 Client: Clean Air And Water Systems, Inc.  
 Client Project: Powerton Generating Station  
 Project No.: L24-116-003  
 Material: CETCO Resistex U5 DN GCL  
 Roll I.D.: 153  
 Sample No.: NA

### Final Sample Dimensions

<b>Pressure Heads (Constant)</b>		Sample Length (cm), L	0.602
Top Cap (psi)	75.0	Sample Diameter (cm)	10.16
Bottom Cap (psi)	77.0	Sample Area (cm <sup>2</sup> ), A	<b>81.07</b>
Cell (psi)	80.0	Inflow Burette Area (cm <sup>2</sup> ), a-in	0.912
Total Head (cm)	140.6	Outflow Burette Area (cm <sup>2</sup> ), a-out	0.912

**AVERAGE FLUX = 2.51E-09 m/s**  
**AVERAGE PERMEABILITY = 9.11E-10 cm/s @ 20°C**

DATE (m-d-y)	ELAPSED TIME t (hr)	TOTAL INFLOW (cm <sup>3</sup> )	TOTAL OUTFLOW (cm <sup>3</sup> )	RATIO $\frac{\Delta IN}{\Delta OUT}$ (3 readings)	TOTAL HEAD h (cm)	TEMP. (°C)	INCREMENTAL	
							FLUX @ 20°C (m/sec)	PERMEABILITY @ 20°C (cm/sec)
7/1/2024	0.0	0.0	0.0	NA	166.8	20.9	NA	NA
7/1/2024	5.3	0.4	0.5	NA	165.8	20.9	2.94E-09	1.04E-09
7/2/2024	22.7	1.8	1.7	1.06	163.0	20.8	2.56E-09	9.18E-10
7/2/2024	29.1	2.4	2.1	1.22	161.9	20.8	2.52E-09	9.14E-10
7/3/2024	47.0	3.7	3.3	1.19	159.1	20.8	2.45E-09	9.00E-10

08/14/2024 S&L Comment: The reported hydraulic conductivity (9.11E-10 cm/s) conforms to Specification P-1402, Table 319025-2 (1E-09 cm/s max.). Although the reported flux (i.e., liquid flow rate) (2.51E-09 m/s) appears to be greater than that specified in Specification P-1402, Table 319025-2 (2E-09 m/s), the GCL material provided complies with the Illinois CCR Rule's performance criterion for the lower component of a composite liner system per the calculations below.

Notes 4 and 5 for Table 319025-2 state that the specified flux is based on (1) a 7-mm-thick GCL and (2) a hydraulic head of 2 psi, i.e., 140.6 cm. Per this test report, the supplied GCL is 6-mm thick. Moreover, using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3), the effective hydraulic head for this test was 165.3 cm (> 140.6 cm):

$$q_{GCL} = k_{GCL} \left( \frac{h}{t_{GCL}} + 1 \right), \text{ or } h = t_{GCL} \left( \frac{q_{GCL}}{k_{GCL}} - 1 \right) = (0.602 \text{ cm}) * [(2.51E-07 \text{ cm/s}) / (9.11E-10 \text{ cm/s}) - 1] = 165.3 \text{ cm}$$

To be acceptable as the lower component of the retrofitted Bypass Basin's composite liner system, the supplied GCL must have an liquid flow rate less than or equal to two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec. 35 Ill. Adm. Code 845.400(c)(2). The liquid flow rate comparison between this GCL and two feet (61.0 cm) of compacted soil with a hydraulic conductivity of 1E-07 cm/sec must be made using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3). The flow rate through compacted soil ( $q_{soil}$ ) that is two-feet thick ( $t_{soil} = 61.0 \text{ cm}$ ), that has a hydraulic conductivity of 1E-07 cm/sec ( $k_{soil}$ ), and that is subject to the effective hydraulic head applied during this test ( $h = 165.3 \text{ cm}$ ) is:

$$q_{soil} = k_{soil} \left( \frac{h}{t_{soil}} + 1 \right) = (1E-07 \text{ cm/sec}) * [(165.3 \text{ cm}) / (61.0 \text{ cm}) + 1] * (1 \text{ m} / 100 \text{ cm}) = 3.71E-09 \text{ m/sec}$$

Because the reported flow rate for the GCL ( $q_{GCL} = 2.51E-09 \text{ m/sec}$ ) is less than the calculated flow rate through two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec subject to the same hydraulic head ( $q_{soil} = 3.71E-09 \text{ m/sec}$ ), the supplied GCL complies with 35 Ill. Adm. Code 845.400(c)(2) and is acceptable for use as the lower component of the retrofitted Bypass Basin's composite liner system.

**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**




CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 153 (L24-116-003-001)

INTERFACE : **Internal Shear**  
**of GCL**

**PEAK SHEAR**

FRICITION ANGLE (deg) :             $\Phi = 75.1$   
COEFFICIENT OF FRICTION :        = **3.750**  
ADHESION [Calculated] (psf):      **a = 0**

- NOTES:        1.) The GCL was loaded, inundated with water & seated for 24 hours prior to shearing.  
                  2.) The peak friction angle was calculated using linear regression on the peak data point through the origin.






INTERFACE FRICTION TEST RESULTS  
ASTM D6243



CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 153 (L24-116-003-001)

INTERFACE : **Internal Shear**  
**of GCL**

SHEAR RESISTANCE VS HORIZONTAL DISPLACEMENT



**INTERFACE FRICTION TEST RESULTS  
ASTM D6243**



CLIENT : Clean Air and Water Systems, LLC  
 CLIENT PROJECT : Powerton Generating Station  
 PROJECT NO. : L24-116-003  
 LAB I. D. NO.S: CETCO Resistex U5 DN GCL, Roll # 153 (L24-116-003-001)

**INTERFACE : Internal Shear  
of GCL**

STRAIN RATE ( in / min ) : 0.04

DIRECT SHEAR UNIT: Durham Geo

PLACEMENT CONDITION: Inundated

NORMAL LOAD: Platten Weight

NORMAL LOAD (psf)	200	NORMAL LOAD (psf)	750	NORMAL LOAD (psf)	200	NORMAL LOAD (psf)	750	
PEAK SHEAR STRESS (psf)	75.1	PEAK SHEAR STRESS (psf)	75.1	PEAK SHEAR STRESS (psf)	75.1	PEAK SHEAR STRESS (psf)	75.1	
PEAK SECANT ANGLE (deg)	64	PEAK SECANT ANGLE (deg)	64	PEAK SECANT ANGLE (deg)	64	PEAK SECANT ANGLE (deg)	64	
RESIDUAL SHEAR (psf)	17.7	RESIDUAL SHEAR (psf)	17.7	RESIDUAL SHEAR (psf)	17.7	RESIDUAL SHEAR (psf)	17.7	
RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)		
HORIZONTAL			HORIZONTAL			HORIZONTAL		
DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)
0.000	0	0						
0.005	14	14						
0.023	56	56						
0.038	94	94						
0.060	133	133						
0.080	159	159						
0.100	180	180						
0.120	195	195						
0.140	211	211						
0.160	225	225						
0.180	237	237						
0.200	252	252						
0.250	286	286						
0.300	321	321						
0.350	356	356						
0.400	393	393						
0.450	431	431						
0.550	513	513						
0.600	554	554						
0.650	592	592						
0.700	630	630						
0.750	664	664						
0.800	692	692						
0.850	718	718						
0.900	732	732						
1.010	750	750						
1.200	693	693						
1.400	580	580						
1.530	497	497						
1.800	346	346						
2.000	248	248						
2.200	180	180						
2.400	131	131						
2.600	97	97						
2.800	79	79						
3.000	64	64						

# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-003  
 LAB ID NO.: L24-116-003-002  
 MATERIAL: CETCO Resistex U5 DN GCL  
 ROLL NO: 162

BENTONITE CONTENT	SPECIMEN	TOTAL WT.	TOTAL WT.	TOTAL WT.	TOTAL WT.	WT.	AS REC'D	DRY	MOISTURE	Bent Cont
		AS REC'D	DRY	AS REC'D	DRY	BACKING	Bent Cont	Bent Cont	CONTENT	12% m.c.
		grams	grams	psf	psf	psf (1)	psf	psf	%	psf
	1	116.4	100.2	1.16	0.99	0.100	1.06	0.89	18	1.00
	2	127.5	109.6	1.27	1.09	0.100	1.17	0.99	18	1.11
	3	145.0	121.2	1.44	1.20	0.100	1.34	1.10	21	1.23
ASTM D5993	4	154.5	130.3	1.53	1.29	0.100	1.43	1.19	20	1.34
	5	145.5	126.3	1.44	1.25	0.100	1.34	1.15	17	1.29
<b>AVERAGE:</b>								<b>1.07</b>	<b>19</b>	<b>1.19</b>

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVG	STD
			1	2	3	4	5		
PEEL STRENGTH	D 6496	MD-lbs/in	5.8	8.8	6.6	10.4	9.6	<b>8.2</b>	1.74
FLUID LOSS	D 5891	ml	13.8					<b>13.8</b>	
SWELL INDEX	D 5890	ml/2g	27.0					<b>27.0</b>	

	AS REC'D WEIGHT	DRY WEIGHT	MOISTURE CONTENT
	grams	grams	%
MOISTURE CONTENT ASTM D 4643	82.68	73.98	16

CHECKED BY: JLK

DATE: 7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)




Lab ID No.: L24-116-003-002  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station  
Project No.: L24-116-003


Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 162  
Lot No.: NA  
Sample No.: NA

**AVERAGE FLUX = 2.57E-09 m/s**  
**AVERAGE PERMEABILITY = 9.13E-10 cm/s @ 20°C**

## PERMEABILITY VS. ELAPSED TIME



## FLUX VS. ELAPSED TIME



Checked By: JLK

Date: 7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-002      Tested By: JO      Date: 6/25/2024  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station      Checked By: JLK      Date: 7/8/2024  
Project No.: L24-116-003  
Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 162  
Lot No.: NA  
Sample No.: NA  
  
Permeant: Deaired, Deionized Water

<b>MOISTURE CONTENT:</b>	<b>BEFORE TEST</b>	<b>AFTER TEST</b>
Tare Number	92	82
Wt. of Tare & GCL <sup>2</sup> (gm.)	55.33	114.18
Wt. of Tare & Dry GCL <sup>2</sup> (gm.)	48.12	50.45
Wt. of Tare (gm.)	10.63	10.71
Wt. of Water (gm.)	7.21	63.73
Wt. of Dry GCL (gm.) <sup>2</sup>	37.49	39.74
GCL Moisture Content (%)	<b>19.2</b>	<b>160.4</b>

<b>SPECIMEN:</b>	<b>BEFORE TEST</b>	<b>AFTER TEST</b>
Wt. of GCL (gm.) <sup>2</sup>	52.25	114.10 (Calculated)
Clay Component Thickness 1 (in.) <sup>1</sup>	0.130	0.236
Clay Component Thickness 2 (in.) <sup>1</sup>	0.126	0.231
Clay Component Thickness 3 (in.) <sup>1</sup>	0.124	0.230
Average Clay Component Thickness (in.)	na	0.232
Average Clay Component Thickness (mm)	na	<b>5.901</b>
Specimen Dia. (in)	4.000	4.000
Specimen Area (in. <sup>2</sup> )	12.57	12.57
Specimen Area (m <sup>2</sup> )	0.00811	0.00811
Mass/Unit Area of GCL(gm./m <sup>2</sup> ) <sup>2</sup>	6,443	14,069
Mass/Unit Area of GCL(psf) <sup>2</sup>	1.32	2.88
Mass/Unit Area of Dry GCL(gm./m <sup>2</sup> ) <sup>2</sup>	5,403	
Mass/Unit Area of Dry GCL(psf) <sup>2</sup>	1.11	

\*NOTES: 1) Direct visual measurement of exposed clay at specimen perimeter.  
2) Includes weight of the textile carriers.

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-002  
 Client: Clean Air And Water Systems, Inc.  
 Client Project: Powerton Generating Station  
 Project No.: L24-116-003  
 Material: CETCO Resistex U5 DN GCL  
 Roll I.D.: 162  
 Sample No.: NA

### Final Sample Dimensions

<b>Pressure Heads (Constant)</b>		Sample Length (cm), L	0.590
Top Cap (psi)	75.0	Sample Diameter (cm)	10.16
Bottom Cap (psi)	77.0	Sample Area (cm <sup>2</sup> ), A	<b>81.07</b>
Cell (psi)	80.0	Inflow Burette Area (cm <sup>2</sup> ), a-in	0.912
Total Head (cm)	140.6	Outflow Burette Area (cm <sup>2</sup> ), a-out	0.912

**AVERAGE FLUX = 2.57E-09 m/s**  
**AVERAGE PERMEABILITY = 9.13E-10 cm/s @ 20°C**

DATE (m-d-y)	ELAPSED TIME t (hr)	TOTAL INFLOW (cm <sup>3</sup> )	TOTAL OUTFLOW (cm <sup>3</sup> )	RATIO $\frac{\Delta IN}{\Delta OUT}$ (3 readings)	TOTAL HEAD h (cm)	TEMP. (°C)	INCREMENTAL	
							FLUX @ 20°C (m/sec)	PERMEABILITY @ 20°C (cm/sec)
7/1/2024	0.0	0.0	0.0	NA	166.9	20.9	NA	NA
7/1/2024	5.3	0.4	0.5	NA	166.0	20.9	2.77E-09	9.62E-10
7/2/2024	22.7	1.9	1.6	1.19	163.1	20.8	2.61E-09	9.17E-10
7/2/2024	29.0	2.4	2.1	1.25	162.0	20.8	2.56E-09	9.12E-10
7/3/2024	47.0	3.8	3.3	1.12	159.1	20.8	2.53E-09	9.10E-10

08/14/2024 S&L Comment: The reported hydraulic conductivity (9.13E-10 cm/s) conforms to Specification P-1402, Table 319025-2 (1E-09 cm/s max.). Although the reported flux (i.e., liquid flow rate) (2.57E-09 m/s) appears to be greater than that specified in Specification P-1402, Table 319025-2 (2E-09 m/s), the GCL material provided complies with the Illinois CCR Rule's performance criterion for the lower component of a composite liner system per the calculations below.

Notes 4 and 5 for Table 319025-2 state that the specified flux is based on (1) a 7-mm-thick GCL and (2) a hydraulic head of 2 psi, i.e., 140.6 cm. Per this test report, the supplied GCL is 6-mm thick. Moreover, using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3), the effective hydraulic head for this test was 165.5 cm (> 140.6 cm):

$$q_{GCL} = k_{GCL} \left( \frac{h}{t_{GCL}} + 1 \right), \text{ or } h = t_{GCL} \left( \frac{q_{GCL}}{k_{GCL}} - 1 \right) = (0.590 \text{ cm}) * [(2.57E-07 \text{ cm/s}) / (9.13E-10 \text{ cm/s}) - 1] = 165.5 \text{ cm}$$

To be acceptable as the lower component of the retrofitted Bypass Basin's composite liner system, the supplied GCL must have a liquid flow rate less than or equal to two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec. 35 Ill. Adm. Code 845.400(c)(2). The liquid flow rate comparison between this GCL and two feet (61.0 cm) of compacted soil with a hydraulic conductivity of 1E-07 cm/sec must be made using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3). The flow rate through compacted soil ( $q_{soil}$ ) that is two-feet thick ( $t_{soil} = 61.0 \text{ cm}$ ), that has a hydraulic conductivity of 1E-07 cm/sec ( $k_{soil}$ ), and that is subject to the effective hydraulic head applied during this test ( $h = 165.5 \text{ cm}$ ) is:

$$q_{soil} = k_{soil} \left( \frac{h}{t_{soil}} + 1 \right) = (1E-07 \text{ cm/sec}) * [(165.5 \text{ cm}) / (61.0 \text{ cm}) + 1] * (1 \text{ m} / 100 \text{ cm}) = 3.71E-09 \text{ m/sec}$$

Because the reported flow rate for the GCL ( $q_{GCL} = 2.57E-09 \text{ m/sec}$ ) is less than the calculated flow rate through two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec subject to the same hydraulic head ( $q_{soil} = 3.71E-09 \text{ m/sec}$ ), the supplied GCL complies with 35 Ill. Adm. Code 845.400(c)(2) and is acceptable for use as the lower component of the retrofitted Bypass Basin's composite liner system.

**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**




CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 162 (L24-116-003-002)

INTERFACE : **Internal Shear**  
**of GCL**

**PEAK SHEAR**

FRICITION ANGLE (deg) :             $\Phi = 78.5$   
COEFFICIENT OF FRICTION :        = 4.909  
ADHESION [Calculated] (psf):      a = 0

- NOTES:        1.) The GCL was loaded, inundated with water & seated for 24 hours prior to shearing.  
                  2.) The peak friction angle was calculated using linear regression on the peak data point through the origin.




INTERFACE FRICTION TEST RESULTS  
ASTM D6243



CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 162 (L24-116-003-002)

INTERFACE : **Internal Shear  
of GCL**

SHEAR RESISTANCE VS HORIZONTAL DISPLACEMENT





**INTERFACE FRICTION TEST RESULTS  
ASTM D6243**



CLIENT : Clean Air and Water Systems, LLC  
 CLIENT PROJECT : Powerton Generating Station  
 PROJECT NO. : L24-116-003  
 LAB I. D. NO.S: CETCO Resistex U5 DN GCL, Roll # 162 (L24-116-003-002)

**INTERFACE : Internal Shear  
of GCL**

STRAIN RATE ( in / min ) : 0.04

DIRECT SHEAR UNIT: Durham Geo

PLACEMENT CONDITION: Inundated

NORMAL LOAD: Platten Weight

NORMAL LOAD (psf)	200	NORMAL LOAD (psf)		NORMAL LOAD (psf)				
PEAK SHEAR STRESS (psf)	982	PEAK SHEAR STRESS (psf)		PEAK SHEAR STRESS (psf)				
PEAK SECANT ANGLE (deg)	78.5	PEAK SECANT ANGLE (deg)		PEAK SECANT ANGLE (deg)				
RESIDUAL SHEAR (psf)	297	RESIDUAL SHEAR (psf)		RESIDUAL SHEAR (psf)				
RESID. SECANT ANGLE (deg)	56.1	RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)				
HORIZONTAL			HORIZONTAL			HORIZONTAL		
DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)
0.000	0	0						
0.005	12	12						
0.023	48	48						
0.038	80	80						
0.060	90	90						
0.080	103	103						
0.100	116	116						
0.120	128	128						
0.140	157	157						
0.160	183	183						
0.180	198	198						
0.200	213	213						
0.250	251	251						
0.300	288	288						
0.350	324	324						
0.400	354	354						
0.450	380	380						
0.550	460	460						
0.600	502	502						
0.650	548	548						
0.700	597	597						
0.750	644	644						
0.800	693	693						
0.850	739	739						
0.900	788	788						
1.010	867	867						
1.200	982	982						
1.400	969	969						
1.530	914	914						
1.800	783	783						
2.000	667	667						
2.200	565	565						
2.400	484	484						
2.600	416	416						
2.800	358	358						
3.000	297	297						

# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-003  
 LAB ID NO.: L24-116-003-003  
 MATERIAL: CETCO Resistex U5 DN GCL  
 ROLL NO: 171

BENTONITE CONTENT	SPECIMEN	TOTAL WT.	TOTAL WT.	TOTAL WT.	TOTAL WT.	WT.	AS REC'D	DRY	MOISTURE	Bent Cont	
		AS REC'D	DRY	AS REC'D	DRY	BACKING	Bent Cont	Bent Cont	CONTENT	12% m.c.	
		grams	grams	psf	psf	psf (1)	psf	psf	%	psf	
	1	105.8	90.5	1.05	0.90	0.100	0.95	0.80	19	0.89	
	2	148.1	124.8	1.47	1.24	0.100	1.37	1.14	20	1.27	
	3	106.7	91.1	1.06	0.90	0.100	0.96	0.80	19	0.90	
ASTM D5993	4	162.1	137.3	1.61	1.36	0.100	1.51	1.26	19	1.41	
	5	142.7	122.7	1.42	1.22	0.100	1.32	1.12	18	1.25	
<b>AVERAGE:</b>								<b>1.02</b>	<b>19</b>	<b>1.15</b>	

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVG	STD
			1	2	3	4	5		
PEEL STRENGTH	D 6496	MD-lbs/in	4.1	2.2	11.7	2.4	3.8	<b>4.8</b>	3.51
FLUID LOSS	D 5891	ml	14.2					<b>14.2</b>	
SWELL INDEX	D 5890	ml/2g	29.0					<b>29.0</b>	

MOISTURE CONTENT ASTM D 4643	AS REC'D WEIGHT	DRY WEIGHT	MOISTURE CONTENT
	grams	grams	%
	84.5	74.86	18

CHECKED BY: JLK

DATE: 7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)




Lab ID No.: L24-116-003-003  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station  
Project No.: L24-116-003


Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 171  
Lot No.: NA  
Sample No.: NA

**AVERAGE FLUX = 2.51E-09 m/s**  
**AVERAGE PERMEABILITY = 9.12E-10 cm/s @ 20°C**

## PERMEABILITY VS. ELAPSED TIME



## FLUX VS. ELAPSED TIME



Checked By: JLK

Date: 7/8/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-003      Tested By: JO      Date: 6/25/2024  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station      Checked By: JLK      Date: 7/8/2024  
Project No.: L24-116-003  
Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 171  
Lot No.: NA  
Sample No.: NA  
  
Permeant: Deaired, Deionized Water

MOISTURE CONTENT:	BEFORE TEST	AFTER TEST
Tare Number	11	49
Wt. of Tare & GCL <sup>2</sup> (gm.)	65.40	136.44
Wt. of Tare & Dry GCL <sup>2</sup> (gm.)	57.95	70.78
Wt. of Tare (gm.)	10.49	10.52
Wt. of Water (gm.)	7.45	65.66
Wt. of Dry GCL (gm.) <sup>2</sup>	47.46	60.26
GCL Moisture Content (%)	<b>15.7</b>	<b>109.0</b>

SPECIMEN:	BEFORE TEST	AFTER TEST
Wt. of GCL (gm.) <sup>2</sup>	68.97	124.57 (Calculated)
Clay Component Thickness 1 (in.) <sup>1</sup>	0.134	0.239
Clay Component Thickness 2 (in.) <sup>1</sup>	0.130	0.238
Clay Component Thickness 3 (in.) <sup>1</sup>	0.127	0.236
Average Clay Component Thickness (in.)	na	0.238
Average Clay Component Thickness (mm)	na	<b>6.037</b>
Specimen Dia. (in)	4.000	4.000
Specimen Area (in. <sup>2</sup> )	12.57	12.57
Specimen Area (m <sup>2</sup> )	0.00811	0.00811
Mass/Unit Area of GCL(gm./m <sup>2</sup> ) <sup>2</sup>	8,504	15,360
Mass/Unit Area of GCL(psf) <sup>2</sup>	1.74	3.14
Mass/Unit Area of Dry GCL(gm./m <sup>2</sup> ) <sup>2</sup>	7,350	
Mass/Unit Area of Dry GCL(psf) <sup>2</sup>	1.50	

\*NOTES: 1) Direct visual measurement of exposed clay at specimen perimeter.  
2) Includes weight of the textile carriers.

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-003-003  
 Client: Clean Air And Water Systems, Inc.  
 Client Project: Powerton Generating Station  
 Project No.: L24-116-003  
 Material: CETCO Resistex U5 DN GCL  
 Roll I.D.: 171  
 Sample No.: NA

### Final Sample Dimensions

<b>Pressure Heads (Constant)</b>		Sample Length (cm), L	0.604
Top Cap (psi)	75.0	Sample Diameter (cm)	10.16
Bottom Cap (psi)	77.0	Sample Area (cm <sup>2</sup> ), A	<b>81.07</b>
Cell (psi)	80.0	Inflow Burette Area (cm <sup>2</sup> ), a-in	0.912
Total Head (cm)	140.6	Outflow Burette Area (cm <sup>2</sup> ), a-out	0.912

**AVERAGE FLUX = 2.51E-09 m/s**  
**AVERAGE PERMEABILITY = 9.12E-10 cm/s @ 20°C**

DATE (m-d-y)	ELAPSED TIME t (hr)	TOTAL INFLOW (cm <sup>3</sup> )	TOTAL OUTFLOW (cm <sup>3</sup> )	RATIO $\frac{\Delta IN}{\Delta OUT}$ (3 readings)	TOTAL HEAD h (cm)	TEMP. (°C)	INCREMENTAL	
							FLUX @ 20°C (m/sec)	PERMEABILITY @ 20°C (cm/sec)
7/1/2024	0.0	0.0	0.0	NA	167.0	20.9	NA	NA
7/1/2024	5.3	0.5	0.4	NA	166.0	20.9	2.94E-09	1.04E-09
7/2/2024	22.7	1.9	1.6	1.19	163.2	20.8	2.56E-09	9.20E-10
7/2/2024	29.2	2.3	2.2	1.03	162.1	20.8	2.51E-09	9.13E-10
7/3/2024	47.0	3.7	3.3	1.06	159.3	20.8	2.45E-09	9.02E-10

08/14/2024 S&L Comment: The reported hydraulic conductivity (9.12E-10 cm/s) conforms to Specification P-1402, Table 319025-2 (1E-09 cm/s max.). Although the reported flux (i.e., liquid flow rate) (2.51E-09 m/s) appears to be greater than that specified in Specification P-1402, Table 319025-2 (2E-09 m/s), the GCL material provided complies with the Illinois CCR Rule's performance criterion for the lower component of a composite liner system per the calculations below.

Notes 4 and 5 for Table 319025-2 state that the specified flux is based on (1) a 7-mm-thick GCL and (2) a hydraulic head of 2 psi, i.e., 140.6 cm. Per this test report, the supplied GCL is 6-mm thick. Moreover, using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3), the effective hydraulic head for this test was 165.6 cm (> 140.6 cm):

$$q_{GCL} = k_{GCL} \left( \frac{h}{t_{GCL}} + 1 \right), \text{ or } h = t_{GCL} \left( \frac{q_{GCL}}{k_{GCL}} - 1 \right) = (0.604 \text{ cm}) * [(2.51E-07 \text{ cm/s}) / (9.12E-10 \text{ cm/s}) - 1] = 165.6 \text{ cm}$$

To be acceptable as the lower component of the retrofitted Bypass Basin's composite liner system, the supplied GCL must have an liquid flow rate less than or equal to two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec. 35 Ill. Adm. Code 845.400(c)(2). The liquid flow rate comparison between this GCL and two feet (61.0 cm) of compacted soil with a hydraulic conductivity of 1E-07 cm/sec must be made using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3). The flow rate through compacted soil ( $q_{soil}$ ) that is two-feet thick ( $t_{soil} = 61.0 \text{ cm}$ ), that has a hydraulic conductivity of 1E-07 cm/sec ( $k_{soil}$ ), and that is subject to the effective hydraulic head applied during this test ( $h = 165.6 \text{ cm}$ ) is:

$$q_{soil} = k_{soil} \left( \frac{h}{t_{soil}} + 1 \right) = (1E-07 \text{ cm/sec}) * [(165.6 \text{ cm}) / (61.0 \text{ cm}) + 1] * (1 \text{ m} / 100 \text{ cm}) = 3.71E-09 \text{ m/sec}$$

Because the reported flow rate for the GCL ( $q_{GCL} = 2.51E-09 \text{ m/sec}$ ) is less than the calculated flow rate through two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec subject to the same hydraulic head ( $q_{soil} = 3.71E-09 \text{ m/sec}$ ), the supplied GCL complies with 35 Ill. Adm. Code 845.400(c)(2) and is acceptable for use as the lower component of the retrofitted Bypass Basin's composite liner system.

**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**




CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 171 (L24-116-003-003)

INTERFACE : **Internal Shear**  
**of GCL**

**PEAK SHEAR**

FRICITION ANGLE (deg) :             $\Phi = 80.8$   
COEFFICIENT OF FRICTION :        = 6.185  
ADHESION [Calculated] (psf):      a = 0

- NOTES:        1.) The GCL was loaded, inundated with water & seated for 24 hours prior to shearing.  
                  2.) The peak friction angle was calculated using linear regression on the peak data point through the origin.



□ PEAK SHEAR DATA


INTERFACE FRICTION TEST RESULTS  
ASTM D6243



CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-003  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 171 (L24-116-003-003)

INTERFACE : **Internal Shear**  
**of GCL**

SHEAR RESISTANCE VS HORIZONTAL DISPLACEMENT



**INTERFACE FRICTION TEST RESULTS  
ASTM D6243**



CLIENT : Clean Air and Water Systems, LLC  
 CLIENT PROJECT : Powerton Generating Station  
 PROJECT NO. : L24-116-003  
 LAB I. D. NO.S: CETCO Resistex U5 DN GCL, Roll # 171 (L24-116-003-003)

**INTERFACE : Internal Shear  
of GCL**

STRAIN RATE ( in / min ) : 0.04                      DIRECT SHEAR UNIT: Durham Geo  
 PLACEMENT CONDITION: Inundated                      NORMAL LOAD: Platten Weight

NORMAL LOAD (psf)	200	NORMAL LOAD (psf)		NORMAL LOAD (psf)				
PEAK SHEAR STRESS (psf)	1237	PEAK SHEAR STRESS (psf)		PEAK SHEAR STRESS (psf)				
PEAK SECANT ANGLE (deg)	80.8	PEAK SECANT ANGLE (deg)		PEAK SECANT ANGLE (deg)				
RESIDUAL SHEAR (psf)	143	RESIDUAL SHEAR (psf)		RESIDUAL SHEAR (psf)				
RESID. SECANT ANGLE (deg)	35.6	RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)				
HORIZONTAL			HORIZONTAL			HORIZONTAL		
DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)
0.000	0	0						
0.005	14	14						
0.023	55	55						
0.038	96	96						
0.060	130	130						
0.080	163	163						
0.100	183	183						
0.120	200	200						
0.140	220	220						
0.160	240	240						
0.180	255	255						
0.200	277	277						
0.250	323	323						
0.300	373	373						
0.350	424	424						
0.400	477	477						
0.450	536	536						
0.550	669	669						
0.600	741	741						
0.650	814	814						
0.700	889	889						
0.750	958	958						
0.800	1026	1026						
0.850	1084	1084						
0.900	1133	1133						
1.010	1237	1237						
1.200	1208	1208						
1.400	1076	1076						
1.530	958	958						
1.800	695	695						
2.000	533	533						
2.200	401	401						
2.400	312	312						
2.600	241	241						
2.800	183	183						
3.000	143	143						



# CONFORMANCE TEST RESULTS



CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-004  
 LAB ID NO.: L24-116-004-001  
 MATERIAL: CETCO Resistex U5 DN GCL  
 SAMPLE NO: 2027788669  
 White Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	5.51	5.64	6.34	6.79	7.36	6.50	5.74	5.96	6.23	7.03	<b>6.31</b>	<b>0.584</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-001.xls]TEXT

L24-116-004-001

6/28/2024



# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
CLIENT PROJECT: Powerton Generating Station  
PROJECT NO.: L24-116-004  
LAB ID NO.: L24-116-004-002  
MATERIAL: CETCO Resistex U5 DN GCL  
SAMPLE NO: J20696680  
Black Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	7.27	6.09	6.32	6.79	6.77	6.74	6.94	6.10	6.44	6.64	<b>6.61</b>	<b>0.357</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-002.xls]TEXT

L24-116-004-002

6/28/2024



# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
CLIENT PROJECT: Powerton Generating Station  
PROJECT NO.: L24-116-004  
LAB ID NO.: L24-116-004-003  
MATERIAL: CETCO Resistex U5 DN GCL  
SAMPLE NO: 2027788707  
White Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	6.30	6.52	6.80	6.42	5.86	5.54	5.89	5.92	6.02	6.23	<b>6.15</b>	<b>0.354</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-003.xls]TEXT

L24-116-004-003

6/28/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-004  
 LAB ID NO.: L24-116-004-004  
 MATERIAL: CETCO Resistex U5 DN GCL  
 SAMPLE NO: J20696680  
 Black Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	6.26	6.44	6.19	6.36	6.89	6.77	7.63	5.60	7.22	7.40	<b>6.68</b>	<b>0.592</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-004.xls]TEXT

L24-116-004-004

6/28/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-004  
 LAB ID NO.: L24-116-004-005  
 MATERIAL: CETCO Resistex U5 DN GCL  
 SAMPLE NO: 2027791482  
 White Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	6.46	6.33	6.36	6.14	6.12	5.73	5.57	6.83	5.73	7.16	<b>6.24</b>	<b>0.475</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-005.xls]TEXT

L24-116-004-005

6/28/2024



# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
CLIENT PROJECT: Powerton Generating Station  
PROJECT NO.: L24-116-004  
LAB ID NO.: L24-116-004-006  
MATERIAL: CETCO Resistex U5 DN GCL  
SAMPLE NO: J20696680  
Black Textile Component

TEST	ASTM METHOD	UNITS	SPECIMEN NO.										AVG	STD
			1	2	3	4	5	6	7	8	9	10		
<b>MASS/UNIT AREA</b>	D 5261	oz/sy	7.06	6.69	5.61	5.40	6.62	6.67	6.10	6.12	6.27	7.12	<b>6.37</b>	<b>0.542</b>

CHECKED BY: JLK

DATE: 6/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-004 Mass\[L24-116-004-006.xls]TEXT

L24-116-004-006

6/28/2024

# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-006  
 LAB ID NO.: L24-116-006-001  
 MATERIAL: CETCO Resistex U5 DN GCL  
 ROLL NO: 163

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVG	STD
			1	2	3	4	5		
<b>TENSILE STRENGTH</b>	D 6768	MD-lbs/in	99.2	90.4	93.7	93.2	98.1	<b>94.9</b>	3.28
<b>PEEL STRENGTH</b>	D 6496	MD-lbs/in	8.7	9.2	2.7	4.9	7.0	<b>6.5</b>	2.43

SPECIMEN	TOTAL WT. AS REC'D	TOTAL WT. DRY	TOTAL WT. AS REC'D	TOTAL WT. DRY	WT. BACKING	AS REC'D Bent Cont	DRY Bent Cont	MOISTURE CONTENT	Bent Cont 12% m.c.	
	grams	grams	psf	psf	psf (1)	psf	psf	%	psf	
<b>BENTONITE CONTENT</b>  ASTM D5993	1	143.9	126.4	1.43	1.25	0.100	1.33	1.15	15	1.29
	2	102.6	90.9	1.02	0.90	0.100	0.92	0.80	14	0.90
	3	142.6	124.3	1.41	1.23	0.100	1.31	1.13	16	1.27
	4	160.6	140.5	1.59	1.39	0.100	1.49	1.29	15	1.45
	5	119.5	108.6	1.19	1.08	0.100	1.09	0.98	11	1.09
<b>AVERAGE:</b>							<b>1.07</b>	<b>14</b>	<b>1.20</b>	

CHECKED BY: JLK

DATE: 9/17/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-006 GCL\L24-116-006-001.xls]Sheet1

L24-116-006-001

9/17/2024

**REVIEWED FOR DESIGN INPUT/CONSTRUCTION**  
**POWERTON BYPASS BASIN RETROFIT PROJECT**  
**MIDWEST GENERATION, LLC / SARGENT & LUNDY**

- No exception taken. Proceed with fabrication or construction in accordance with specifications.
- Revise as noted and resubmit. Proceed in accordance with specifications after incorporating noted revisions.
- Does not meet specification requirements. Revise and resubmit. Hold fabrication and/or construction.
- For information only.
- Voided / Superseded

**NOTE: ANY ACTION SHOWN ABOVE IS SUBJECT TO THE TERMS OF THE CONTRACT WITHOUT WAIVING ANY CONTRACTOR OBLIGATIONS INCLUDING DESIGN AND DETAILING.**

CONTRACTOR: Clean Air & Water Systems  
 BY: Tom Dehlin (S&L)

PROJECT NO.: A12661.181  
 DATE: 9/23/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)




Lab ID No.: L24-116-006-001  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station  
Project No.: L24-116-006


Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 163  
Lot No.: NA  
Sample No.: NA

**AVERAGE FLUX = 2.33E-09 m/s**  
**AVERAGE PERMEABILITY = 9.10E-10 cm/s @ 20°C**

## PERMEABILITY VS. ELAPSED TIME



## FLUX VS. ELAPSED TIME



Checked By: JLK

Date: 9/17/2024



# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-006-001      Tested By: JO      Date: 9/9/2024  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station      Checked By: JLK      Date: 9/17/2024  
Project No.: L24-116-006  
Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 163  
Lot No.: NA  
Sample No.: NA

Permeant: Deaired, Deionized Water

MOISTURE CONTENT:	BEFORE TEST	AFTER TEST
Tare Number	14	59
Wt. of Tare & GCL <sup>2</sup> (gm.)	40.57	143.95
Wt. of Tare & Dry GCL <sup>2</sup> (gm.)	37.96	71.55
Wt. of Tare (gm.)	10.68	10.64
Wt. of Water (gm.)	2.61	72.40
Wt. of Dry GCL (gm.) <sup>2</sup>	27.28	60.91
GCL Moisture Content (%)	<b>9.6</b>	<b>118.9</b>

SPECIMEN:	BEFORE TEST	AFTER TEST
Wt. of GCL (gm.) <sup>2</sup>	68.19	136.21 (Calculated)
Clay Component Thickness 1 (in.) <sup>1</sup>	0.123	0.249
Clay Component Thickness 2 (in.) <sup>1</sup>	0.120	0.246
Clay Component Thickness 3 (in.) <sup>1</sup>	0.118	0.244
Average Clay Component Thickness (in.)	na	0.246
Average Clay Component Thickness (mm)	na	<b>6.257</b>
Specimen Dia. (in)	4.000	4.000
Specimen Area (in. <sup>2</sup> )	12.57	12.57
Specimen Area (m <sup>2</sup> )	0.00811	0.00811
Mass/Unit Area of GCL(gm./m <sup>2</sup> ) <sup>2</sup>	8,408	16,795
Mass/Unit Area of GCL(psf) <sup>2</sup>	1.72	3.44
Mass/Unit Area of Dry GCL(gm./m <sup>2</sup> ) <sup>2</sup>	7,674	
Mass/Unit Area of Dry GCL(psf) <sup>2</sup>	1.57	

\*NOTES: 1) Direct visual measurement of exposed clay at specimen perimeter.  
2) Includes weight of the textile carriers.

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-006-001  
 Client: Clean Air And Water Systems, Inc.  
 Client Project: Powerton Generating Station  
 Project No.: L24-116-006  
 Material: CETCO Resistex U5 DN GCL  
 Roll I.D.: 163  
 Sample No.: NA

### Final Sample Dimensions

<b>Pressure Heads (Constant)</b>		Sample Length (cm), L	0.626
Top Cap (psi)	75.0	Sample Diameter (cm)	10.16
Bottom Cap (psi)	77.0	Sample Area (cm <sup>2</sup> ), A	<b>81.07</b>
Cell (psi)	80.0	Inflow Burette Area (cm <sup>2</sup> ), a-in	0.871
Total Head (cm)	140.6	Outflow Burette Area (cm <sup>2</sup> ), a-out	0.895

**AVERAGE FLUX = 2.33E-09 m/s**  
**AVERAGE PERMEABILITY = 9.10E-10 cm/s @ 20°C**

DATE (m-d-y)	ELAPSED TIME t (hr)	TOTAL INFLOW (cm <sup>3</sup> )	TOTAL OUTFLOW (cm <sup>3</sup> )	RATIO $\frac{\Delta IN}{\Delta OUT}$ (3 readings)	TOTAL HEAD h (cm)	TEMP. (°C)	INCREMENTAL	
							FLUX @ 20°C (m/sec)	PERMEABILITY @ 20°C (cm/sec)
9/12/2024	0.0	0.0	0.0	NA	167.7	20.7	NA	NA
9/13/2024	23.6	2.2	1.6	NA	163.4	20.8	2.76E-09	1.03E-09
9/14/2024	51.7	4.2	3.6	1.17	158.9	20.8	2.44E-09	9.28E-10
9/15/2024	73.9	5.8	5.0	1.06	155.5	20.8	2.32E-09	9.06E-10
9/16/2024	95.6	7.3	6.4	1.09	152.2	20.8	2.24E-09	8.95E-10

09/23/2024 S&L Comment: The reported hydraulic conductivity (9.10E-10 cm/s) conforms to Specification P-1402, Table 319025-2 (1E-09 cm/s max.). Although the reported flux (i.e., liquid flow rate) (2.33E-09 m/s) appears to be greater than that specified in Specification P-1402, Table 319025-2 (2E-09 m/s), the GCL material provided complies with the Illinois CCR Rule's performance criterion for the lower component of a composite liner system per the calculations below.

Notes 4 and 5 for Table 319025-2 state that the specified flux is based on (1) a 7-mm-thick GCL and (2) a hydraulic head of 2 psi, i.e., 140.6 cm. Per this test report, the supplied GCL is 6.26-mm thick. Moreover, using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3), the effective hydraulic head for this test was 159.7 cm (> 140.6 cm):

$$q_{GCL} = k_{GCL} \left( \frac{h}{t_{GCL}} + 1 \right), \text{ or } h = t_{GCL} \left( \frac{q_{GCL}}{k_{GCL}} - 1 \right) = (0.626 \text{ cm}) * [(2.33E-07 \text{ cm/s}) / (9.10E-10 \text{ cm/s}) - 1] = 159.7 \text{ cm}$$

To be acceptable as the lower component of the retrofitted Bypass Basin's composite liner system, the supplied GCL must have an liquid flow rate less than or equal to two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec. 35 Ill. Adm. Code 845.400(c)(2). The liquid flow rate comparison between this GCL and two feet (61.0 cm) of compacted soil with a hydraulic conductivity of 1E-07 cm/sec must be made using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3). The flow rate through compacted soil ( $q_{soil}$ ) that is two-feet thick ( $t_{soil} = 61.0 \text{ cm}$ ), that has a hydraulic conductivity of 1E-07 cm/sec ( $k_{soil}$ ), and that is subject to the effective hydraulic head applied during this test ( $h = 159.7 \text{ cm}$ ) is:

$$\begin{aligned} q_{soil} &= k_{soil} \left( \frac{h}{t_{soil}} + 1 \right) \\ &= (1E-07 \text{ cm/sec}) * [(159.7 \text{ cm}) / (61.0 \text{ cm}) + 1] * (1 \text{ m} / 100 \text{ cm}) \\ &= 3.62E-09 \text{ m/sec} \end{aligned}$$

Because the reported flow rate for the GCL ( $q_{GCL} = 2.33E-09 \text{ m/sec}$ ) is less than the calculated flow rate through two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec subject to the same hydraulic head ( $q_{soil} = 3.62E-09 \text{ m/sec}$ ), the supplied GCL complies with 35 Ill. Adm. Code 845.400(c)(2) and is acceptable for use as the lower component of the retrofitted Bypass Basin's composite liner system.

**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**




CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-006  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 163 (L24-116-006-001)

INTERFACE : **Internal Shear**  
**of GCL**

**PEAK SHEAR**

FRICITION ANGLE (deg) :             $\Phi = 78.3$   
COEFFICIENT OF FRICTION :        = **4.837**  
ADHESION [Calculated] (psf):      **a = 0**

- NOTES:        1.) The GCL was loaded, inundated with water & seated for 24 hours prior to shearing.  
                  2.) The peak friction angle was calculated using linear regression on the peak data point through the origin.




INTERFACE FRICTION TEST RESULTS  
ASTM D6243



CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-006  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 163 (L24-116-006-001)

INTERFACE : **Internal Shear  
of GCL**

SHEAR RESISTANCE VS HORIZONTAL DISPLACEMENT



**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**



CLIENT : Clean Air and Water Systems, LLC  
 CLIENT PROJECT : Powerton Generating Station  
 PROJECT NO. : L24-116-006  
 LAB I. D. NO.S: CETCO Resistex U5 DN GCL, Roll # 163 (L24-116-006-001)

**INTERFACE : Internal Shear  
of GCL**

STRAIN RATE ( in / min ) : 0.04

DIRECT SHEAR UNIT: Durham Geo

PLACEMENT CONDITION: Inundated

NORMAL LOAD: Platten Weight

NORMAL LOAD (psf)	200	NORMAL LOAD (psf)		NORMAL LOAD (psf)				
PEAK SHEAR STRESS (psf)	967	PEAK SHEAR STRESS (psf)		PEAK SHEAR STRESS (psf)				
PEAK SECANT ANGLE (deg)	78.3	PEAK SECANT ANGLE (deg)		PEAK SECANT ANGLE (deg)				
RESIDUAL SHEAR (psf)	249	RESIDUAL SHEAR (psf)		RESIDUAL SHEAR (psf)				
RESID. SECANT ANGLE (deg)	51.3	RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)				
HORIZONTAL			HORIZONTAL			HORIZONTAL		
DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)
0.000	0	0						
0.005	13	13						
0.023	62	62						
0.038	107	107						
0.060	146	146						
0.080	162	162						
0.100	177	177						
0.120	194	194						
0.140	208	208						
0.160	230	230						
0.180	250	250						
0.200	269	269						
0.250	318	318						
0.300	366	366						
0.350	412	412						
0.400	479	479						
0.450	560	560						
0.550	673	673						
0.600	728	728						
0.650	779	779						
0.700	829	829						
0.750	870	870						
0.800	904	904						
0.850	932	932						
0.900	950	950						
1.010	967	967						
1.200	903	903						
1.400	788	788						
1.530	710	710						
1.800	570	570						
2.000	498	498						
2.200	450	450						
2.400	404	404						
2.600	358	358						
2.800	302	302						
3.000	249	249						

# CONFORMANCE TEST RESULTS

CLIENT: CAAWS  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-006  
 LAB ID NO.: L24-116-006-002  
 MATERIAL: CETCO Resistex U5 DN GCL  
 ROLL NO: 172

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVG	STD
			1	2	3	4	5		
<b>TENSILE STRENGTH</b>	D 6768	MD-lbs/in	110.3	118.2	115.2	134.6	122.1	<b>120.1</b>	8.24

CHECKED BY: JLK

DATE: 9/17/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)




Lab ID No.: L24-116-006-002  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station  
Project No.: L24-116-006


Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 172  
Lot No.: NA  
Sample No.: NA

**AVERAGE FLUX = 2.41E-09 m/s**  
**AVERAGE PERMEABILITY = 9.18E-10 cm/s @ 20°C**

## PERMEABILITY VS. ELAPSED TIME



## FLUX VS. ELAPSED TIME



Checked By: JLK

Date: 9/17/2024

# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-006-002      Tested By: JO      Date: 9/9/2024  
Client: Clean Air And Water Systems, Inc.  
Client Project: Powerton Generating Station      Checked By: JLK      Date: 9/17/2024  
Project No.: L24-116-006  
Material: CETCO Resistex U5 DN GCL  
Roll I.D.: 172  
Lot No.: NA  
Sample No.: NA

Permeant: Deaired, Deionized Water

<b>MOISTURE CONTENT:</b>	<b>BEFORE TEST</b>	<b>AFTER TEST</b>
Tare Number	92	75
Wt. of Tare & GCL <sup>2</sup> (gm.)	55.88	110.75
Wt. of Tare & Dry GCL <sup>2</sup> (gm.)	49.21	53.15
Wt. of Tare (gm.)	10.66	10.48
Wt. of Water (gm.)	6.67	57.60
Wt. of Dry GCL (gm.) <sup>2</sup>	38.55	42.67
GCL Moisture Content (%)	<b>17.3</b>	<b>135.0</b>

<b>SPECIMEN:</b>	<b>BEFORE TEST</b>	<b>AFTER TEST</b>
Wt. of GCL (gm.) <sup>2</sup>	58.16	116.51 (Calculated)
Clay Component Thickness 1 (in.) <sup>1</sup>	0.126	0.244
Clay Component Thickness 2 (in.) <sup>1</sup>	0.124	0.240
Clay Component Thickness 3 (in.) <sup>1</sup>	0.120	0.239
Average Clay Component Thickness (in.)	na	0.241
Average Clay Component Thickness (mm)	na	<b>6.121</b>
Specimen Dia. (in)	4.000	4.000
Specimen Area (in. <sup>2</sup> )	12.57	12.57
Specimen Area (m <sup>2</sup> )	0.00811	0.00811
Mass/Unit Area of GCL(gm./m <sup>2</sup> ) <sup>2</sup>	7,171	14,366
Mass/Unit Area of GCL(psf) <sup>2</sup>	1.47	2.94
Mass/Unit Area of Dry GCL(gm./m <sup>2</sup> ) <sup>2</sup>	6,114	
Mass/Unit Area of Dry GCL(psf) <sup>2</sup>	1.25	

\*NOTES: 1) Direct visual measurement of exposed clay at specimen perimeter.  
2) Includes weight of the textile carriers.



# GCL INDEX FLUX & PERMEABILITY TEST

ASTM D 5887  
(SOP-G52)



Lab ID No.: L24-116-006-002  
 Client: Clean Air And Water Systems, Inc.  
 Client Project: Powerton Generating Station  
 Project No.: L24-116-006  
 Material: CETCO Resistex U5 DN GCL  
 Roll I.D.: 172  
 Sample No.: NA

## Final Sample Dimensions

Pressure Heads (Constant)		Sample Length (cm), L	0.612
Top Cap (psi)	75.0	Sample Diameter (cm)	10.16
Bottom Cap (psi)	77.0	Sample Area (cm <sup>2</sup> ), A	<b>81.07</b>
Cell (psi)	80.0	Inflow Burette Area (cm <sup>2</sup> ), a-in	0.871
Total Head (cm)	140.6	Outflow Burette Area (cm <sup>2</sup> ), a-out	0.895

**AVERAGE FLUX = 2.41E-09 m/s**  
**AVERAGE PERMEABILITY = 9.18E-10 cm/s @ 20°C**

DATE	ELAPSED TIME	TOTAL INFLOW	TOTAL OUTFLOW	RATIO $\frac{\Delta IN}{\Delta OUT}$	TOTAL HEAD	TEMP.	INCREMENTAL FLUX	INCREMENTAL PERMEABILITY
(m-d-y)	(hr)	(cm <sup>3</sup> )	(cm <sup>3</sup> )	(3 readings)	(cm)	(°C)	@ 20°C (m/sec)	@ 20°C (cm/sec)
9/12/2024	0.0	0.0	0.0	NA	167.6	20.7	NA	NA
9/13/2024	23.6	2.0	1.7	NA	163.5	20.8	2.65E-09	9.62E-10
9/14/2024	51.7	4.1	3.7	1.09	158.9	20.8	2.50E-09	9.31E-10
9/15/2024	73.9	5.7	5.2	1.06	155.3	20.8	2.40E-09	9.15E-10
9/16/2024	95.6	7.3	6.5	1.16	152.0	20.8	2.32E-09	9.09E-10

**09/23/2024 S&L Comment:** The reported hydraulic conductivity (9.18E-10 cm/s) conforms to Specification P-1402, Table 319025-2 (1E-09 cm/s max.). Although the reported flux (i.e., liquid flow rate) (2.41E-09 m/s) appears to be greater than that specified in Specification P-1402, Table 319025-2 (2E-09 m/s), the GCL material provided complies with the Illinois CCR Rule's performance criterion for the lower component of a composite liner system per the calculations below.

Notes 4 and 5 for Table 319025-2 state that the specified flux is based on (1) a 7-mm-thick GCL and (2) a hydraulic head of 2 psi, i.e., 140.6 cm. Per this test report, the supplied GCL is 6.12-mm thick. Moreover, using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3), the effective hydraulic head for this test was 160.1 cm (> 140.6 cm):

$$q_{GCL} = k_{GCL} \left( \frac{h}{t_{GCL}} + 1 \right), \text{ or } h = t_{GCL} \left( \frac{q_{GCL}}{k_{GCL}} - 1 \right) = (0.612 \text{ cm}) * [(2.41E-07 \text{ cm/s}) / (9.18E-10 \text{ cm/s}) - 1] = 160.1 \text{ cm}$$

To be acceptable as the lower component of the retrofitted Bypass Basin's composite liner system, the supplied GCL must have an liquid flow rate less than or equal to two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec. 35 Ill. Adm. Code 845.400(c)(2). The liquid flow rate comparison between this GCL and two feet (61.0 cm) of compacted soil with a hydraulic conductivity of 1E-07 cm/sec must be made using the flow rate equation derived from Darcy's Law for gravity flow through porous media that is presented in 35 Ill. Adm. Code 845.400(c)(3). The flow rate through compacted soil ( $q_{soil}$ ) that is two-feet thick ( $t_{soil} = 61.0 \text{ cm}$ ), that has a hydraulic conductivity of 1E-07 cm/sec ( $k_{soil}$ ), and that is subject to the effective hydraulic head applied during this test ( $h = 160.1 \text{ cm}$ ) is:

$$q_{soil} = k_{soil} \left( \frac{h}{t_{soil}} + 1 \right) = (1E-07 \text{ cm/sec}) * [(160.1 \text{ cm}) / (61.0 \text{ cm}) + 1] * (1 \text{ m} / 100 \text{ cm}) = 3.62E-09 \text{ m/sec}$$

Because the reported flow rate for the GCL ( $q_{GCL} = 2.41E-09 \text{ m/sec}$ ) is less than the calculated flow rate through two feet of compacted soil with a hydraulic conductivity of 1E-07 cm/sec subject to the same hydraulic head ( $q_{soil} = 3.62E-09 \text{ m/sec}$ ), the supplied GCL complies with 35 Ill. Adm. Code 845.400(c)(2) and is acceptable for use as the lower component of the retrofitted Bypass Basin's composite liner system.

**INTERFACE FRICTION TEST RESULTS**  
**ASTM D6243**




CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-006  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 172 (L24-116-006-002)

INTERFACE : **Internal Shear**  
**of GCL**

**PEAK SHEAR**

FRICITION ANGLE (deg) :             $\Phi = 81.3$   
COEFFICIENT OF FRICTION :        = **6.565**  
ADHESION [Calculated] (psf):      **a = 0**

- NOTES:        1.) The GCL was loaded, inundated with water & seated for 24 hours prior to shearing.  
                  2.) The peak friction angle was calculated using linear regression on the peak data point through the origin.




INTERFACE FRICTION TEST RESULTS  
ASTM D6243



CLIENT : Clean Air and Water Systems, LLC  
CLIENT PROJECT : Powerton Generating Station  
PROJECT NO. : L24-116-006  
LAB I. D. NO.: CETCO Resistex U5 DN GCL, Roll # 172 (L24-116-006-002)

INTERFACE : **Internal Shear  
of GCL**

SHEAR RESISTANCE VS HORIZONTAL DISPLACEMENT



**INTERFACE FRICTION TEST RESULTS  
ASTM D6243**



CLIENT : Clean Air and Water Systems, LLC  
 CLIENT PROJECT : Powerton Generating Station  
 PROJECT NO. : L24-116-006  
 LAB I. D. NO.S: CETCO Resistex U5 DN GCL, Roll # 172 (L24-116-006-002)

**INTERFACE : Internal Shear  
of GCL**

STRAIN RATE ( in / min ) : 0.04

DIRECT SHEAR UNIT: Durham Geo

PLACEMENT CONDITION: Inundated

NORMAL LOAD: Platten Weight

NORMAL LOAD (psf)	200	NORMAL LOAD (psf)		NORMAL LOAD (psf)				
PEAK SHEAR STRESS (psf)	1313	PEAK SHEAR STRESS (psf)		PEAK SHEAR STRESS (psf)				
PEAK SECANT ANGLE (deg)	81.3	PEAK SECANT ANGLE (deg)		PEAK SECANT ANGLE (deg)				
RESIDUAL SHEAR (psf)	243	RESIDUAL SHEAR (psf)		RESIDUAL SHEAR (psf)				
RESID. SECANT ANGLE (deg)	50.5	RESID. SECANT ANGLE (deg)		RESID. SECANT ANGLE (deg)				
HORIZONTAL			HORIZONTAL			HORIZONTAL		
DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)	DISPLACE. (in.)	SHEAR FORCE (lbs)	STRESS (psf)
0.000	0	0						
0.005	12	12						
0.023	63	63						
0.038	96	96						
0.060	131	131						
0.080	158	158						
0.100	180	180						
0.120	197	197						
0.140	212	212						
0.160	229	229						
0.180	244	244						
0.200	262	262						
0.250	307	307						
0.300	354	354						
0.350	403	403						
0.400	457	457						
0.450	512	512						
0.550	642	642						
0.600	713	713						
0.650	782	782						
0.700	854	854						
0.750	927	927						
0.800	998	998						
0.850	1067	1067						
0.900	1131	1131						
1.010	1240	1240						
1.200	1313	1313						
1.400	1237	1237						
1.530	1119	1119						
1.800	848	848						
2.000	681	681						
2.200	553	553						
2.400	454	454						
2.600	373	373						
2.800	293	293						
3.000	243	243						

---

**APPENDIX G-3**

**HDPE GEOMEMBRANE CERTIFICATION**

---



**Product:** 60-HD-11-BLK-BLK-GRI-STD-24.00  
**Project :** MWG Powerton Station, IL  
**Customer:** Clean Air And Water Systems, LLC  
**Cust PO:** 24058-1

**QC'd By:** *Malkesh Patel*  
**Date:** May 9, 2024

We hereby certify the following test results for the above referenced product/project :

Count	Roll Number	Area (sq ft)	Gross Weight (lb)	Thick ness MAV (mil)	Thick ness MIN (mil)	Asperity Height (mil)		Tensile at Yield (ppi)		Elong at Yield (%)		Tensile at Break (ppi)		Elong at Break (%)		Tear Resistance (lb)		Punct Resist (lb)	Density (g/cc)	Carbon Black (%)	CB Disp (Views in Cat 1 or 2)	Resin OIT (Minute)	Resin Lot #
				ASTM D 5994	ASTM D 5994	ASTM D 7466		ASTM D 6693		ASTM D 6693		ASTM D 6693		ASTM D 6693		ASTM D 1004		ASTM D 4833	ASTM D 1505	ASTM D 4218	ASTM D 5596	ASTM D8117	
						Side A	Side B	MD	TD	MD	TD	MD	TD	MD	TD	MD	TD	MD	TD				
01	3119002713	12,000.00	3936	57	55	23	21	163	161	17	18	177	190	477	501	52	55	149	0.949	2.4	10	200	PRB821140
02	3119002714	12,000.00	3940	59	58	23	22	163	161	17	18	177	190	477	501	52	55	149	0.949	2.4	10	200	PRB821140
03	3119002715	12,000.00	3950	58	55	25	25	154	153	17	19	195	198	560	540	52	57	149	0.946	2.4	10	200	PRB821140
04	3119002716	12,000.00	3940	58	54	23	21	151	161	18	17	213	181	570	518	52	56	149	0.948	2.5	10	200	PRB821140
05	3119002717	12,000.00	3956	60	56	22	22	151	161	18	17	213	181	570	518	52	56	149	0.948	2.5	10	200	PRB821140

## Certificate of Analysis

Shipped To: SKAPS  
571 Industrial Park Way  
COMMERCE GA 30529-1326  
USA

Recipient: ARORA  
Fax:

Delivery # 81105682  
PO #: 30131240037  
Weight: 185700.000 LB  
Ship Date: 03/15/2024  
Package: BULK  
Mode: Hopper Car  
Car #: CPCX814521  
Seal No: 377011

Product:  
MARLEX K306 POLYETHYLENE in Bulk

Lot Number: PRB821140

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.080	g/10min
HLMI Flow Rate	ASTM D1238	11.80	g/10min
Density	D1505 or D4883	0.9380	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPCChem).  
**However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.**



Steven Beck  
Quality Systems Coordinator

For CoA questions contact Leslie Dziamara at +1-832-813-4806



**SKAPS Industries**  
571 Industrial Parkway  
Commerce, GA 30529  
Ph: (706) 336-7000  
Fax: (706) 336-7007

July 26, 2024

Luke Kabel  
Clean air and Water Systems  
10315 W. Prairie Lake Rd  
Juniata, NE 68955

Ref: MWG Powerton Station, IL

SKAPS Industries certifies that the resin used in the manufacturing of the geomembrane for the reference project shall meet the requirement of the specification.

SKAPS Industries certifies the geomembrane supplied to the reference project shall meet the requirement of the specification. No post- consumer resin has been added during the manufacturing of the geomembrane. The geomembrane shall be free of per- and polyfluoroalkyl substances.

SKAPS Industries certifies that the Extrudate welding material furnished shall be of the same resin or compatible compound as the geomembrane.

Malkesh Patel  
*Malkesh Patel*  
SKAPS Industries



---

**APPENDIX G-4**

**HDPE GEOMEMBRANE CONFORMANCE TESTING**

---

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-001  
 LAB ID NO.: L24-116-001-001  
 MATERIAL: SKAPS HD-60T2 Geomembrane  
 ROLL NO: 3119002713

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>THICKNESS</b>	D 5994	mils	59	59	59	61	59	<b>60</b>	1.19
			60	61	61	62	62		
<b>DENSITY</b>	D 1505	g/cc	0.9476	0.9472	0.9470			<b>0.9473</b>	0.0002
<b>CARBON BLACK CONTENT</b>	D 4218	%	2.56	2.51				<b>2.53</b>	0.024
<b>CARBON BLACK DISPERSION</b>	D 5596	CATEGORY	1	1	1	1	1		
			1	1	1	1	1		
<b>PUNCTURE RESISTANCE</b>	D 4833	lbs	150.7	155.5	155.5	152.4	158.2	<b>150.4</b>	4.31
			151.3	149.6	155.2	144.8	144.7		
			143.8	148.7	146.7	151.5	146.9		
<b>TEAR RESISTANCE</b>	D 1004	MD-lbs	57.1	59.9	63.2	63.5	64.7	<b>60.9</b>	3.18
			58.9	57.9	56.8	66.3	60.9		
			57.6	59.9	55.7	60.6	59.2		
<b>TENSILE PROPERTIES</b>	D 6693	CD-lbs	55.3	57.8	57.0	60.1	61.0	<b>58.4</b>	1.93
<b>STRENGTH AT YIELD</b>		MD-ppi	164	163	163	174	166	<b>166</b>	4.15
		CD-ppi	158	164	164	177	173	<b>167</b>	6.88
<b>STRENGTH AT BREAK</b>		MD-ppi	209	212	213	204	215	<b>211</b>	3.81
		CD-ppi	185	195	190	190	158	<b>184</b>	12.99
<b>ELONGATION AT YIELD</b> Lo = 1.3"		MD%	17	17	17	17	17	<b>17</b>	0.28
		CD%	14	16	18	14	16	<b>15</b>	1.28
<b>ELONGATION AT BREAK</b> Lo = 2.0"		MD%	560	570	560	500	560	<b>550</b>	25.30
		CD%	530	550	540	490	410	<b>500</b>	51.22

CHECKED BY: JLK      DATE: 5/29/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-001-001.xls]002

L24-116-001- 5/29/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS, LLC  
CLIENT PROJECT: Powerton Generating Station  
PROJECT NO.: L24-116-001  
LAB ID NO.: L24-116-001-002  
MATERIAL: SKAPS HD-60T2 Geomembrane  
ROLL NO: 3119002714

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>THICKNESS</b>	D 5994	mils	59	63	59	61	58	<b>60</b>	1.64
			57	61	60	61	60		

CHECKED BY: JLK      DATE: 5/29/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-001-002.xls]002

L24-116-001- 5/29/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-001  
 LAB ID NO.: L24-116-001-003  
 MATERIAL: SKAPS HD-60T2 Geomembrane  
 ROLL NO: 3119002715


TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>THICKNESS</b>	D 5994	mils	60	58	58	58	51	<b>59</b>	3.24
			59	63	63	60	61		
<b>DENSITY</b>	D 1505	g/cc	0.9485	0.9480	0.9478			<b>0.9481</b>	0.0003
<b>CARBON BLACK CONTENT</b>	D 4218	%	2.54	2.53				<b>2.53</b>	0.003
<b>CARBON BLACK DISPERSION</b>	D 5596	CATEGORY	1	1	1	1	1		
			1	1	1	1	1		
<b>PUNCTURE RESISTANCE</b>	D 4833	lbs	145.8	144.5	144.0	147.5	148.9	<b>146.0</b>	3.17
			149.4	148.8	151.7	145.4	143.7		
			143.8	150.3	140.5	144.7	141.4		
<b>TEAR RESISTANCE</b>	D 1004	MD-lbs	56.0	58.0	59.9	60.3	60.4	<b>59.0</b>	1.88
			57.1	56.2	60.6	61.5	59.8		
			CD-lbs	55.3	52.3	58.0	58.8		
51.7	55.6	57.2		51.1	59.2				
<b>TENSILE PROPERTIES</b>	D 6693								
<b>STRENGTH AT YIELD</b>		MD-ppi	163	164	167	166	169	<b>166</b>	2.25
		CD-ppi	170	168	168	178	174	<b>172</b>	3.84
<b>STRENGTH AT BREAK</b>		MD-ppi	219	231	247	221	218	<b>227</b>	11.05
		CD-ppi	188	130	134	137	202	<b>158</b>	30.22
<b>ELONGATION AT YIELD</b> Lo = 1.3"		MD%	17	17	18	17	17	<b>17</b>	0.63
		CD%	15	13	15	16	14	<b>15</b>	0.77
<b>ELONGATION AT BREAK</b> Lo = 2.0"		MD%	590	600	640	580	560	<b>590</b>	26.53
		CD%	520	250	380	110	560	<b>360</b>	167.64

CHECKED BY: JLK DATE: 5/29/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-001-003.xls\002

L24-116-001- 5/29/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-001  
 LAB ID NO.: L24-116-001-004  
 MATERIAL: SKAPS HD-60T2 Geomembrane  
 ROLL NO: 3119002716

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>THICKNESS</b>	D 5994	mils	58	61	60	57	60	<b>59</b>	1.34
			58	58	59	61	58		

CHECKED BY:   JLK        DATE:   5/29/2024  

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station\L24-116-001-004.xls]002

L24-116-001- 5/29/2024

# CONFORMANCE TEST RESULTS



CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-001  
 LAB ID NO.: L24-116-001-005  
 MATERIAL: SKAPS HD-60T2 Geomembrane  
 ROLL NO: 3119002717

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>THICKNESS</b>	D 5994	mils	59	59	58	60	60	<b>60</b>	1.12
			60	58	60	62	59		
<b>DENSITY</b>	D 1505	g/cc	0.9481	0.9478	0.9474			<b>0.9478</b>	0.0003
<b>CARBON BLACK CONTENT</b>	D 4218	%	2.45	2.38				<b>2.41</b>	0.036
<b>CARBON BLACK DISPERSION</b>	D 5596	CATEGORY	1	1	1	1	1		
			1	1	1	1	1		
<b>PUNCTURE RESISTANCE</b>	D 4833	lbs	141.4	151.1	143.3	144.3	150.1	<b>146.2</b>	4.76
			139.9	151.9	156.3	145.6	147.2		
			149.4	141.6	148.3	140.2	141.9		
<b>TEAR RESISTANCE</b>	D 1004	MD-lbs	54.0	57.1	58.7	59.4	57.6	<b>56.9</b>	2.36
			51.5	56.9	58.6	58.9	55.9		
			CD-lbs	49.2	51.9	50.5	51.6		
50.5	57.5	55.2		54.6	53.9	<b>53.0</b>	2.52		
<b>TENSILE PROPERTIES</b>	D 6693								
<b>STRENGTH AT YIELD</b>		MD-ppi	166	156	174	172	168	<b>167</b>	6.39
		CD-ppi	172	166	178	175	174	<b>173</b>	4.07
<b>STRENGTH AT BREAK</b>		MD-ppi	208	197	206	208	216	<b>207</b>	6.03
		CD-ppi	195	130	140	194	144	<b>160</b>	28.11
<b>ELONGATION AT YIELD</b> Lo = 1.3"		MD%	17	17	17	17	17	<b>17</b>	0.23
		CD%	15	15	17	16	15	<b>16</b>	0.76
<b>ELONGATION AT BREAK</b> Lo = 2.0"		MD%	540	530	510	540	570	<b>540</b>	19.39
		CD%	540	220	300	530	230	<b>360</b>	142.35

CHECKED BY: JLK      DATE: 5/29/2024

---

**APPENDIX G-5**

**GEOCOMPOSITE CERTIFICATION**

---



May 9, 2024

Customer: Clean Air & Water Systems
Customer P.O.#: 24058-1
Project: MWG Poweton Station, IL
Product: TN 330-2-8

We hereby certify that the TN 330-2-8 drainage geocomposite, meets or exceeds the project requirements as stated in the specifications. The properties listed in this section are:

Table with 5 columns: Property, Test Method, Unit, Value, Qualifier. Rows include Geonet (Thickness, Carbon Black, Tensile Strength, Melt Flow, Density, Compression Strength), Composite (Ply Adhesion, Transmissivity), and Geotextile (Fabric Weight, Grab Strength, Grab Elongation, Trap Tear Strength, CBR Puncture, Water Flow Rate, Permittivity, AOS, UV Resistance).

Notes:

- 1. Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.03 and a confining pressure of 1,200 psf between steel plates after 15 minutes.
2. Condition 190/2.16
3. Geotextile and Geonet properties are prior to lamination.
4. Geotextile data is provided by the supplier.
5. MARV is statistically defined as mean minus two standard deviations and it is the value which is exceeded by 97.5% of all the test data.
6. Minium average value

Quality Approval

Malkesh Patel







**Product: TN 330-2-8**  
**Project : MWG Poweton Station, IL**

We hereby certify the following test results for the above referenced product/project :

Geocomposite				Geonet						
Roll Number	Ply Adhesion (lb/in)		Transmissivity (m <sup>2</sup> /sec)	Resin Lot Number	Density (g/cm <sup>3</sup> )	Compressive Strength (lbs/in <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength MD (lb/in)	Transmissivity (m <sup>2</sup> /sec)
	Side "A"	Side "B"								
142271010001	3.80	3.53	3.25 x 10 <sup>-3</sup>	CCBX 058840	0.9524	272	324	2.58	99	
142271010002				CCBX 058840	0.9524					
142271010003				CCBX 058840	0.9524					
142271010004				CCBX 058840	0.9524					
142271010005	2.92	3.25	2.98 x 10 <sup>-3</sup>	CCBX 058840	0.9527	268	319	2.50	104	
142271010006				CCBX 058840	0.9527					
142271010007				CCBX 058840	0.9527					
142271010008				CCBX 058840	0.9527					
142271010009				CCBX 058840	0.9527					
142271010010	3.77	2.61	3.14 x 10 <sup>-3</sup>	CCBX 058840	0.9523	270	323	2.56	101	
142271010011				CCBX 058840	0.9523					
142271010012				CCBX 058840	0.9523					
142271010013				CCBX 058840	0.9523					
142271010014				CCBX 058840	0.9523					
142271010015	3.73	3.45	3.04 x 10 <sup>-3</sup>	CCBX 058840	0.9525	266	321	2.65	105	
142271010016				CCBX 058840	0.9525					
142271010017				CCBX 058840	0.9525					
142271010018				CCBX 058840	0.9525					
142271010019				CCBX 058840	0.9525					
142271010020	3.25	2.97	3.19 x 10 <sup>-3</sup>	CCBX 058840	0.9528	262	318	2.53	102	
142271010021				CCBX 058840	0.9528					
142271010022				CCBX 058840	0.9528					
142271010023				CCBX 058840	0.9528					
142271010024				CCBX 058840	0.9528					



# POLYETHYLENE RESIN CERTIFICATION

**Customer Name :** Clean Air & Water Systems  
**Project Name :** MWG Poweton Station, IL  
**Geocomposite Manufacturer :** SKAPS Industries  
**Geocomposite Production Plant :** Commerce, GA  
**Geocomposite Brand Name :** TN 330-2-8

We hereby certify the following test results for the above referenced product/project:

Resin Manufacturer	Resin Lot Number	Property	Test Method	Units	Resin Manufacturer Value	Tested Value*
Osterman and Company	CCBX 058840	Density	ASTM D1505	g/cm <sup>3</sup>	0.9500	0.9478
		Melt flow Index	ASTM D1238 <sup>(a)</sup>	g/10 min	0.25	0.18

(a) Condition 190/2.16

\* Data from SKAPS Quality Control



# Geotextile Certification

**Product:** TN 330-2-8  
**Project :** MWG Poweton Station, IL

We hereby certify the following test results for the above referenced product/project :

<b>GEOCOMP ROLL#</b>	<b>FABRIC SIDE</b>	<b>WEIGHT oz/yd<sup>2</sup></b>	<b>GRAB lbs. (MD)</b>	<b>GRAB ELG % (MD)</b>	<b>GRAB lbs. (XMD)</b>	<b>GRAB ELG % (XMD)</b>	<b>TRAP lbs. (MD)</b>	<b>TRAP lbs. (XMD)</b>	<b>CBR PUNCTURE lbs</b>	<b>AOS us sieve</b>	<b>PERM-ITY sec<sup>-1</sup></b>
142271010001	Side A	8.33	230	66	235	81	102	116	696	80	1.36
	Side B	8.40	228	75	236	77	101	114	681	80	1.34



**SKAPS Industries**  
571 Industrial Parkway  
Commerce, GA 30529  
Ph: (706) 336-7000  
Fax: (706) 336-7007

July 26, 2024

Luke Kabel  
Clean air and Water Systems  
10315 W. Prairie Lake Rd  
Juniata, NE 68955

Ref: MWG Powerton Station, IL

SKAPS Industries certifies that the drainage geocomposite shall be free of per- and polyfluoroalkyl substances.

Malkesh Patel  
*Malkesh Patel*  
SKAPS Industries

---

**APPENDIX G-6**

**GEOCOMPOSITE CONFORMANCE TESTING**

---

## CONFORMANCE TEST RESULTS

CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-002  
 LAB ID NO.: L24-116-002-001  
 MATERIAL: SKAPS TN330-2-8 Geocomposite  
 ROLL NO: 0142271010001

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>Geocomposite PLY ADHESION</b>	D 7005								
	SIDE "A"	MD-lb/in	4.1	8.0	6.9	5.4	10.8	<b>7.04</b>	2.287
	SIDE "B"	MD-lb/in	5.4	10.6	10.7	11.2	10.3	<b>9.64</b>	2.139
<b>TRANSMISSIVITY* Flow Rate/Unit Width 10,000 psf; grad 0.1 15 min seat</b>	D 4716	m2/s gpm/ft	1		2				
			3.20E-03		3.14E-03			<b>3.17E-03</b>	
			1.55		1.52			<b>1.53</b>	

\* PLATE / GEOCOMPOSITE / PLATE

CHECKED BY: JLK

DATE: 5/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station[L24-116-002-001.xls]Sheet1

L24-116-002-001

5/28/2024

**08/05/2024 S&L Comment:** This test was performed at a hydraulic gradient of 0.10 and a normal pressure of 10,000 psf instead of a hydraulic gradient of 0.03 and a normal pressure of 1,260 psf, as specified in Specification P-1402, Table 319020-2. However, because there is a direct relationship between flow rate and hydraulic gradient, the reported flow rate at a hydraulic gradient of 0.10 may be converted to a flow rate at a hydraulic gradient of 0.03 as follows:

$$\text{Flow Rate (i = 0.03)} = \text{Flow Rate (i = 0.10)} * (0.03 / 0.10) = (1.53 \text{ gpm/ft}) * (0.3) = 0.46 \text{ gpm/ft} > 0.42 \text{ gpm/ft}$$

The preceding flow rate is representative of a flow rate at a hydraulic gradient of 0.03 at a normal pressure of 10,000 psf. Because flow rate through a drainage geocomposite will decrease with increasing normal pressure, the calculated flow rate is a conservative (i.e., lower) estimate of the flow rate through the drainage geocomposite at a normal pressure of 1,260 psf. Therefore, it has been demonstrated that the drainage geocomposite material proposed for use in the Bypass Basin Retrofit Project conforms to Specification P-1402, complies with 35 Ill. Adm. Code 845.420(a)(4)(B), and is acceptable for use on this project.

## CONFORMANCE TEST RESULTS

CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-002  
 LAB ID NO.: L24-116-002-002  
 MATERIAL: SKAPS TN330-2-8 Geocomposite  
 ROLL NO: 0142271010009

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>Geocomposite PLY ADHESION</b>	D 7005								
	SIDE "A"	MD-lb/in	7.7	9.4	7.8	4.7	5.8	<b>7.06</b>	1.657
	SIDE "B"	MD-lb/in	13.4	12.4	10.3	11.6	8.1	<b>11.14</b>	1.859
<b>TRANSMISSIVITY* Flow Rate/Unit Width 10,000 psf; grad 0.1 15 min seat</b>	D 4716	m2/s gpm/ft	1		2			<b>3.29E-03</b> <b>1.59</b>	
			3.35E-03		3.23E-03				
			1.62		1.56				

\* PLATE / GEOCOMPOSITE / PLATE

CHECKED BY: JLK

DATE: 5/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station[L24-116-002-002.xls]Sheet1 (2)

L24-116-002-002

5/28/2024

**08/05/2024 S&L Comment:** This test was performed at a hydraulic gradient of 0.10 and a normal pressure of 10,000 psf instead of a hydraulic gradient of 0.03 and a normal pressure of 1,260 psf, as specified in Specification P-1402, Table 319020-2. However, because there is a direct relationship between flow rate and hydraulic gradient, the reported flow rate at a hydraulic gradient of 0.10 may be converted to a flow rate at a hydraulic gradient of 0.03 as follows:

$$\text{Flow Rate (i = 0.03)} = \text{Flow Rate (i = 0.10)} * (0.03 / 0.10) = (1.59 \text{ gpm/ft}) * (0.3) = 0.48 \text{ gpm/ft} > 0.42 \text{ gpm/ft}$$

The preceding flow rate is representative of a flow rate at a hydraulic gradient of 0.03 at a normal pressure of 10,000 psf. Because flow rate through a drainage geocomposite will decrease with increasing normal pressure, the calculated flow rate is a conservative (i.e., lower) estimate of the flow rate through the drainage geocomposite at a normal pressure of 1,260 psf. Therefore, it has been demonstrated that the drainage geocomposite material proposed for use in the Bypass Basin Retrofit Project conforms to Specification P-1402, complies with 35 Ill. Adm. Code 845.420(a)(4)(B), and is acceptable for use on this project.

## CONFORMANCE TEST RESULTS

CLIENT: CAAWS, LLC  
 CLIENT PROJECT: Powerton Generating Station  
 PROJECT NO.: L24-116-002  
 LAB ID NO.: L24-116-002-003  
 MATERIAL: SKAPS TN330-2-8 Geocomposite  
 ROLL NO: 0142271010017

TEST	ASTM METHOD	UNITS	SPECIMEN NO.					AVE	STD
			1	2	3	4	5		
<b>Geocomposite</b> <b>PLY ADHESION</b>	D 7005								
	SIDE "A"	MD-lb/in	1.9	6.2	2.4	7.0	3.1	<b>4.13</b>	2.080
	SIDE "B"	MD-lb/in	8.1	6.7	4.2	5.5	6.2	<b>6.12</b>	1.286
<b>TRANSMISSIVITY*</b> <b>Flow Rate/Unit Width</b> <b>10,000 psf;grad 0.1</b> <b>15 min seat</b>	D 4716	m2/s gpm/ft	1		2			<b>3.17E-03</b> <b>1.53</b>	
			3.20E-03	1.55	3.14E-03	1.52			

\* PLATE / GEOCOMPOSITE / PLATE

CHECKED BY: JLK

DATE: 5/28/2024

G:\Synthetics\2024 Synthetics\116 CAAWS - Powerton Generating Station[L24-116-002-003.xls]Sheet1

L24-116-002-003

5/28/2024

**08/05/2024 S&L Comment:** This test was performed at a hydraulic gradient of 0.10 and a normal pressure of 10,000 psf instead of a hydraulic gradient of 0.03 and a normal pressure of 1,260 psf, as specified in Specification P-1402, Table 319020-2. However, because there is a direct relationship between flow rate and hydraulic gradient, the reported flow rate at a hydraulic gradient of 0.10 may be converted to a flow rate at a hydraulic gradient of 0.03 as follows:

$$\text{Flow Rate (i = 0.03)} = \text{Flow Rate (i = 0.10)} * (0.03 / 0.10) = (1.53 \text{ gpm/ft}) * (0.3) = 0.46 \text{ gpm/ft} > 0.42 \text{ gpm/ft}$$

The preceding flow rate is representative of a flow rate at a hydraulic gradient of 0.03 at a normal pressure of 10,000 psf. Because flow rate through a drainage geocomposite will decrease with increasing normal pressure, the calculated flow rate is a conservative (i.e., lower) estimate of the flow rate through the drainage geocomposite at a normal pressure of 1,260 psf. Therefore, it has been demonstrated that the drainage geocomposite material proposed for use in the Bypass Basin Retrofit Project conforms to Specification P-1402, complies with 35 Ill. Adm. Code 845.420(a)(4)(B), and is acceptable for use on this project.



---

**APPENDIX H**

**COMPOSITE LINER INSTALLATION FORMS  
AND TESTING RESULTS**

---

---

**APPENDIX H-1**

**SUBGRADE ACCEPTANCE FORM**

---

***CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION***

PROJECT NAME: MWG Powerton Bypass Basin Retrofit - 24058

LOCATION: 13082 E Manito Rd, Pekin, Illinois 61554

JOB NUMBER: 24058 CLIENT: \_\_\_\_\_

AREA ACCEPTED: Whole Area

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

---

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

---


CERTIFICATE APPROVED BY:


Installers Acceptance

Inspectors Acceptance

Company: Clean Air And Water Systems, LLC

Company: CEC

By: Andy Khamarlorn 

By: Alexander Brush 

Title: Superintendent

Title: Staffing Consultants

Date: August 23, 2024

Date: August 23, 2024

---

**APPENDIX H-2**

**PANEL DEPLOYMENT LOGS**

---

**Appendix H-2  
Panel Deployment Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL**

Clean Air and Water

**DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Systems (CAAWS)

DATE	TIME	PANEL NUMBER	MFG. ROLL NUMBER	PANEL DIMENSIONS			SUBBASE CONDITION
				WIDTH (ft)	LENGTH (ft)	AREA (sf)	
8/21/2024	12:56	P1	3119002715	23.5	287	6,745	Accepted by CAAWS
8/21/2024	14:51	P2	3119002715	23.5	66	1,551	Accepted by CAAWS
8/21/2024	15:55	P3	3119002715	23.5	57	1,340	Accepted by CAAWS
8/21/2024	16:05	P4	3119002715	23.5	26	611	Accepted by CAAWS
8/21/2024	16:08	P5	3119002715	23.5	28	658	Accepted by CAAWS
8/21/2024	16:20	P6	3119002715	23.5	51	1,199	Accepted by CAAWS
8/21/2024	16:35	P7	3118002716	23.5	56	1,316	Accepted by CAAWS
8/21/2024	16:50	P8	3118002716	23.5	38	893	Accepted by CAAWS
8/21/2024	17:00	P9	3118002716	23.5	51	1,199	Accepted by CAAWS
8/22/2024	14:08	P10	3118002716	23.5	67	1,575	Accepted by CAAWS
8/22/2024	14:13	P11	3118002716	23.5	69	1,622	Accepted by CAAWS
8/22/2024	14:15	P12	3118002716	23.5	68	1,598	Accepted by CAAWS
8/22/2024	14:26	P13	3118002716	23.5	69	1,622	Accepted by CAAWS
8/22/2024	15:05	P14	3118002716	23.5	71	1,669	Accepted by CAAWS
8/22/2024	15:15	P15	3118002717	23.5	73	1,716	Accepted by CAAWS
8/22/2024	15:30	P16	3118002717	5	77	385	Accepted by CAAWS
8/22/2024	16:00	P17	3118002717	23.5	77	1,810	Accepted by CAAWS
8/23/2024	8:45	P18	3118002717	23.5	41	964	Accepted by CAAWS
8/23/2024	8:55	P19	3118002717	23.5	62	1,457	Accepted by CAAWS
8/23/2024	9:05	P20	3118002717	23.5	39	917	Accepted by CAAWS
8/23/2024	9:10	P21	3118002717	23.5	45	1,058	Accepted by CAAWS
8/23/2024	9:13	P22	3118002717	23.5	16	376	Accepted by CAAWS
8/23/2024	10:16	P23	3118002717	23.5	151	3,549	Accepted by CAAWS
8/23/2024	10:23	P24	3118002714	23.5	79	1,857	Accepted by CAAWS
8/23/2024	13:08	P25	3118002714	23.5	67	1,575	Accepted by CAAWS
8/23/2024	13:18	P26	3118002714	23.5	23	541	Accepted by CAAWS
8/23/2024	13:24	P27	3118002714	23.5	65	1,528	Accepted by CAAWS
8/23/2024	13:30	P28	3118002714	23.5	28	658	Accepted by CAAWS
8/23/2024	13:35	P29	3118002714	23.5	67	1,575	Accepted by CAAWS
8/23/2024	13:40	P30	3118002714	23.5	68	1,598	Accepted by CAAWS
8/23/2024	13:43	P31	3118002714	23.5	69	1,622	Accepted by CAAWS
8/23/2024	13:46	P32	3118002714	23.5	67	1,575	Accepted by CAAWS
8/23/2024	13:50	P33	3118002713	23.5	66	1,551	Accepted by CAAWS
8/23/2024	13:52	P34	3118002713	23.5	63	1,481	Accepted by CAAWS
8/23/2024	14:00	P35	3118002713	23.5	61	1,434	Accepted by CAAWS
<b>APPROXIMATE TOTAL SQUARE FOOTAGE:</b>						<b>52,814</b>	

---

**APPENDIX H-3**

**PANEL SEAMING LOG**

---

**Appendix H-3  
Panel Seaming Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE SEAMED	SEAM LENGTH (FT)	SEAMER ID	DEVICE NO.	TEMP. SETTING	SPEED SETTING	SEAM START TIME	SEAM END TIME	DESTRUCT SAMPLE ID	DESTRUCT SAMPLE LOC.
3/1	8/21/2024	56	JD	74	850	500	16:14	16:27		
4/3	8/21/2024	29	DD	72	850	500	16:17	16:22		
5/4	8/21/2024	26	DD	72	850	400	16:24	16:30		
5/2	8/21/2024	27	DD	72	850	500	16:34	16:37		
4/2	8/21/2024	8	DD	72	850	500	16:37	16:38		
3/2	8/21/2024	34.5	DD	72	850	400	16:07	16:15	D-2	49' FROM SEOS
7/1	8/21/2024	43	JD	74	850	500	16:40	16:47	D-1/D-5	16' FROM SEOS
6/7	8/21/2024	15	DD	72	850	500	17:06	17:07		
8/7	8/21/2024	36	DD	72	850	500	16:58	17:02		
9/8	8/21/2024	29	DD	72	850	400	17:15	17:22		
9/6	8/21/2024	31	JD	74	850	500	17:08	17:15		
9/6	8/21/2024	15	JD	74	850	500	17:15	17:20		
10/2	8/22/2024	68	JD	74	850	500	14:10	14:19		
11/10	8/22/2024	69	DD	72	850	500	14:15	14:24		
11/1	8/22/2024	23	DD	72	850	500	14:51	14:55		
10/1	8/22/2024	23	DD	72	850	400	14:55	14:58		
12/11	8/22/2024	69	JD	74	850	500	14:04	14:35		
12/1	8/22/2024	23	DD	72	850	500	14:47	14:51		
13/12	8/22/2024	70	DD	72	850	500	14:26	14:37		
13/1	8/22/2024	23	DD	72	850	500	14:42	14:47		
14/13	8/22/2024	71	JD	74	850	500	15:10	15:19		

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam

**Appendix H-3  
Panel Seaming Log**
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**
**PROJECT NAME:** Powerton Bypass Basin Retrofit
**CEC PROJECT:** 343-014
**CEC TECHNICIAN(S):** Alec Bush
**MANUFACTURER:** SKAPS Industries
**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane
**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE SEAMED	SEAM LENGTH (FT)	SEAMER ID	DEVICE NO.	TEMP. SETTING	SPEED SETTING	SEAM START TIME	SEAM END TIME	DESTRUCT SAMPLE ID	DESTRUCT SAMPLE LOC.
14/1	8/22/2024	23	DD	72	850	500	15:48	15:52		
15/14	8/22/2024	71	DD	72	850	500	15:24	15:35	D-4	20' FROM WEOS
15/1	8/22/2024	23	DD	72	850	500	15:44	15:48		
16/15	8/22/2024	72	JD	74	850	500	15:36	15:47		
16/1	8/23/2024	5	DD	72	850	400	10:01	10:02		
17/16	8/22/2024	29	DD	72	850	400	16:22	16:30		
17/1	8/23/2024	15	DD	72	850	400	9:58	10:01		
18/17	8/23/2024	6	DD	72	850	400	9:53	9:54		
18/19	8/23/2024	16	DD	72	850	400	9:49	9:53		
21/18	8/23/2024	40	JD	74	850	500	9:11	9:17	D-3/D-6	21' FROM WEOS
22/21	8/23/2024	15	DD	72	850	400	9:17	9:20		
22/20	8/23/2024	15	DD	72	850	400	9:26	9:30		
20/21	8/23/2024	26	DD	72	850	400	9:33	9:40		
20/19	8/23/2024	36	JD	74	850	500	9:27	9:35		
19/17	8/23/2024	24	DD	72	850	400	9:43	9:47		
19/1	8/23/2024	60	JD	74	850	500	9:39	9:49		
24/1	8/23/2024	78	JD	74	850	500	10:44	10:53		
23/1	8/23/2024	150	JD	74	850	500	10:24	10:44		
24/23	8/23/2024	26	DD	72	850	400	10:29	10:34		
23/7	8/23/2024	23	DD	72	850	400	10:42	10:47		
29/30	8/23/2024	66	DD	72	850	500	13:50	13:59		

 ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

 NEOS: North Edge of Seam  
 SEOS: South Edge of Seam



**Appendix H-3  
Panel Seaming Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE SEAMED	SEAM LENGTH (FT)	SEAMER ID	DEVICE NO.	TEMP. SETTING	SPEED SETTING	SEAM START TIME	SEAM END TIME	DESTRUCT SAMPLE ID	DESTRUCT SAMPLE LOC.
27/29	8/23/2024	62	JD	74	850	500	13:40	13:49		
28/27	8/23/2024	26	DD	72	850	500	13:32	13:35		
26/25	8/23/2024	20	DD	72	850	500	13:23	13:26		
25/24	8/23/2024	47	JD	74	850	500	13:23	13:26		
30/31	8/23/2024	66	JD	74	850	500	13:59	14:09		
31/32	8/23/2024	67	DD	72	850	500	14:05	14:16		
32/33	8/23/2024	65	JD	74	850	500	14:17	14:25		
33/34	8/23/2024	60	DD	72	850	500	14:23	14:30		
34/35	8/23/2024	58	JD	74	850	500	14:30	14:38	D-8	9' FROM WEOS
35/23	8/23/2024	23	DD	72	850	500	14:41	14:46		
34/23	8/23/2024	24	DD	72	850	500	14:46	14:50		
33/23	8/23/2024	23	DD	72	850	500	14:50	14:53	D-7	12' FROM SEOS
32/23	8/23/2024	23	DD	72	850	500	14:53	14:57		
31/23	8/23/2024	23	DD	72	850	500	14:57	15:01		
30/23	8/23/2024	23	DD	72	850	500	15:01	15:06		
29/23	8/23/2024	3	DD	72	850	500	15:06	15:06		
29/24	8/23/2024	20	DD	72	850	500	15:06	15:09		
27/24	8/23/2024	8	DD	72	850	500	15:09	15:10		
28/26	8/23/2024	20	DD	72	850	400	15:21	15:24		
26/27	8/23/2024	8	DD	72	850	400	15:24	15:26		
25/27	8/23/2024	27	DD	72	850	400	15:26	15:30		

ELOS: Entire Length of Seam  
EEOS: East Edge of Seam  
WEOS: West Edge of Seam

NEOS: North Edge of Seam  
SEOS: South Edge of Seam

---

**APPENDIX H-4**

**SEAM TESTING LOG**

---

**Appendix H-4  
Seam Testing Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofi

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE TESTED	START TIME	FINISH TIME	INITIAL PRESSURE	FINAL PRESSURE	MONITOR ID (CEC Rep)	TECHNICIAN ID (CAAWS Rep)	RESULTS (P/F)	TEST LOCATION
2/3	8/21/2024	16:07	16:12	30	30	ASB	SS	P	ELOS
4/2	8/21/2024	16:42	16:47	30	29	ASB	SS	P	ELOS
5/2	8/21/2024	16:49	16:54	30	30	ASB	SS	P	ELOS
5/4	8/21/2024	16:48	16:53	30	30	ASB	SS	P	ELOS
4/3	8/21/2024	16:43	16:48	30	30	ASB	SS	P	ELOS
3/1	8/21/2024	16:45	16:50	30	30	ASB	SS	P	ELOS
7/1	8/21/2024	17:15	17:20	30	30	ASB	SS	P	SEOS TO 41'
7/1	8/23/2024	10:50	10:55	30	30	ASB	SS	P	41' TO NEOS
8/7	8/21/2024	17:19	17:24	30	30	ASB	SS	P	ELOS
9/8	8/21/2024	17:25	17:30	30	30	ASB	SS	P	ELOS
6/7	8/21/2024	17:18	17:23	30	30	ASB	SS	P	ELOS
9/6	8/21/2024	17:18	17:23	30	30	ASB	SS	P	WEOS TO 15'
9/6	8/21/2024	17:31	17:36	30	30	ASB	SS	P	15' TO EEOS
13/12	8/22/2024	14:40	14:45	30	29	SSS	SS	P	ELOS
12/11	8/22/2024	14:39	14:44	30	30	SSS	SS	P	ELOS
11/10	8/22/2024	14:27	14:32	30	30	SSS	SS	P	ELOS
10/2	8/22/2024	14:26	14:31	30	30	SSS	SS	P	ELOS
13/1	8/22/2024	15:05	15:10	30	30	SSS	SS	P	ELOS
12/1	8/22/2024	15:06	15:11	30	30	SSS	SS	P	ELOS
11/1	8/22/2024	15:07	15:12	30	30	SSS	SS	P	ELOS
10/1	8/22/2024	15:09	15:14	30	30	SSS	SS	P	ELOS

ELOS: Entire Length of Seam  
EEOS: East Edge of Seam  
WEOS: West Edge of Seam

NEOS: North Edge of Seam  
SEOS: South Edge of Seam

**Appendix H-4  
Seam Testing Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofi

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE TESTED	START TIME	FINISH TIME	INITIAL PRESSURE	FINAL PRESSURE	MONITOR ID (CEC Rep)	TECHNICIAN ID (CAAWS Rep)	RESULTS (P/F)	TEST LOCATION
14/1	8/22/2024	15:57	16:02	30	30	SSS	SS	P	ELOS
15/1	8/22/2024	15:55	16:00	30	30	SSS	SS	P	ELOS
15/14	8/22/2024	15:37	15:42	30	30	SSS	SS	P	ELOS
14/13	8/22/2024	15:32	15:37	30	30	SSS	SS	P	ELOS
16/15	8/22/2024	15:52	15:57	30	30	SSS	SS	P	ELOS
17/16	8/22/2024	16:33	16:38	30	30	SSS	SS	P	ELOS
16/1	8/23/2024	10:20	10:25	30	30	SSS	SS	P	ELOS
17/1	8/23/2024	10:18	10:23	30	30	SSS	SS	P	ELOS
19/17	8/23/2024	10:09	10:14	30	30	SSS	SS	P	ELOS
19/1	8/23/2024	10:07	10:12	30	30	SSS	SS	P	ELOS
18/17	8/23/2024	10:35	10:40	30	30	SSS	SS	P	ELOS
18/19	8/23/2024	10:32	10:37	30	30	SSS	SS	P	SEOS TO 6'
18/19	8/23/2024	10:33	10:38	30	30	SSS	SS	P	6' TO NEOS
21/18	8/23/2024	9:35	9:40	30	30	SSS	SS	P	ELOS
20/19	8/23/2024	9:41	9:46	30	30	SSS	SS	P	ELOS
20/21	8/23/2024	9:50	9:55	30	30	SSS	SS	P	ELOS
22/21	8/23/2024	9:59	10:04	30	30	SSS	SS	P	ELOS
22/20	8/23/2024	9:57	10:02	30	30	SSS	SS	P	ELOS
19/1	8/23/2024	10:07	10:12	30	30	ASB	SS	P	ELOS

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam



**Appendix H-4  
Seam Testing Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofi

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE TESTED	START TIME	FINISH TIME	INITIAL PRESSURE	FINAL PRESSURE	MONITOR ID (CEC Rep)	TECHNICIAN ID (CAAWS Rep)	RESULTS (P/F)	TEST LOCATION
24/1	8/23/2024	10:58	11:03	30	30	ASB	SS	P	ELOS
24/23	8/23/2024	10:39	10:44	30	30	ASB	SS	P	ELOS
23/1	8/23/2024	10:57	11:02	30	30	ASB	SS	P	ELOS
29/24	8/23/2024	15:43	15:48	30	30	ASB	SS	P	ELOS
27/24	8/23/2024	15:44	15:49	30	30	ASB	SS	P	ELOS
25/24	8/23/2024	14:20	14:25	30	30	ASB	SS	P	ELOS
25/24	8/23/2024	14:26	14:31	30	30	ASB	SS	P	NEOS TO 28'
26/25	8/23/2024	14:28	14:33	30	30	ASB	SS	P	28' TO SEOS
26/27	8/23/2024	15:50	15:55	30	30	ASB	SS	P	ELOS
25/27	8/23/2024	15:51	15:56	30	30	ASB	SS	P	ELOS
26/28	8/23/2024	0:01	15:56	30	30	ASB	SS	P	ELOS
28/27	8/23/2024	14:31	14:36	30	30	ASB	SS	P	ELOS
27/29	8/23/2024	14:36	14:41	30	30	ASB	SS	P	ELOS
29/30	8/23/2024	14:40	14:45	30	30	ASB	SS	P	ELOS
30/31	8/23/2024	14:44	14:49	30	30	ASB	SS	P	ELOS
30/23	8/23/2024	15:37	15:42	30	30	ASB	SS	P	ELOS
31/23	8/23/2024	15:33	15:38	30	30	ASB	SS	P	ELOS
31/32	8/23/2024	14:47	14:52	30	30	ASB	SS	P	ELOS
32/23	8/23/2024	15:28	15:33	30	30	ASB	SS	P	ELOS
32/33	8/23/2024	15:22	15:27	30	30	ASB	SS	P	ELOS

ELOS: Entire Length of Seam  
EEOS: East Edge of Seam  
WEOS: West Edge of Seam

NEOS: North Edge of Seam  
SEOS: South Edge of Seam

**Appendix H-4  
Seam Testing Log**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofi

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SEAM ID	DATE TESTED	START TIME	FINISH TIME	INITIAL PRESSURE	FINAL PRESSURE	MONITOR ID (CEC Rep)	TECHNICIAN ID (CAAWS Rep)	RESULTS (P/F)	TEST LOCATION
33/23	8/23/2024	15:20	15:25	30	30	ASB	SS	P	ELOS
33/34	8/23/2024	15:11	15:16	30	30	ASB	SS	P	ELOS
34/23	8/23/2024	14:59	15:04	30	30	ASB	SS	P	ELOS
34/35	8/23/2024	14:51	14:56	30	30	ASB	SS	P	ELOS
35/23	8/23/2024	14:56	15:01	30	30	ASB	SS	P	ELOS
23/7	8/23/2024	10:51	10:56	30	30	ASB	SS	P	ELOS

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam

---

**APPENDIX H-5**

**EXTRUSION WELDS AND REPAIR LOG**

---

**Appendix H-5**  
**Extrusion Welder Seams, Testing and Repair Log**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit  
**CEC TECHNICIAN(S):** Alec Bush

**CEC PROJECT:** 343-014  
**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

REPAIR ID	SEAM OR PANEL DESCRIPTION	LOCATION	WELDER ID	MACHINE ID	BARREL TEMP/ PREHEAT SETTING	REPAIR TYPE	APPROXIMATE SIZE (FT X	DATE WELDED	DATE VACUUM TESTED	RESULTS (P/F)
R-1	P2	BOOT	NL	88	550/550	BOOT	3 x 6	8/22/2024	8/22/2024	P
R-2	8/7/6/9	28' FROM SEOS	NL	88	550/550	PATCH	1 x 4	8/22/2024	8/22/2024	P
R-3	9/6	17' FROM EEOS	NL	88	550/550	PATCH	1 x 3	8/22/2024	8/22/2024	P
R-4	4/2/3	27' FROM SEOS	NL	88	550/550	PATCH	2 x 2	8/22/2024	8/22/2024	P
R-5	2/3	6' FROM SEOS	NL	88	550/550	BEAD	0.5 x 0	8/22/2024	8/22/2024	P
R-6	2/3	11' FROM SEOS	NL	88	550/550	BEAD	1 x 0	8/22/2024	8/22/2024	P
R-7	P4		NL	88	550/550	BEAD	23 x 0	8/22/2024	8/22/2024	P
R-8	5/2	24' FROM WEOS	NL	88	550/550	PATCH	1 x 1	8/22/2024	8/22/2024	P
R-9	5/2	WEOS	NL	88	550/550	CAP	4 x 8	8/22/2024	8/22/2024	P
R-10	7/1	16' FROM SEOS	NL	88	550/550	PATCH	1 x 5	8/22/2024	8/22/2024	P
R-11	P5	10' FROM SEOS	NL	88	550/550	BEAD	0.5 x 0	8/22/2024	8/22/2024	P
R-12	3/2	7' FROM NEOS	NL	88	550/550	PATCH	2 x 4	8/22/2024	8/22/2024	P
R-13	9/6	15' FROM EEOS	NL	88	550/550	BEAD	1 x 0	8/22/2024	8/22/2024	P
R-14	1/3/2/10	67' FROM WEOS	NL	88	550/550	PATCH	2 x 4	8/23/2024	8/23/2024	P
R-15	1/10/11	67' FROM WEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-16	1/11/12	67' FROM WEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-17	1/12/13	67' FROM WEOS	NL	88	550/550	PATCH	1 x 2	8/23/2024	8/23/2024	P
R-18	1/13/14	67' FROM WEOS	NL	88	550/550	PATCH	2 x 3	8/23/2024	8/23/2024	P
R-19	1/14/15	67' FROM WEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-20	1/15/16	76' FROM NEOS	NL	88	550/550	PATCH	2 x 2	8/23/2024	8/23/2024	P
R-21	14/15	WEOS	NL	88	550/550	CAP	5 x 16	8/23/2024	8/23/2024	P
R-22	13/14	WEOS	NL	88	550/550	CAP	6 x 7	8/23/2024	8/23/2024	P

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam



**Appendix H-5**  
**Extrusion Welder Seams, Testing and Repair Log**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit  
**CEC TECHNICIAN(S):** Alec Bush

**CEC PROJECT:** 343-014  
**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

REPAIR ID	SEAM OR PANEL DESCRIPTION	LOCATION	WELDER ID	MACHINE ID	BARREL TEMP/ PREHEAT SETTING	REPAIR TYPE	APPROXIMATE SIZE (FT X	DATE WELDED	DATE VACUUM TESTED	RESULTS (P/F)
R-23	P12	BOOT	NL	88	550/550	BOOT	4 x 4	8/23/2024	8/23/2024	P
R-24	P6	10' FROM EEOS	NL	88	550/550	CAP	10 x 3	8/22/2024	8/26/2024	P
R-25	P6	29' FROM EEOS	NL	88	550/550	PATCH	2 x 4	8/22/2024	8/26/2024	P
R-26	1/16/17	71' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-27	1/17/19	54' FROM NEOS	NL	88	550/550	PATCH	2 x 3	8/23/2024	8/23/2024	P
R-28	17/18/19	55' FROM NEOS	NL	88	550/550	PATCH	2 x 2	8/23/2024	8/23/2024	P
R-29	19/18	BOOT	NL	88	550/550	BOOT	2 x 3	8/23/2024	8/23/2024	P
R-30	19/20/21/18	32' FROM NEOS	NL	88	550/550	CAP	6 x 2	8/23/2024	8/23/2024	P
R-31	14/15	21' FROM WEOS	NL	88	550/550	PATCH	1 x 4	8/23/2024	8/23/2024	P
R-32	16/17	36' FROM WEOS	NL	88	550/550	PATCH	4 x 4	8/24/2024	8/26/2024	P
R-33	18/17	36' FROM WEOS	NL	88	550/550	PATCH	4 x 4	8/24/2024	8/26/2024	P
R-34	18/21	22' FROM WEOS	NL	88	550/550	PATCH	2 x 4	8/23/2024	8/23/2024	P
R-35	21/22/20	5' FROM WEOS	NL	88	550/550	PATCH	2 x 3	8/23/2024	8/23/2024	P
R-36	P21	22' FROM WEOS	NL	88	550/550	BEAD	3 x 0	8/23/2024	8/23/2024	P
R-37	P21	32' FROM WEOS	NL	88	550/550	BEAD	2 x 0	8/23/2024	8/23/2024	P
R-38	1/23/24	73' FROM NEOS	NL	88	550/550	PATCH	2 x 2	8/23/2024	8/23/2024	P
R-39	1/23/7	49' FROM SEOS	NL	88	550/550	PATCH	1 x 2	8/24/2024	8/24/2024	P
R-40	1/7	40' FROM SEOS	NL	88	550/550	PATCH	1 x 2	8/24/2024	8/24/2024	P
R-41	6/7	40' FROM SEOS	NL	88	550/550	BOOT	4 x 3	8/23/2024	8/24/2024	P
R-42	1/7	13' FROM SEOS	NL	88	550/550	PATCH	1 x 4	8/24/2024	8/24/2024	P
R-43	34/35	189' FROM NEOS	NL	88	550/550	BOOT	3 x 2	8/23/2024	8/24/2024	P
R-44	P33	160' FROM NEOS	NL	88	550/550	BOOT	2 x 4	8/23/2024	8/23/2024	P

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam

**Appendix H-5**  
**Extrusion Welder Seams, Testing and Repair Log**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit  
**CEC TECHNICIAN(S):** Alec Bush

**CEC PROJECT:** 343-014  
**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

REPAIR ID	SEAM OR PANEL DESCRIPTION	LOCATION	WELDER ID	MACHINE ID	BARREL TEMP/ PREHEAT SETTING	REPAIR TYPE	APPROXIMATE SIZE (FT X	DATE WELDED	DATE VACUUM TESTED	RESULTS (P/F)
R-45	P32	123' FROM NEOS	NL	88	550/550	BOOT	3 x 4	8/23/2024	8/23/2024	P
R-46	P27	44' FROM NEOS	NL	88	550/550	BOOT	4 x 4	8/23/2024	8/23/2024	P
R-47	25/24	21' FROM NEOS	NL	88	550/550	PATCH	1 x 4	8/23/2024	8/23/2024	P
R-48	18/21	WEOS	NL	88	550/550	CAP	4 x 17	8/23/2024	8/23/2024	P
R-49	28/27/26	13' FROM NEOS	NL	88	550/550	PATCH	2 x 3	8/23/2024	8/23/2024	P
R-50	25/24/27	39' FROM NEOS	NL	88	550/550	PATCH	2 x 3	8/23/2024	8/23/2024	P
R-51	27/24/29	48' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-52	23/24/29/30	73' FROM NEOS	NL	88	550/550	CAP	1 x 3	8/23/2024	8/23/2024	P
R-53	23/31/32	117' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/23/2024	P
R-54	23/32/33	140' FROM NEOS	NL	88	550/550	PATCH	1 x 2	8/23/2024	8/23/2024	P
R-55	23/33/34	165' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/24/2024	8/24/2024	P
R-56	23/34/35	189' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/24/2024	8/24/2024	P
R-57	18/21/R34	22' FROM WEOS	NL	88	550/550	PATCH	2 x 4	8/23/2024	8/23/2024	P
R-58	33/23	152' FROM NEOS	NL	88	550/550	PATCH	4 x 1	8/24/2024	8/24/2024	P
R-59	34/35	189' FROM NEOS	NL	88	550/550	PATCH	5 x 1	8/23/2024	8/24/2024	P
R-60	23/30/31	93' FROM NEOS	NL	88	550/550	PATCH	1 x 1	8/23/2024	8/24/2024	P
R-61	25/26/27	18' FROM NEOS	NL	88	550/550	PATCH	2 x 2	8/23/2024	8/23/2024	P
R-62	6/7/23/35	45' FROM SEOS	NL	88	550/550	CAP	5 x 7	8/24/2024	8/26/2024	P
R-63	P36	50' FROM SEOS	NL	88	550/550	PATCH	2 x 3	8/24/2024	8/26/2024	P
R-64	P36	34' FROM EEOS	NL	88	550/550	BEAD	6 x 0	8/24/2024	8/26/2024	P
R-65	P36	33' FROM EEOS	NL	88	550/550	BEAD	3 x 0	8/24/2024	8/26/2024	P
R-66	P36	10' FROM EOS	NL	88	550/550	PATCH	3 x 3	8/24/2024	8/26/2024	P

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam

**Appendix H-5**  
**Extrusion Welder Seams, Testing and Repair Log**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit  
**CEC TECHNICIAN(S):** Alec Bush

**CEC PROJECT:** 343-014  
**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

REPAIR ID	SEAM OR PANEL DESCRIPTION	LOCATION	WELDER ID	MACHINE ID	BARREL TEMP/ PREHEAT SETTING	REPAIR TYPE	APPROXIMATE SIZE (FT X	DATE WELDED	DATE VACUUM TESTED	RESULTS (P/F)
R-67	36/6	EEOS	NL	88	550/550	CAP	10 x 4	8/24/2024	8/26/2024	P
R-68	P/CONCRETE	43' FROM EEOS	NL	88	550/550	PATCH	4 x 4	8/24/2024	8/26/2024	P
R-69	P18	31' FROM WEOS	NL	88	550/550	BEAD	2 x 0	8/24/2024	8/26/2024	P
R-70	P18	29' FROM WEOS	NL	88	550/550	BEAD	2 x 0	8/24/2024	8/26/2024	P
R-71	P16	31' FROM WEOS	NL	88	550/550	BEAD	2 x 0	8/24/2024	8/26/2024	P
R-72	P16	29' FROM WEOS	NL	88	550/550	BEAD	2 x 0	8/24/2024	8/26/2024	P
R-73	P16	5' FROM WEOS	NL	88	550/550	CAP	7 x 2	8/24/2024	8/26/2024	P
R-74	P17	WEOS	NL	88	550/550	BEAD	2 x 0	8/24/2024	8/26/2024	P
R-75	P17	WEOS	NL	88	550/550	PATCH	1 x 1	8/24/2024	8/26/2024	P

ELOS: Entire Length of Seam  
 EEOS: East Edge of Seam  
 WEOS: West Edge of Seam

NEOS: North Edge of Seam  
 SEOS: South Edge of Seam

---

**APPENDIX H-6**

**LOAD CELL CALIBRATION CERTIFICATION  
AND TRIAL WELD RESULTS**

---



## CALIBRATION CERTIFICATE

Tensiometer Model: Pro-Tester [T-0100/A or T-0100SE/A]  
 Device Calibrated: S-Type load cell Calibration Apparatus:  
 Range: 0 - 750 lbs. Tension  
 Model No: M2405-750# Pro-Cal unit, model TC-0100/A  
 Serial No: 22397

A/D Module Model No: T-029  
 A/D Module Serial No: 315022397  
 Channel No: N/A

Dead Weight:		Reference Cell:	
W1	2	R1	2
W2	152	R2	152
W3	302	R3	302

Indicator reading with no load: 0

Offset: -2.240760

Scale: 3.330220

Applied Force lbs.
2
52
102
152
202
252
302

Cell Response:
2
52
102
152
202
252
302

Deviation Error:
0.00
0.00
0.00
0.00
0.00
0.00
0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F


Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

**Note:** A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician: Marc Scott  
 Signature: *Marc Scott*

Date: 10/16/23



### CALIBRATION CERTIFICATE

Tensiometer Model: Pro-Tester [T-0100/A or T-0100SE/A]  
Device Calibrated: S-Type load cell Calibration Apparatus:  
Range: 0 - 750 lbs. Tension  
Model No: M2405-750# Pro-Cal unit, model TC-0100/A  
Serial No: 78998

A/D Module Model No: T-029  
A/D Module Serial No: 419078998  
Channel No: N/A

Dead Weight:		Reference Cell:	
W1	2	R1	2
W2	152	R2	152
W3	302	R3	302

Indicator reading with no load: 0

Offset: -4.865128 Scale: 3.331517

Applied Force lbs.
2
52
102
152
202
252
302

Cell Response:
2
52
102
152
202
252
302

Deviation Error:
0.00
0.00
0.00
0.00
0.00
0.00
0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F  
Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician: Marc Scott  
Signature: *Marc Scott*

Date: 10/16/23

**Appendix H-6.2**  
**Trial Weld Results**  
**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

DATE	TIME	AMBIENT TEMP.	SEAMER INITIALS	MACHINE NUMBER	BARREL TEMP	PREHEAT SETTING	WEDGE TEMP	SPEED SETTING	PEEL VALUES					SHEAR VALUES				PASS/FAIL	COMMENTS	
									104	98	104	108	117	162	159	157	160			157
8/21/2024	2:32 PM	80	JD	74			850	500	104 98	98 106	104 102	108 100	117 108	162	159	157	160	157	PASS	S/S
8/21/2024	2:23 PM	80	DD	72			850	500	110 114	106 101	106 94	102 111	118 111	147	150	149	147	151	PASS	S/S
8/21/2024	2:24 PM	80	DD	72			850	500	114 118	125 104	123 113	106 98	124 129	168	169	168	164	167	PASS	S/T
8/21/2024	2:26 PM	80	DD	72			850	400	114 118	122 118	113 105	121 109	117 109	163	175	167	171	163	PASS	T/T
8/22/2024	7:53 AM	54	NL	88	550	550			146	135	138	144	147	186	179	175	181	176	PASS	EXT
8/22/2024	1:09 PM	82	JD	74			850	500	131 116	127 130	125 118	122 117	125 116	160	167	159	164	166	PASS	S/S
8/22/2024	1:16 PM	82	DD	72			850	500	106 102	128 106	104 106	103 101	99 103	163	154	167	158	157	PASS	S/S
8/22/2024	1:18 PM	82	DD	72			850	400	105 98	104 102	102 104	104 101	97 102	159	167	165	154	162	PASS	S/T
8/22/2024	1:17 PM	85	DD	72			850	400	119 121	124 107	122 114	114 117	118 119	173	177	169	174	172	PASS	T/T
8/23/2024	7:27 AM	54	NL	88	550	550			137	131	137	132	146	185	186	172	186	184	PASS	S/S
8/23/2024	7:54 AM	56	DD	72			850	500	111 112	111 98	103 105	112 113	103 97	179	182	178	182	177	PASS	S/S
8/23/2024	7:59 AM	56	JD	74			850	500	120 112	119 113	123 116	124 112	113 113	163	163	173	178	168	PASS	S/T
8/23/2024	7:52 AM	56	DD	72			850	400	99 107	102 112	103 106	104 105	105 112	177	173	172	177	174	PASS	T/T
8/23/2024	7:55 AM	56	DD	72			850	400	156 140	128 134	146 125	154 134	128 119	187	190	179	183	185	PASS	S/S
8/23/2024	1:09 PM	86	JD	74			850	500	109 127	104 116	115 121	114 114	110 126	157	164	167	159	165	PASS	S/S
8/23/2024	1:11 PM	86	DD	72			850	500	108 101	106 100	100 103	107 104	107 104	160	165	159	154	160	PASS	S/S
8/23/2024	1:10 AM	86	DD	72			850	400	130 128	133 134	130 131	124 127	129 129	166	174	168	171	172	PASS	T/T
8/23/2024	1:14 PM	86	DD	72			850	400	94 93	99 95	94 99	96 109	104 95	164	161	164	165	165	PASS	S/T

**Appendix H-6.2  
Trial Weld Results  
2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

DATE	TIME	AMBIENT TEMP.	SEAMER INITIALS	MACHINE NUMBER	BARREL TEMP	PREHEAT SETTING	WEDGE TEMP	SPEED SETTING	PEEL VALUES					SHEAR VALUES					PASS/FAIL	COMMENTS
									147	149	149	152	151	166	163	167	162	165		
8/23/2024	1:24 PM	86	NL	88	550	550			147	149	149	152	151	166	163	167	162	165	PASS	EXT
8/24/2024	7:16 AM	62	NL	88	550	550			125	131	128	135	134	175	188	176	174	174	PASS	EXT
8/24/2024	1:13 PM	92	NL	88	550	550			123	125	122	134	114	170	168	151	169	158	PASS	EXT



---

**APPENDIX H-7**

**FIELD DESTRUCTIVE TEST LOG**

---



**Appendix H-7  
Field Destructive Test Logs**

**2024 Powerton Bypass Basin Retrofit - Powerton Generating Station - Pekin, Illinois**

**PROJECT NAME:** Powerton Bypass Basin Retrofit

**CEC PROJECT:** 343-014

**CEC TECHNICIAN(S):** Alec Bush

**MANUFACTURER:** SKAPS Industries

**MATERIAL DESCRIPTION:** 60 mil Textured HDPE Geomembrane

**INSTALLER:** Clean Air and Water Systems (CAAWS)

SAMPLE #	DATE SEAMED	DATE TESTED	WELDER ID	MACHINE	WEDGE TEMP / SPEED	EXTRUDER BARREL / PREHEAT	SEAM NO. (TOP PANEL / BOTTOM PANEL)	TESTER ID	PEEL VALUES (ppi)					SHEAR VALUES (ppi)					PASS / FAIL	COMMENTS
									1	2	3	4	5	1	2	3	4	5		
D-1	8/21/2024	8/22/2024	JD	74	850 500		7/1	SS	121 110	118 114	112 108	118 99	119 131	189	177	192	191	186	PASS	S/S
D-2	8/21/2024	8/22/2024	DD	72	850 400		2/3	SS	136 120	134 122	138 134	155 119	135 128	180	204	179	190	189	PASS	T/T
D-3	8/23/2024	8/23/2024	JD	74	850 500		21/18	SS	114 113	112 100	112 120	106 117	117 106	151	152	149	154	150	PASS	S/S
D-4	8/22/2024	8/23/2024	DD	72	850 500		15/14	SS	107 96	110 99	105 101	114 96	110 104	156	153	153	152	152	PASS	S/S
D-5	8/22/2024	8/23/2024	NL	88		550 550	1/R-10	SS	117	100	120	121	96	155	156	154	152	160	PASS	EXT
D-6	8/23/2024	8/23/2024	NL	88		550 550	R-34/18	SS	161	156	159	154	147	175	171	169	167	168	PASS	EXT
D-7	8/23/2024	8/23/2024	DD	72	850 400		33/23	SS	159 137	150 132	155 134	135 146	146 137	160	161	160	163	162	PASS	S/T
D-8	8/23/2024	8/23/2024	JD	74	850 500		34/35	SS	110 107	116 107	115 115	118 103	116 107	161	163	157	162	161	PASS	S/S

---

**APPENDIX H-8**

**DESTRUCT SAMPLE LABORATORY RESULTS**

---



Date: 2024-08-24

**Mail To:**  
**Derek Dorsz**  
**Civil and Environmental Consultants**  
**1230 E Diehl Rd, Suite 200**  
**Naperville , IL , 60563**

**Bill To:**  
**Civil and Environmental Consultants**  
**343-014**

e-mail:  
ddorsz@cecinc.com abush@cecinc.com djones@cecinc.com

Dear Dorsz,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Bypass Basin Retrofit Powerton**

TRI Job Reference Number: **81492**

Material(s) Tested: (6) Heat Fusion Weld Seam(s)  
(2) Single Fusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:	
AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Mansukh Patel  
Sr. Laboratory Coordinator  
Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Civil and Environmental Consultants

Project: Bypass Basin Retrofit Powerton

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 81492

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-1 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-2 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Civil and Environmental Consultants

Project: Bypass Basin Retrofit Powerton

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 81492

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-3 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-4 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Civil and Environmental Consultants

Project: Bypass Basin Retrofit Powerton

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 81492

TEST REPLICATE NUMBER

Table with columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Includes data for Sample ID: DS-7 | Weld: Heat Fusion, Side: A, Side: B, and Shear.

Table with columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Includes data for Sample ID: DS-8 | Weld: Heat Fusion, Side: A, Side: B, and Shear.

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: Civil and Environmental Consultants

Project: Bypass Basin Retrofit Powerton

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 81492

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
<b>Sample ID: DS-5   Weld: Single Extrusion</b>						
<b>Side: Peel</b>						<b>Peel</b>
Peel Strength (ppi)	141	142	113	100	109	<b>121</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	179	179	179	186	180	<b>181</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DS-6   Weld: Single Extrusion</b>						
<b>Side: Peel</b>						<b>Peel</b>
Peel Strength (ppi)	155	158	146	143	148	<b>150</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	174	169	175	175	169	<b>172</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



---

**APPENDIX H-9**

**GEOSYNTHETIC CLAY LINER PANEL LAYOUT**

---




---

**APPENDIX H-10**


**HDPE PANEL LAYOUT**

---



# LEGEND

- R## REPAIR - PATCH
- DS# DESTRUCTIVE TEST
- P### PANEL NUMBER
- R## REPAIR - CAP
- ⊖R## REPAIR - BEAD
- ~R## REPAIR - EXTRUSION WELD
- ⊗ PIPE BOOT
- PANEL EDGE / FIELD SEAM



SCALE



DRAWN BY	J.S.		
SCALE	1" = 40'		
DATE	8/29/24		
#		REVISIONS	DATE

  
**clean air and water systems**  
 WWW.CAAWSYSTEMS.COM  
 123 ELM STREET PO BOX 337  
 DOUSMAN, WI 53118  
 262-965-4366

PROJECT NAME:		MWG POWERTON BYPASS BASIN RETROFIT	
DRAWING NAME:			
FINAL GEOMEMBRANE ASBUILT DRAWING			
LOCATION:		DRAWING NUMBER: AB-1	JOB#:
PEKIN, ILLINOIS		FILENAME: POWERTON LINER	