

**ANNUAL INSPECTION REPORT
ASH PONDS 2S AND 3S
WILL COUNTY STATION
SEPTEMBER 2023**

This annual inspection report has been prepared pursuant to both Title 35 of the Illinois Administrative Code (35 IAC) Part 845, Subpart E, Section 845.540(b) for Ash Ponds 2S and 3S at Will County Station in Romeoville, Illinois (Station). The purpose of this project is to perform the annual inspection of Ash Ponds 2S and 3S by a licensed professional engineer to ensure that the design, construction, operation, and maintenance of the CCR unit is consistent with recognized and generally accepted good engineering standards. Civil & Environmental Consultants, Inc. (CEC) completed the following scope of services in preparing this annual inspection report:

- CEC reviewed the weekly inspection reports completed by a qualified person employed by Midwest Generation, LLC.
- CEC performed the annual inspection in accordance with the requirements of 35 IAC Part 845.540 including observations pertaining to the following:
 - Changes in Geometry: Observations of changes in the geometry of Ash Ponds 2S and 3S.
 - Instrumentation: Inspection of the location and type of existing instrumentation and documentation of the maximum recorded readings of each instrument from records provided by Station personnel.
 - Capacity and Impounded Volume: Approximate minimum, maximum, and present depth and elevation of the impounded water and CCR; storage capacity of the impounding structure at the time of the inspection; and the approximate volume of the impounded water and CCR at the time of the inspection.
 - Structural/Operational Observations: Inspection for actual or potential structural weakness of the CCR surface impoundment, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR surface impoundment and appurtenant structures;
 - Other Changes: Inspection including change(s) which may have affected the stability or operation of the impounding structure.

Ash Ponds 2S and 3S are surface impoundments, both less than 2 acres in size. Will County Station ceased operations on June 11, 2022. On September 8, 2023, CEC inspected Ash Ponds 2S and 3S and our observations showed no signs of distress that would suggest the stability or operation of the impounding structures are compromised. At the time of our inspection, both Pond 2S and 3S were inactive.

1.0 CHANGES IN GEOMETRY

At the time of inspection, Ash Ponds 2S and 3S geometry was observed to be unchanged from previous inspection.

2.0 INSTRUMENTATION

Based on our interview of Station personnel, which was confirmed through our on-site inspection, Ash Ponds 2S and 3S have water levels gauges.

3.0 CAPACITY AND IMPOUNDED VOLUME

Capacity and impounded volume of Ash Ponds 2S and 3S and estimated depth of impounded water and CCR are represented in Table 1 and 2, attached. Volumes and depths were determined through discussion with station personnel and by reviewing inspection reports, construction drawings, and from modeling using existing topographic data.

4.0 STRUCTURAL/OPERATIONAL OBSERVATIONS

Ash Ponds 2S and 3S were inspected for signs of distress that would have the potential to disrupt operation and safety of the basin. Prior to performing the initial inspection, discussions with station personnel did not identify conditions that indicate an actual or potential structural weakness. Weekly and monthly inspection reports were also reviewed and did not indicate an actual or potential structural weakness.

5.0 OTHER CHANGES

Ash Ponds 2S and 3S were inspected for signs of other changes or distress that would have the potential to disrupt operation and safety of each basin. Our inspection showed no distresses that would affect the operation and/or stability of Ash Ponds 2S and 3S.

6.0 LIMITATIONS AND CERTIFICATION

This annual CCR inspection report was prepared to meet the requirements of 35 IAC Section 845.540(b) and was prepared under the direction of Mr. M. Dean Jones, P.E.

By affixing my seal to this, I do hereby certify to the best of my knowledge, information, and belief that the information contained in this report is true and correct. I further certify I am licensed to practice in the State of Illinois and that it is within my professional expertise to verify the correctness of the information. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment.

Seal:



Signature:

A handwritten signature in blue ink that reads "M. Dean Jones".

Name: M. Dean Jones, P.E.

Date of Certification: September 30, 2023

Illinois Professional Engineer No.: 062-051317

Expiration Date: November 30, 2023

Table 1: Inspection Summary - Ash Pond 2S

Category	Regulation Reference	Evaluation	Recommended Action
Change in Geometry	§845.450(b)(2)(A)	None	None
Instrumentation	§845.450(b)(2)(B)	None	None
Water Depth	§845.450(b)(2)(C)	Less than 1 foot	None
CCR Depth	§845.450(b)(2)(C)	6 to 7 feet	None
Estimated Storage Capacity	§845.450(b)(2)(D)	10.9 Acre Feet	None
Impounded Water Volume	§845.450(b)(2)(E)	Less than 1 Acre Feet	None
Impounded CCR Volume	§845.450(b)(2)(E)	8.9 Acre Feet	None
Structural/Operational Observations	§845.450(b)(2)(F)	None	None
Other Changes	§845.450(b)(2)(G)	None	None

Table 2: Inspection Summary - Ash Pond 3S

Category	Regulation Reference	Evaluation	Recommended Action
Change in Geometry	§845.450(b)(2)(A)	None	None
Instrumentation	§845.450(b)(2)(B)	None	None
Water Depth	§845.450(b)(2)(C)	Less than 1 foot	None
CCR Depth	§845.450(b)(2)(C)	7 feet	None
Estimated Storage Capacity	§845.450(b)(2)(D)	12.3 Acre Feet	None
Impounded Water Volume	§845.450(b)(2)(E)	0.0 Acre Feet	None
Impounded CCR Volume	§845.450(b)(2)(E)	12.3 Acre Feet	None
Structural/Operational Observations	§845.450(b)(2)(F)	None	None
Other Changes	§845.450(b)(2)(G)	None	None